

MM65Y. 6900

Schedule XLV-Form No. 134

Prarthanaik vidyalaya gamuli Barabhorasaya Ho Yalav Tal
(under MM65Y)

RMD Phull Paras

DIVISION

R.W.D. Kshudhalda

SUB-DIVISION

Agency - DM Construction

MEASUREMENT BOOK

352

प्रमाणित किया जाता है कि इस मापीय
में प्रति हेक्टर मुद्रित कुल 01 से 100 तक
अंकित है। जो राजस्व अभियंता या
का. वि. का. द्वारा प्रमाणित सुदृष्टी
के नाम से निर्धारित किया जाता है।

AM
21/12/22

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulpur

Sch. XLV—Form No. 134

_____ DIVISION
_____ SUB-DIVISION

Measurement Book

No. 352

EXECUTIVE ENGINEER
Rural Works Department
Works Division Phulpur

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st & final bill

Name of work— **1**
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
work - Const of Rd from Patharik vidyalaya, Garuli Baghmariya to Yadav Tol					
Agency - Om construction, Prop: Nitraj Kumar Singh, Vill + Post - Pathan					
Agreement NO - 15 SBO/2022-23					
Date of starting - 31/12/2022					
Date of completion - 30/9/2023					

1) Providing & fixing of working benchmark pillars 2 nos per km $8 \times 0.324 = 2.592 = 2.259$					
2) Clearing and grubbing Rd line including uprooting wild vegetation $2 \times 10 \times 30 \text{ m} \times 1.75 \text{ m} = 1050 \text{ m}^2$ $2 \times 24 \text{ m} \times 1.75 \text{ m} = 84 \text{ m}^2$ 1134 m ² = 0.1134 Hect 0.113 Hect					
3) Dismantling of cement concrete pavement by mechanical $5 \times 30 \times 2.5 \text{ m} \times 0.100 \text{ m} = 37.5 \text{ m}^3$ $5 \text{ m} \times 2.5 \times 0.100 \text{ m} = 1.25 \text{ m}^3$ 38.75 m ³					

Continuation Airtight sheet
 12/7/2023
 12/7/2023
 J.E
 Sumita
 12/7/2023
 AE

Abstract of cost



5

Sch. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Providing & fixing of work in Qty side T.M.B. Pg. 1 3 nos @ Rs 2720.71 = 8162					
2) Clearing and grubbing old land Qty side T.M.B. Pg. 1 0.113 Hect @ Rs 59726.13 = 6749					
3) Dismantling of cement concrete Qty side T.M.B. Pg. 1 38.75 m ³ @ Rs 1549.06 = 60026					
3) Excavation for sandstone in soil Qty side T.M.B. Pg. 2 21.12 m ³ @ Rs 99.69 = 2105					
5) Construction of 4.5 B by provide Qty side T.M.B. Pg. 2 84.24 m ³ @ Rs 4212.44 = 354856					
6) Providing laying & spreading Qty side T.M.B. Pg. 2 92.04 m ³ @ Rs 5257.39 = 483890					
7) Construction of unreinforced concrete Qty side T.M.B. Pg. 3 196.34 m ³ @ Rs 9037.44 = 1774411					
8) Reinforced concrete Qty side T.M.B. Pg. 3 1 nos @ Rs 2977.88 = 2978 Qty side T.M.B. Pg. 3 2 nos @ Rs 811.96 = 1624					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add S.F 10%					25547
					3596366
Less 22.5% below average					809542
					2786824
Work has been completed as per agreement					
	 S/O B AE.		 Arvind Sharma 3/7/2018 J.E.		

Continuation