

MR. New Maind. Policy - 2018 3054

Schedule XLV-Form No. 134

~~Baniwachak~~ Arma. Banshipur Kompar Path
to Baniwachak More to Kompar Path

_____ **DIVISION**
Pankey Kro Pawan

_____ **SUB-DIVISION**
Age NO -

Start - 18.04.23

Qmd - 17.01.2024

MoB. No. 777

MEASUREMENT BOOK

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 777

प्रमाणित किया जाता है कि इस मापी
पुस्तक में कुल 100 खों पन्ने हैं जो

Name of Officer

सहायक अभियंता कार्य भाग, प्रमुख

Date of first entry

Date of last entry


Executive Engineer

RWD Works Division, Lakhisarai

Received
5/11/2022

2nd and final Bill

10

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Name of Work - Arma Bansipur Kaniyar talk ke Bakarmore se Kaniyar Under 3054 M.R. New Pkby					
2) Agency, Sri Ranjay Kumar Pawar					
3) Agreement 03/MRD/2023-2024					
4) Date of Work - 18.01.2023					
5) Rate 16.55 % Below					
Date of Entry - 28 10.2023					
1) PW Construction of Subgrade and earthen shoulder etc -					
--- do --- TS					
2x 25x5x $\frac{1.10+0.90}{2} \times 0.30 = 75.00m^3$					
1x 25x5x $\frac{1.10+0.80}{2} \times 0.25 = 29.68m^3$					
					104.68m ³
2) PW R.C.C 115 key stone					
etc --- do --- TS					
i) 200 m stone - 9 No					
ii) km stone - 3 No					
3) Directors and place Identification sign board					
etc --- do --- TS					
2x 1.2x 0.80 = 1.29 m ²					
4) PW both reflective sign Board etc --- TS					
i) 600 mm equilateral triangle 7 No					
ii) 600 mm circular - 4 No					
iii) 600 mm x 450 mm rectangular 3 No					
iv) 900 mm octagon - 1 No					

Continuation

Abstract of Est

1) clearing and grubbing road land etc. do. T/S	0.68 Hect Ety wide P-⑧	@ b 62032.43 / Hect b 4032420
2) Scrapping Existing B.T. Surface etc. do. T/S	1209.38 m ² Ety wide P-⑧	@ b 20.22 / m ² ————— b 2445420
3) P/W Construction of sub grade and earthen shoulder etc. do. T/S	2074.44 m ³ Ety wide P-⑧	104.68 m ³ @ b 55229620
2179.12 m ³ @ b 253.71 / m ³		b 55229620
Total		62307100
		— 90 —

Particulars	Details of actual measurement				Contents & area
	No.	L.	B.	D.	
					B/F 62307.
4) PW G.S.B. with graded material etc. do. T/S					
161.28 m ³ Qty m def (6)					
@ 2547.07/m ³					410791.
5) PW WBM gr B etc. do					
— do. T/S					
604.69 m ³ Qty m def (6)					
@ 3468.61/m ³					2097434
6) PW Prime Coat with S.S. etc. do. T/S					
8062.50 m ³ Qty m def (6)					
@ 62.73/m ³					5057612
7) PW Tack Coat with R.S.T. etc. do. T/S					
16286.25 m ² Qty m def (17)					
@ 21.40/m ²					348526.
8) PW B.M. with S-90 etc. do. T/S					
407.16 m ³ Qty m def (7)					
@ 10627.82/m ³					4327237.
9) PW S.D. BC with S-90 etc. do. T/S					
203.58 m ³ Qty m def (7)					
@ 13878.22/m ³					2825328.
9) PW B/W in cm (1:3) in parapets etc. do. Continuation					
17.28 m ³ Qty m def (3)					
@ 6170.90/m ³					106633.
Total					11244781.
					— C/O —

13
17

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
				81/16	1,12,44,780
10) PW Plastering with CM (1:4)					
Area ————				71	
120.96 m ² Qty n.e.p. ③					
@ 190.18/m ² ————					23004=0
11) PW Peintup two coats					
Area ————				71	
120.96 m ² Qty n.e.p. ③					
@ 116.60/m ² ————					14102=0
12) PW K.C.C. 14.15 grade					
i) KM Stone					
3 No Qty n.e.p. ⑩					
@ 2748.55/each ————					8246=0
ii) 200 mm stone —					
9 No Qty n.e.p. ⑩					
@ 855.30/each ————					7248=0
13) PW Direction and floor					
Identification Board Area 71					
1.92 m ² Qty n.e.p. ⑩					
@ 14849.03/m ² ————					28570=0
14) PW Retra reflective sign					
Board Area ————				71	
i) 600 mm equilateral Triangle					
7 No Qty n.e.p. ⑩					
@ 4407.61/each ————					30853=0
ii) 600 mm circular					
4 No Qty n.e.p. continuation ⑩					
@ 4304.93/each ————					17220=0
Total					1,13,73,966.
— cr —					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D	
ii) 600 mm x 450 mm Rectangular					1,13,739
3 No Qty nide P-10					
@ 4159.76/each					12479
iv) 900 mm Octagon					
1 No Qty nide P-10					
@ 8648.94/each					8649
15) PW B/pillar like duty					
24 No Qty nide P-11					
@ 761.10/each					18266
16) Planting of Tree by side of Road etc. etc.					
108 No Qty nide P-11					
324. of 3240 Qty - 3240					
@ 1120.17/each					35845
17) PW Road marking with hot applied thermoplastic compound etc. etc.					
430.0 m ² Qty nide P-7					
@ 823.80/m ²					354234
18) PW and firm's informatory sign Board with maint. board etc. etc. (T)					
3 No Qty nide P-7					
@ 12680.60/each					38042
Total					1,18,41,481
Add @ 1% L.C					118414
Add @ 12% GST					1420978
Add S.T.					1,67,000
Continuation					
Total					1,35,47,873

19 (15)

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BYFB	135478732
Deduct @ 16.55%					
as per agreement					2242715
				Total	11,305,1582
Deduct P/P note				100	1,05,00,0002
				Total	8,05,15822
28/11/023				28/11/023	
DE UKS				28	
				CAP	
				ABZ	
				21/11/023	

Net area of slab

E/W — 104.68m²

~~28/11/023~~
~~DE UKS~~

Continuation