

MUSAHARI SE AHITYAPUR

Schedule XLV-Form No. 134

GOPALGHAT CONSTRUCTION DIVISION

BLOCK-VITAYAPUR SUB-DIVISION

MR-N-2022-23-HATHUA-03

MEASUREMENT BOOK

MB-No-205-

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Const. of Road from MR-3054					Musaddi to Dhone per
Pkg NO MR-N/22-23/Hathua/03					
under 3054 - NMP-2018					
Agency - Gopalganj Construction					
Pvt Ltd, Bhore, Gopalganj					
Ag. No. 04/MBD/2023-24					
D.O.S - 27.06.2023					
D.O.C - 26.03.2024					
Record Entry					

① Brick masonry in C.M (1:3) in					
Parapet - - - all comp job - SDEI					
7 x 2 x 6.0 x 0.40 x 0.60 =					20.16 M ³
② Plastering with cement Mortar (1:4)					
- - - all comp job - SDEI					
Side Face 7 x 4.0 x 6.00 x 0.60 =					100.80 m ²
Top 7 x 2.00 x 6.00 x 0.40 =					33.60 m ²
Front 7 x 4.0 x 0.40 x 0.60 =					6.72 m ²
					141.12 m ²
③ Painting on new surface -					
- - all comp job - SDEI					
Side - 7 x 4.0 x 6.00 x 0.60 =					100.80 m ²
Top - 7 x 2.0 x 6.00 x 0.40 =					33.60 m ²
Front - 7 x 4.0 x 0.40 x 0.60 =					6.72 m ²
Continuation					141.12 m ²

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
			B.F.	M	15328961.0
Add 1% L.C			(+)	M	153290.0
Add 18% GST			(+)	M	2759213.0
Add S.F			(+)	M	131910.0
				M	18373374.0
less 1.26% Belux			(-)	M	231505.0
				M	18141869.0
Indhi					
13/11/23					
J.E.					

Matl. statement.

① Brick -	10,080 Nos
② Coarse Sand -	5.58 M ³
③ Stone Metal -	580.75 M ³
④ Stone chips -	767.41 M ³
⑤ Mortar -	53.15 M ³
⑥ Screening -	71.65 M ³
⑦ EFW -	2057.40 M ³
⑧ Emulsion SS ₁ -	3.384 MT
⑨ Emulsion RS ₁ -	5.224 MT
⑩ Bit. S-90 -	62.29 MT
⑪ waste Plastic -	0.623 MT
⑫ Filler -	20.35 MT

Indhi

13.11.23

J.E.

Letter No-151 D-10-11-2023

PLOT NO-27-18096915 (C.F.M.S)

Continuation

1st on A/C Bill - M.R(N) 3054
Gopalganj Construction Pvt Ltd. Bhojpur
Muzahari Se Ahirapur

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Total Bill	-	18	14	18	69.00
Limit Allot	-	18	09	69	15.00
5% S.D	—				904846.00
2% I.T	—				361938.00
1% C.G.S.T	—				180969.00
1% S.G.S.T	—				180969.00
1% L.C	—				180969.00
Royalty	—				386676.00
S.F	—				598741.00
Total Deduction	—				131910.00
Pay by CFMS	—				2540342.00
Gross Amount	—				2228277.00
	—				15556573.00
	—				15868638.00
	—				18096915.00

Passed for Rs - 18096915.00
(one crore eighty Lakhs ninety
Six thousand nine hundred fifteen
only/-)
Pay by CFMS 15556573.00 (one
Crore fifty five Lakhs fifty six
Thousand five hundred seventy three
only/-)
Pay by CFMS 15868638.00
(one crore fifty eight Lakhs sixty eight
thousand six hundred thirty eight only/-)

14/11/23

14.11.23

कार्यवालीक अभियन्ता

ग्रामीण कार्य विभाग

कार्य प्रमुख हनुमान (गोपालपुर)

14/11/23

Continuation