

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग कार्य प्रमंडल, महाराजगंज।

पत्रांक 2010(87) महाराजगंज, दिनांक 23/11/23

प्रेषक :-

मनजय कुमार
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महाराजगंज।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
—सह— सचिव बिहार ग्रामीण पथ विकास एजेन्सी
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:

R.R.M Pol-2018 शीर्ष 3054 अन्तर्गत व्यय हेतु आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग, कार्य प्रमंडल महाराजगंज के अधीन R.R.M Pol-2018 शीर्ष 3054 अन्तर्गत कराए कार्य के विरुद्ध संलग्न विवरणी के अनुसार भुगतान हेतु रु०— 1,30,70,210=00 (एक करोड़ तीस लाख सत्तर हजार दो सौ दस) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय ताकि किए गए कार्य का भुगतान किया जा सके।

अनु०— यथोक्त।

विश्वासभाजन

(मनजय कुमार)

कार्यपालक अभियंता

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, महाराजगंज।

23.11.23

From GFR 19-A


(See Government of India's Decision (1) below Rule-150)
Form of Utilization Certificate up to the month of October 2023

Rural Road Maintenance Policy-2018 under MR 3054

1. RWD, Works Division, Maharajganj

S.No.	Name of Scheme	Sanction No. with amount (In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1	Rural Road Maintenance Policy-2018 under MR 3054			
	Letter No.	Date	Amount	
1	42 WE-	04-06-20	321.29600	Certified that out of Rs. 8414.20657 lacs received till October 2023 in favor of Ex. Engineer R.W.D., Works Division, Maharajganj, a sum of Rs 8286.22800 lacs has been utilized for the purpose of Rural Road Maintenance Policy-2018 under MR 3054 Schemes for which it was sanctioned and the balance of Rs 127.97857 lacs remaining unutilized at the end of the period.
2	64 WE	03-09-20	26.37	
3	77 WE	14-10-20	27.09100	
4	80 WE	05-11-20	243.700	
5	82 WE	13-11-20	418.794	
6	84 WE	26-11-20	101.95	
7	86 WE	11-12-20	401.076	
8	05 WE	12-01-21	556.75256	
9	17 WE	26-02-21	541.18495	
10	20 WE	19-03-21	213.04560	
11	26 WE	15-04-21	37.34449	
12	27 WE	04-05-21	87.13221	
13	30 WE	21-05-21	122.65500	
14	32 WE	28-05-21	33.32400	
15	34 WE	04-06-21	209.64778	
16	36 WE	07-06-21	58.54493	
17	40 WE	14-06-21	108.84119	
18	58 WE	27-10-21	5.26470	
19	02 WE	03-01-22	56.94891	
20	05 WE	25-01-22	148.39890	
21	20 WE	14-03-22	49.27450	
22	43 WE	24-03-22	16.50	
23	44 WE	30-03-22	109.93135	
24	46 WE	13-04-22	299.40405	
25	51 WE	28-04-22	26.35	
26	01 WE	20-05-22	249.58677	
27	03 WE	08-06-22	227.14938	
28	22 WE	08-08-22	193.59758	
29	35 WE	13-10-22	14.28911	
30	44 WE	18-11-22	166.23587	
31	12 WE	03-02-23	201.89116	

2. Certified that I have satisfied myself that the conditions which the grants—in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


R.W.D., Works Division
Maharajganj


Executive Engineer
R.W.D., Works Division
Maharajganj
23.11.23

RURAL WORKS DEPARTMENT, WORKS
Rural Road Maintenance Policy -2018 (Initial Rectification and Surface Renewal)

1. Signed Hard Copy and Soft Copy (In excel) of recorded IRI is enclosed .
2. Up-to-date Physical Progress has been uploaded in MIS


RWD, Works Division, Maharajganj

RWD Works Division, Maharajganj

23.11.23

File : G:\03111038.Xls. Section No. : 13. Eqn : $Y = 0 * X^2 + 0.926 * X + 90.84$

Name of Customer : Unibro Infraseriv Private Limited, Name of Work/ Road : Mohammadpur-Bira Bankat, Lab Job



Verba
02/11/23
A. I. S. M

Verba
02/11/23
J. E

Verba
02.11.23
A. E

Verba
02/11/23
Executive Engineer
Rural Works Department
Works Division, Maharaigani

Name of Road - Mohammadpur - Bira Bankat

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
2/11/23	11:30:25	No. 13	0.1	420	0	4200	3980	G	26.79493	84.64512	Normal
2/11/23	11:31:2	13	0.1	320	10.1	3200	3054	G	26.80082	84.645925	Normal
2/11/23	11:31:2	13	0.1	300	10.1	3000	2868	G	26.8059	84.64672	Normal
2/11/23	11:31:37	13	0.1	380	10.1	3800	3609	G	26.81292	84.647322	Normal
2/11/23	11:32:11	13	0.1	220	10.1	2200	2128	G	26.82057	84.647878	Normal
2/11/23	11:32:47	13	0.1	210	10.1	2100	2035	G	26.8281	84.64843	Normal
2/11/23	11:33:0	13	0.1	250	10.1	2500	2405	G	26.8358	84.648922	Normal
2/11/23	11:33:22	13	0.1	220	10.1	2200	2128	G	26.8408	84.649763	Normal
2/11/23	11:33:22	13	0.1	270	20.2	2700	2591	G	26.84557	84.650605	Normal
2/11/23	11:33:22	13	0.1	240	20.2	2400	2313	G	26.8528	84.651195	Normal
2/11/23	11:34:0	13	0.1	200	20.2	2000	1942	G	26.86052	84.651665	Normal
2/11/23	11:34:33	13	0.1	250	10.1	2500	2405	G	26.86537	84.652423	Normal
2/11/23	11:35:8	13	0.1	180	20.2	1800	1757	G	26.86613	84.653298	Normal
2/11/23	11:35:8	13	0.1	190	20.2	1900	1850	G	26.86455	84.654242	Normal
2/11/23	11:35:43	13	0.1	170	20.2	1700	1665	G	26.86037	84.654965	Normal
2/11/23	11:36:18	13	0.1	220	20.2	2200	2128	G	26.85118	84.65515	Normal
2/11/23	11:37:29	13	0.1	170	20.2	1700	1665	G	26.84473	84.655622	Normal
2/11/23	11:40:0	13	0.1	160	20.2	1600	1572	G	26.84157	84.656565	Normal
2/11/23	11:40:0	13	0.1	170	20.2	1700	1665	G	26.83697	84.657407	Normal
2/11/23	13:29:32	13	0.1	180	10.1	1800	1757	G	26.83288	84.658687	Normal
2/11/23	13:30:42	13	0.1	190	10.1	1900	1850	G	26.83385	84.659612	Normal
2/11/23	13:31:0	13	0.1	20	20.2	1818	1774	G	26.83947	84.66042	Normal
2/11/23	13:31:18	13	0.1	340	20.2	3400	3239	G	26.84008	84.661447	Normal
2/11/23	13:32:0	13	0.1	410	10.1	4100	3887	G	26.83222	84.661582	Normal
2/11/23	13:32:0	13	0.1	240	30.3	2400	2313	G	26.82418	84.662003	Normal
2/11/23	13:32:28	13	0.1	300	20.2	3000	2868	G	26.81657	84.662542	Normal
2/11/23	13:35:24	13	0.1	370	0	3700	3517	G	26.79868	84.665842	Normal
2/11/23	13:35:24	13	0.1	300	20.2	3000	2868	G	26.79793	84.66682	Normal
2/11/23	13:36:0	13	0.1	330	10.1	3300	3146	G	26.79478	84.667727	Normal
2/11/23	13:36:0	13	0.1	250	20.2	2500	2405	G	26.78987	84.668552	Normal
2/11/23	13:36:35	13	0.1	230	20.2	2300	2220	G	26.7873	84.669493	Normal

$$Y = 0 * X^2 + 0.926 * X + 90.84$$

$$X = 2872$$

$$Y = 2750$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

02/11/23

2/11/23	13:36:35	13	0.1	420	20.2	4200	3980	G	26.78408	84.670453	Normal
2/11/23	13:38:0	13	0.1	370	0	3700	3517	G	26.78148	84.671397	Normal
2/11/23	13:38:20	13	0.1	310	10.1	3100	2961	G	26.77828	84.672357	Normal
2/11/23	13:39:30	13	0.1	220	20.2	2200	2128	G	26.77753	84.674057	Normal
2/11/23	13:40:6	13	0.1	230	20.2	2300	2220	G	26.78103	84.674932	Normal
2/11/23	13:40:6	13	0.1	220	20.2	2200	2128	G	26.78405	84.675823	Normal
2/11/23	13:41:0	13	0.1	220	20.2	2200	2128	G	26.7833	84.676852	Normal
2/11/23	13:41:16	13	0.1	270	20.2	2700	2591	G	26.78107	84.67781	Normal
2/11/23	13:41:16	13	0.015	180	20.2	1800	1757	G	26.78075	84.677962	Normal

Average value of IRI - 2475

Handwritten signature
02/11/23

A.1.5.M

Handwritten signature
02/11/23
J.C

Handwritten signature
02/11/23
A.E

Executive Engineer
Rural Works Department
Works Division, Maharaigani

Handwritten signature
28/11/23

1st on A/c Bill

1

Name to work

Situation of work

Agency by which work is executed

Date of measurement

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
Name of Work - Malamadpur					
Scheme - Bankat.					
Agency: - unibro Infrastruc					
pvt. Ltd.					
Agreement No - 04/MBD/2022-23					
P/KG NO - MRN/21-22/Maharajpur/04.					
Date of work start - 03/03/23					
Date of completion - 02/12/23					
Revised Measurement - 14/8/23.					
Hort. clearing and grubbing					
sacred land cult per tree					
Spec.					
2x10x30m x 1.0m =					600 - w
2x10x30m x 1.0m =					600 - w
2x10x30m x 1.0m =					600 - w
2x10x30m x 1.0m =					600 - w
2x20x30m x 1.0m =					1200 - w
2x20x30m x 1.0m =					1200 - w
2x20x30m x 1.0m =					1200 - w
2x20x30m x 1.0m =					1200 - w
2x13x30m x 1.0m =					780 - w
2x1x10x1.0 =					20 - w
					= 8000 - w

Continuation

= 0.80 hect

Abstract of Cost

9

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land.					
Qty vide TMBP - ①					
0.80 hect @ Rs 59726.13/hect					Rs 47781.0
② Cost of GSB by pro well gravel material.					
Qty vide TMBP - ②					
55.03 m ³ @ Rs 2739.37/m ³					Rs 150748.0
③ P.W. laying & breaking and Compacting work Item II					
Qty vide TMBP - ③					
47.70 m ³ @ Rs 5074.79/m ³					Rs 242067.0
④ Providing laying & breaking and Compacting work Item III					
Qty vide TMBP - ④					
120.07 m ³ @ Rs 4574.88/m ³					Rs 549022.0
⑤ Providing and applying Primer Coat (1st)					
Qty vide TMBP - ⑤					
1601.07 m ² @ Rs 60.17/m ²					Rs 96336.0
⑥ Providing and applying Tack Coat (1st)					
Qty vide TMBP - ⑥					
1601.07 m ² @ Rs 20.48/m ²					Rs 32790.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑦ Paving and applying close graded premix surfacing					
Qty note 7 MBP - (8)					
1601.07 m ² @ Rs 265.91/m ²					Rs 425741.-
⑧ Paving and applying tack coat (Rs.)					
Qty note 7 MBP - (5)					
6375.00 m ² @ Rs 17.06/m ²					Rs 108758.-
⑨ Paving and laying 80 Be					
Qty note 7 MBP - (6)					
159.38 m ³ @ Rs 14381.78/m ³					Rs 2292163.-
⑩ Const m/c dry lean cement concrete sub base					
Qty note 7 MBP - (6)					
129.27 m ³ @ Rs 4419.80/m ³					Rs 571348.-
⑪ Const m/c unreinforced pcc pavement m-30					
Qty note 7 MBP - (7)					
1200.00 m ³ @ Rs 8053.88/m ³					Rs 9664260.-
⑫ Paving and fixing typical 94R-3054 gnbormatory signboard.					
Qty note 7 MBP - (8)					
2 NO @ Rs 10547.40/each					Rs 21094.80
					Rs 14202109.-
Add GST @ 12%					Rs 1704253.-
Add LC @ 1%					Rs 142021.-
Add S.Y @ 10%					Rs 113617.-
					Rs 16162000.-
less 19.13% below					Rs 3091790.-
					Rs 13070210.-

Continuation

(Sub)

AE

C&P

23/11/23

EE

Prepared
15/11/23
J.E