

~~मे~~
MR-N/22-23/5115110/04

Schedule XLV From No. 134.

BIHAR P. W.D.

KENALI TO DOKALI

DIVISION

Agreement no - 16/MBD) MR-N/SUB-DIVISION

1022-23

MEASUREMENT BOOK

[RAJESH SINGH]

Rate: 1.21% Below as per Agreement.

M.B.No - 1746

	ABSTRACT OF COST	
	1 ST ON A/C BILL	

Head: 3054 (M/R) N.M.P. 2018.

Package: MR-NT 22-23 Jharkhand 104.

Name of work: Maintenance of road led
from Kewali to Dokali village.

Agency: Rajesh Singh

Helajot, Jharkhand, Dist. Jammu

Agreement No.: 16/MBD/MR-NT 2022-23

Date of Commencement: 28.12.2022

Date of Completion: 27.09.2023

Date of measurement: 23/3, 30/4, 24/5, 26/5,

Actual Date of Comp: 31/8/23 28/7, 21/8, 31/8/23

Date of Entry: 31/8/23

Work done

4) clearing and grubbing

Road land - ch. do

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/R Rs 99,02,885=	
17/21. P/V & fixing R.C.C. boundary pillar					
do do all c. job					
				vide TMBP-12	
172 nos @ Rs 657.97 each - Rs 1,13,171=					
18/22. Planting of trees and their					
mainenance vide TMBP-12					
127 nos @ Rs 1116.16 each - Rs 1,41,752=					
19/24. Road marking & HATPC in					
2.5mm thickness					
				vide TMBP-13	
649.20 m ² @ Rs 823.80/m ²					

Rs 5,34,811=

20/25. Pedestrian Crossing					
				vide TMBP-13	
6.00 m ² @ Rs 823.80/m ² - Rs 4942=					
21/26. P/V & fixing Logo of main					
Lenore Project Board					
all c. job vide TMBP-13					
				4 nos @ Rs 11147.09 each	
				Rs 44,588=	
22/27. Brick masonry work in C/C:3					

Scanned with CamScanner