

2020

DIVISION

Sub-Division

2123

# MEASUREMENT BOOK

Agost - Aug - Kinok

| Particulars                       | Details of actual measurement            |             |    |    | Contents of area |
|-----------------------------------|------------------------------------------|-------------|----|----|------------------|
|                                   | No.                                      | L.          | B. | D. |                  |
|                                   | 181                                      | on the Bill |    |    |                  |
| Name of work :-                   | Construction of 2 road from              |             |    |    |                  |
|                                   | To 2 Rajatal under M.G.Sy (G.C)          |             |    |    |                  |
|                                   | L = 1326 Km                              |             |    |    |                  |
| Name of Agency :-                 | Sri Vijay Kumar                          |             |    |    |                  |
|                                   | Simon, Bisthi, Modhukuri                 |             |    |    |                  |
| Aggt No                           | - 153 S.B.B / 2020-21                    |             |    |    |                  |
| Date of Start                     | - 24/09/2020                             |             |    |    |                  |
| Date of Completion                | - 23/03/2021 (As Aggt)                   |             |    |    |                  |
| work done                         |                                          |             |    |    |                  |
| 1) Rev. finishing Boundary pillar | —                                        |             |    |    |                  |
|                                   | 11 Nos.                                  |             |    |    |                  |
| 2) Closing of Boundary road       | —                                        |             |    |    |                  |
|                                   | 5x 30.2x3.50 (1) = 525.00 m <sup>2</sup> |             |    |    |                  |
|                                   | 5x 30.2x3.50 (2) = 525.00 "              |             |    |    |                  |
|                                   | 5x 30.2x3.50 (3) = 525.00 "              |             |    |    |                  |
|                                   | 5x 30.2x3.50 (4) = 525.00 "              |             |    |    |                  |
|                                   | 5x 30.2x3.50 (5) = 525.00 "              |             |    |    |                  |
|                                   | 5x 30.2x3.50 (6) = 525.00 "              |             |    |    |                  |
|                                   | 5x 30.2x3.50 (7) = 525.00 "              |             |    |    |                  |
|                                   | 5x 30.2x3.50 (8) = 525.00 "              |             |    |    |                  |

Continuation

# Abstract A cont

30

Sch. XIV-Form No. 134

| Particulars                                                | Details of actual measurement |        |   |   | Contents of area |
|------------------------------------------------------------|-------------------------------|--------|---|---|------------------|
|                                                            | No.                           | L      | B | D |                  |
| (1) P.V. of 6" dia                                         |                               | 100.00 |   |   |                  |
| R.M. Pillar - do - etc.                                    |                               |        |   |   |                  |
| Qty = 11 Nos videl (25)                                    |                               |        |   |   |                  |
| @ Rs. 242.48/m³                                            |                               |        |   |   | 26782.00         |
| (2) clearing & grubbing of land - etc.                     |                               |        |   |   |                  |
| Qty = 0.464 Hect videl (28)                                |                               |        |   |   |                  |
| @ Rs. 52970.32/Hect                                        |                               |        |   |   | 24578.00         |
| (3) Costs of embankment with approved Material - do - etc. |                               |        |   |   |                  |
| (i) Up to 100m lead                                        |                               |        |   |   |                  |
| Qty = 348.37 m³ videl (25)                                 |                               |        |   |   |                  |
| @ Rs. 190.36/m³                                            |                               |        |   |   | 66316.00         |
| (ii) Up to 100m land                                       |                               |        |   |   |                  |
| Qty = 1393.48 m³ videl (24)                                |                               |        |   |   |                  |
| @ Rs. 154.07/m³                                            |                               |        |   |   | 214693.00        |
| (4) Etc in excavation for trench of structure - do - etc.  |                               |        |   |   |                  |
| Qty = 89.40 m³ videl (28)                                  |                               |        |   |   |                  |
| @ Rs. 279.09/m³                                            |                               |        |   |   | 24951.00         |
| (5) P.V. for M.S. grade as levelly concrete - do - etc.    |                               |        |   |   |                  |
| Qty = 12.80 m³ videl (28)                                  |                               |        |   |   |                  |
| @ Rs. 5685.88/m³                                           |                               |        |   |   | 78465.00         |

Total = Rs. 435786.00

Continuation

Continuation