

नमाणित किया जाता है कि इस मापी पुस्तक
में मशीन के द्वारा अंकित कुल 100 एक रुपै
पन्ने हैं यह मापी पुस्तक श्री. ~~भगवान्न~~ बिल्डर
सहायक अधिकारी ग्रामीण कार्य विभाग
कार्य अवर प्रमणिल ~~प्रमणिल~~ को निर्गत
किया जाता है।

6 MM 30/8
काम्पालक अधिकारी
ग्रामीण कार्य विभाग
कार्य प्रमणिल, मधुबनी
उत्तराखण्ड

Sch. XLV—Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2386

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name to work— 1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:- Construction & Maintenance

of Road & CD work from

Sagarpur Yadav tol to

Muslim tol Road

Head:- M. M. Moisy (SC)

Agency:- MIS Ram Bilash Singh, village+

P.O:- Ganga Sagar Bhawara

Dist:- Mardubani

Agreement No.: 139/SPD/2020-21

Agreement Rate:- 14.5/- per B.O.Q.

Date of Start:- 23-09-2020

Date of Comp:- 22-09-2021

Recorded on:

① pno. & Fixing of Work-

ing bench mark pillars. 16.0 nos.

② clearing & grubbing

the Road (km) - - - - -

11 nos x 30.00 x 3.50 = 1155.0 m²

10 nos x 30.00 x 3.50 = 1050.0 m²

9 nos x 30.00 x 3.50 = 945.0 m²

8 nos x 30.00 x 3.50 = 840.0 m²

7 nos x 30.00 x 3.50 = 735.0 m²

6 nos x 30.00 x 3.50 = 630.0 m²

Continuation

C.O 5355.0 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	do	do	all complete		
	Jobs				
	Qty. wide 7m R.P (27)				
	Qty = 18140 m ²				
	Rs 5935.95/m ²				Rs 109221 ~
14/24	pro. PCC m20 m Sub-				
	Structure do do				
	all Complete Jobs				
	Qty. wide 7m R.P (27)				
	Qty = 134.96 m ²				
	Rs 6254.93/m ²				Rs 911645 ~
15/25	pro & laying R.C.C				
	pipe NPrf for culv-				
	erf do do all				
	Complete jobs				
	Qty. wide 7m R.P (27)				
	Qty = 30.00 m ²				
	Rs 3510.23/m - Rs 112210 ~				
					Rs. 92,62,116 ~
	Add CST @ 1% (Rs 1122054 ~)				
	Add 1. Cess @ 1% (Rs 92621 ~)				
	Add S. Fees @ 10% (Rs 140992 ~)				
					Rs. 11122833 ~
	- less 14.52% Below Rs 1628610 ~				
					Rs. 9549223 ~

Continuation

