

2nd and final bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Construction of Road from TDS marina to marina					
Agency- m/s Bhagwati Construction					
Date of Start- 16-09-2022					
Date of Completion- 15-09-2023					
Agreement No- 11388/2022					
Actual Date of Completion					
- 10-10-2023					
Further measurement					

(1/1) Construction of Reference and working Bench mark de 0.110km

(2/11) Construction of Reference pillars/Burtees de 0.110km

(3/2) Clearing and grubbing Road land de

$$3 \times 30m \times 7.0m = 630m^2$$

$$1 \times 20m \times 7.0m = 140m^2$$

Continuation

$$770m^2$$

$$= 0.077Ha$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
102m ² vide TMB P-15					
@ 811.00/m ²					
					Rs-82,722.00
18/65 planting of trees and their maintenance for one year					
26 Nos vide TMB P-15					
@ 800.00/ea					
					Rs-20,800.00
					Rs-34,267.87
Add 12% GST @ Rs-41,214.00					
Add 1% L.C.B @ Rs-34,268.00					
Add 5% fee @ Rs-48,928.00					
					Rs-39,21,197.00
less 1.23% as per agreement					
					Rs-48,231.00
					Rs-38,72,966.00
less previous payment vide TMB P-10					
					Rs-24,23,202.00
					Rs-14,50,764.00

Continuation

for
19/10/23
28