

JOSEPH

M. R

Name & Rank: ——— Brigadier Baghera to Padmaud

Schedule LV Form No. 134.

Agency → Sri Raghavan Kumar

DIVISION

Neel Azeer, Mawana

SUB-DIVISION

Mekhauy

Measurement Book

Date of start: 15.04.23

Date of Compd: 14.01.24

M. B. No. — 1304

Estimate Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Repair of road from					
Bisu Bigha to Padmaul.					
Agency— Sri Roushan Kumar					
Ag. No. 03/MBB/ML-3054/2023-24					
Date of work— 15/04/2023					
Date of completion— 14/01/2024.					

① Clearing & grubbing

Road land etc					
2x	20x	30.00x	1.25		1500.00 M ²
2x	25x	30.00x	1.20		1800.00 M ²
2x	20x	30.00x	1.10		1320.00 M ²
2x	20x	30.00x	1.30		1560.00 M ²
2x	20x	30.00x	1.50		1800.00 M ²
2x	30x	30.00x	1.40		2520.00 M ²
2x	20x	30.00x	1.25		1500.00 M ²
2x	40x	30.00x	1.25		3000.00 M ²
2x	30x	30.00x	1.50		2700.00 M ²
2x	20x	30.00x	1.00		1200.00 M ²
2x	20x	30.00x	1.40		1680.00 M ²
2x	11x	30.00x	1.10		726.00 M ²
					21306.00 M ²
					2.13 Hect.

Continuation

2nd Final	
3/11	
Name of work	Repair of Rd from
Bilubigla to Padmal	
Agency	Ravshan Kine
Agmt	03/11/2023
Age	Sri Rooshan Kumar
Dat of No	15/04/23
dt of Complsh	19/10/2024

(11) E/W is excavation for foundation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) P/Fixing cautionary, Mandatory & Informative L.I.					
(17) 600mm equilateral -				32 Nos	
(18) 600mm Circular -				12 Nos	
(19) 600mm x 450mm rect. -				27 Nos	
(15) P/Fixing boundary Pillar. -				125 Nos	
(16) Planting of trees and their maintenance in one year -				150 Nos.	

Amman
05/09/23
T.C.

Ali-ha
6/9/23
AE

Material statement

(1) Stone chips -	381.78 M ³	57267
(11) F.M sand -	206.08 M ³	154562
(12) Bricks -	20455	920

736432

Amman
05/09/23
T.C.

Ali-ha
6/9/23
AE

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BAL 2340641
(25) Brick masonry w					
Ch (11.8) - 1/2					
17.30 M ² (TMAP 23)					
Rate 5577.30/M ²					96487
(26) Plaster w/c cement					
Ch (11.4) w					
130.40 M ² (TMAP 24)					
Rate 166.09/M ²					21658.0
(27) Paint for 2 coats on					
new surface -					
130.40 M ² (TMAP 24)					
Rate 110.01/M ²					14345.0
					B 23538907.00
GST @ 13%					3060058.00
Previous SF					88623.60
Previous SF					62099.0
Current SF					37105.00
					B 26786792.00
Less 16.32% As per Hg B					4371609.00
					B 22415188.00
Less Previous Paym't					18193239.00
					B 4221949.00
Adm'n					
05/09/23					
J.C.					
Y.B. Lg					
06/9/23					
AE					
C.L.P					
AV					
08.09.23					
					EE

Continuation