

SANTOSH KUMAR

MB No:- 2950

Schedule XLV-Form No. 134

RWD Work's DIVISION

RWD Work SSHA SUB-DIVISION

KARRA

MEASUREMENT BOOK

MB No:- 2950

1st R/N Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	Construction of Road				
	From NH-107 Mahavir Mandir				
	Parri to Paschim Bangaon Road				
	under MM GSY - GEN Scheme				
Name of Agency :-	Santosh Kumar				
	AT. - Bangaon (Ramur Bengla)				
	Bangaon, Sahaspur.				
Agreement No. -	02-SB1/MM GSY/2023-24				
Length of Road :-	1.860 Km				
Agreement Value :-	Rs 14571382/- (Const. Cost)				
	Rs 1294415/- (Maint. ")				
Agreement Rate :-	18% 11% Below As per agreement				
Date of Commencement of work -	03.05.2023				
Date of Completion :-	02.05.2024				
Date of Measurement :-	07.07.23				
Work done :-	Record Entry				
	Construction of Rec Slab				
	Culvert size - 1x5.00m x 3.00m				
	Vent height at ch. - 1.840 Km				
Item No. ①	Earthwork Excavation				
	in foundation trenches				
	for construction of slab				
	Culvert — do — do				

Continuation

17
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/29) P/V & Laying RCC NP-3 Human pipe culvert — 2/L					
Qty wide P — 14 itm (37) = 7.50 m					
CB 3909 = 12/m —					R 29318 = w
(10/30) P/V Sand Filling in foundation bed — — all complete job					
Qty wide P — 2 itm (2) = 4.12 m ³					
Qty wide P — 6 itm (13) = 2.10 m ³					
Qty wide P — 9 itm (24) = 4.12 m ³					
				10.3 m ³	
CB 496 = 08/m ³ —					R 5129 = w
(11/31) P/V RCC M-25 m/s concrete For Deck slab work of Superstructure					
Qty wide P — 5 itm (9) = 18.58 m ³					
Qty wide P — 8 itm (20) = 8.01 m ³					
2 Qty wide P — 12 itm (31) = 18.58 m ³					
				45.17 m ³	
CB 6869 = 81/m ³ —					R 310309 = w
				Total = R 3864182 = w	
Add 12% for GST — (+) B				463702 = w	
Add 1% for Labourers Cons — (+) B				38642 = w	
Add For Sinking Fee — (+) B				53910 = w	
Total Payable Amt —				R 44,20,436 = w	
Less 18.01% Below Rate As per agreement —				800541 = w	
				Total = R 36,19,895 = w	

Continuation

(Signature)
20/09/23
JE

(Signature)
20/9/23
A.E.

Cap
(Signature)
05-10-2023

[illegible]