

Shiv chowk Ramvilas Singh Ke Ghar to Majhosa Hote hae Dhaun

Schedule XLV-Form No. 134 ^{Hadli talu}

(SC)

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रणाली, जयनगर

DIVISION

Jaynagar

SUB-DIVISION

856

MEASUREMENT BOOK

Vikas Kumar

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the Road:- Shiv chaur Ram-					
Vilas Singh ke Ghar to					
Mataura Hote Hue Dhanzi					
Nadi tak. under M.M.G.S.Y (S.C)					
Agency:- Vikas Kumar, At- Pachahar					
P.O- Solera, P.S- Jainagar					
Dist- Madhubani.					
Agreement No- S.B.D 47/2019-20					
Start Date - 18-03-2020					
Date of Completion - 17-03-2021					
Below Rate - 3.28%					
<u>Measurement</u>					
<u>H.P. Culvert</u>					
2 Nos 1800 mm dia					
(1.)	Earth work in Excava				
tion for foundation	---				
--- do ---	EIT				
H.W -	$2 \times 2 \times 6.45 \times 1.40 \times 1.50 = 54.18 m^3$				
Below Pip-	$2 \times 1 \times 4.85 \times 1.53 \times 0.365 = 5.42 m^3$				
Total Qty:					59.60 m ³
(2.)	Providing M15 as levelling				
course in foundation	--- do				
--- do ---	EIT				

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12/37 providing pcc in s- -structure - do-do-all Complete job Qty. wide MRRP (15) Qty = 63.48 m ² @ Rs. 718.54/m ² Rs. 480359					
13/38 providing & laying R.C pipe N.P. for culverts -do-do-all complete job Qty. wide MRRP (15) & (16) Qty = 15.0 m @ Rs. 3814.80/m Rs. 57222					
14/39 painting on parapet Wall two coats/ Black & white skin - do - -do-all complete job Qty wide MRRP (16) Qty = 41.28 m ² @ Rs. 108.30/m ² Rs. 4479 Rs. 54,38,990 less 3.28% Below Rs. 178399 Rs. 5260591 less previous pay. Rs. 3998718 Rs. 1261873 Sanjay 03-10-2023 J.E					

