

Ruel Ngonne → Belapur to Belg (Mmhsy 54)

Schedule XLV Form No. 134.

RLD (M) DIVISION SUPAUL DIVISION

RLD (M) SUB-DIVISION SUB-DIVISION

SUPAUL.

Measurement Book

M/S Thakur Construction MBM-1542

प्रमाणित किया जाता है कि इस
मापी पुस्तिका में क्रमांक 01 से 100
तक कुल 100 (एक सौ) पृष्ठ मन्त्री
द्वारा पृष्ठांकित हैं जो भी रंजीत कुमार
यहोपक अभियंता, शा. का. वि. कार्य कर
सुपौल, सुपौल के नाम से निर्गत किया
जाता है।


Executive Engineer
Rural Works Department
Works Division, Supaul

25/4/22

Sch. XLV - Form No. 134

Supaul DIVISION

Supaul SUB-DIVISION

5th on A/c Bill

48

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of Road from Belapur TO Bela. (mmhssy se)					
Agency :- M/S Thakur Construction					
Agreement No :- 25/SBD/2022-2023					
Agreement Value :-					
Date of start :- 27-04-2022					
Date of completion :- 26-04-2023					
Abstract of Cost :-					
1) Setting out pillars.					
Qty = 43 Nos. vide TMBP - 43					
@ 2459.55/Nos Rs = 105761 =					
2) clearing & grubbing Road Land.					
Qty = 1.89 Hec. vide TMBP - 43					
@ 49496.70/Hai. Rs = 93549 =					
3) Dismantling of structure.					
Qty = 5.02 m ³ vide TMBP - 27					
@ 398.10/m ³ Rs = 1994 =					
4) Dismantling of Brick & Tail work.					