

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4 th and final Bill of					
Construction Work Complete.					

Name of work - Construction of Road from Toz to Asha mahato ke tola under mmsy (Gen.)

Agency = Akhileshwar Kumar Upadhyay.

Agreement No - mmsy/SB0/h-21

Date of Commencement = 13/07/21

Date of Completion = 12/07/22

Actual Date of Completion = 02/06/23

Date of entry = 02/06/23

Final Measurement

(1/1) Provided and fixing of warning Bench
stone pillar do-do

Shy vize P-1, 2ten 1/1 = 2.11 Km
2.11 Km @ 3

(2/2) Reference Pillar

Shy vize TMB P-1 2ten 1/2 = 2.11 Km

Continuation

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
<u>4th and final bill of construction work completed.</u>					
<u>(All 8 by rate 7MB)</u>					
<u>(1) Boarding and form</u>					
<u>of Railway Bench men</u>					
<u>P-44 item-1/1</u>					
<u>2.200 km @ 3815.21/km = 8012 =</u>					
<u>(2) Reference pillar</u>					
<u>P-44 item-2/2</u>					
<u>2.200 km @ 1763.10/km = 3703 =</u>					
<u>(3) Clearing and grubbing</u>					
<u>of road land</u>					
<u>P-45 item-3/3</u>					
<u>0.73 Hect @ 52970.33/ha = 38668 =</u>					
<u>(4) Excavation for</u>					
<u>roadway on soil (Boxing)</u>					
<u>P-45 item-4/4</u>					
<u>149.96 m³ @ 75.57/m³ = 11332 =</u>					
<u>(5) Construction of embank.</u>					
<u>from mat. obt from borrow pit</u>					
<u>100 m lead</u>					
<u>P-64 item-2/5</u>					
<u>728.22 m³ @ 190.57/m³ = 138722 =</u>					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(46) For 100 m lead					
P-62	21m	2/6			
131.54 m ³	@	153.66 / m ³			20212 =
(7/7) Construction of sub-grade and earthen shoulder					
P-61	21m	1/2			
2039.21 m ³	@	192.25 / m ³			392038 =
(8/8) Construction of 6.5% grade in flexible road					
P-47 to 48	21m	5/8			2063464
679.82 m ³	@	3035.31 / m ³			2063464
(9/9) Provision of larup, spraying & Compaction WBM on 12/11					
P-49, 50	21m	6/9			
294.82 m ³	@	3975.66 / m ³			1172104 =
(10/10) Provision of asphalt					
P-50, 51	21m	7/10			
3930.75 m ²	@	41.00 / m ²			161161 =
(11/11) Provision of asphalt					
P-51	21m	8/11			
3930.75 m ²	@	14.01 / m ²			55070 =
(12/12) Provision of gravel					
P-51	21m	9/12			
3930.75 m ²	@	214.58 m ²			843460 =
Continuation					
6 = 2 490800 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(19/19) Provision & form reho. ref. sign board 600 mm Circular P-57 sten- 16/19 10 Nos @ 4718.80/each = 471880					
(20/20) 900 mm equilateral triangle P-57 sten- 12/20 6 Nos @ 5201.98/each = 31212 =					
(21/21) 600 mm x 450 mm rectangular P-57 sten- 21/21 4 Nos @ 4593.42/each = 18374 =					
(22/22) Provision and laying of Hot app. Road marking P-57 sten- 29/22 218.80 m ² @ 721.95/m ² = 157963 =					
(23/23) Provision & Laying of Hot app. Road marking (PCU) P-57 sten- 20/23 203.60 m ² @ 721.95/m ² = 146989 =					
(24/24) Planting of tree by road side P-58 sten- 21/24 110 Nos @ 842.62/each = 92688 =					

Continuation
G=2 1141 9070 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
25/25 Provisioning & laying of 340 mm duct P-58 24/25					
22.50 m @ 831.23 /m =					18703=
26/26 Provisioning and erecting direction & place identification P-58 24/26					
1 No @ 2991.83 /each =					2992=
27/27 Provisioning and fixing typical masonry project iron band do do P-58 24/27					
5 Nos @ 11091.16 /each =					55456=
8/28 Earthwork in excavation for foundation P-39 13/28					
15.66 m ³ @ 279.09 /m ³ =					4371=
29/29 Provisioning cum M15 grade levelling course P-39 29/29					
2.84 m ³ @ 5681.34 /m ³ =					16135=

Continuation

62 2 11516727=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
30/30 Providing P.C. for open foundation					
P-39	24m	15/30			
18.87 m ³ @ 6552.80/m ³					90950=
31/31 Providing and Laying R.C. NP ₃ House pipe					
P-37	4m	16/31			
7.50 m @ 2564.29/m					19232=
32/32 Painting (3/10) on plaster wall of House pipe					
P-58	4m	25/32			
60.84 m ² @ 100.17/m ²					6094=
33/33 Earthwork in excavation for foundation					
P-40	2m	33/33			
188.34 m ³ @ 279.09/m ³					52564=
34/34 Sand filling in foundation					
P-40	2m	18/34			
4.12 m ³ @ 493.78/m ³					2034
35/35 Providing m.s. as lining course					
P-40	2m	19/35			
31.99 m ³ @ 5681.34/m ³					181746=

C02.4 11869347=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
36/36 Brick masonry (1:4) in foundation					
P-40 2m - 20/36					
114.85 m ³ @ 5249.64 / m ³ = 602921					
37/37 Brick masonry (1:4) in sub structure					
P-40 2m - 21/37					
72.45 m ³ @ 5479.32 / m ³ = 396977					
38/38 Plain reinforced concrete in substructure					
P-41 2m - 22/38					
5.32 m ³ @ 6557.8 / m ³ = 34887					
39/39 Portland Mortar painting on top surface					
P-41 2m - 23/39					
20.11 m ³ @ 14.0 / m ³ = 282					
40/40 Portland R/C m ²⁵ in Deck Slab					
P-41 2m - 24/40					
22.04 m ³ @ 7547.98 / m ³ = 166357					
41/41 S/F/P HYSD bar. reinforced in slab.					
P-41 2m - 25/41					

Continuation

2.47 MT @ 51082.24 / MT = 126173

Co 2 13196944

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
42/42 Providing and filling of Sealroy Compound					
P-41 Item 26/42					
17.80 m @ 37.37/m =					665 =
43/43 Providing 1.5mm thick neat Cement putty					
P-42 Item - 27/42					
5.28 m ³ @ 5449.54/m ³ =					28774 =
44/44 Plastering with Cement mortar					
P-42 Item 28/44					
120.26 m ² @ 156.67/m ² =					18841 =
45/45 Providing 1.5mm thick Cement putty					
P-42 Item - 29/45					
36.16 m ² @ 47.62/m ² =					1722 =
46/46 Providing weep holes in abutment (R/W)					
P-42 Item - 30/46					
32 Nos @ 109.01/each =					3488 =
					13250434 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF = 132 504 34 =
Add 12% G.S.T = + ₹					159 0052 =
Add 1% L.Ces = + ₹					132 504 =
Add Segregation fee = + ₹					13 9130 =
					₹ 151 12 120 =
Less 19.79% As per Agendum					-2990689.
					₹ 121 21431 =
Less previous payment -					5386140
(B-42)					5772280 =
					₹ 6349151 =
					6735291 =
<i>Kumar</i> 02/06/23 JK <i>Sakshi</i> 06.06.23 AE <i>CAP</i> <i>Sakshi</i> 06/6/23 EB					