

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 1693/अनु0/ चकिया, दिनांक: 23/09/2023

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

- अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक-1693 दिनांक-23-09-2023

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

- अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।



**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**


Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Latter No. & Date	Administrative Approval (AA) Length (In Km)	Administrative Approval (AA) Amount of (In Lakh)	Agreement Amount (In Lakh) Initial Rectification with Surface Renewal (In lakh)	Agreement Amount (In Lakh) 5 Years Routine Maintenance (In Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (In mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In lakh)	Up-to-date expenditure as per MIS (In Lakh)	Requisition against work done. (In Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/EA/CHA/22/0017	Balibela PWD Road to Dhruvapakar	31708412022	Latter No.105 Date- 03.06.2022	2.800	145.18	115.73330	24.74117	4 MBD/2022-23 Date- 06.09.2022	05.06.2023	20.04.2023	2545	25	05.00	109.49315	109.49315	5.77978	Completed
2	RM/EA/CHA/22/0017	Sundar Pur Pmsy Road To Sluice Gate Via To Ayodhya Misir Mandir	31708412005	Latter No.105 Date- 03.06.2022	2.387	118.03	90.47549	24.07194	4 MBD/2022-23 Date- 06.09.2022	05.06.2023	27.04.2023	2592	25	05.00	85.11584	85.11584	4.48186	Completed
					5.187	263.21	206.20879	48.81311							194.60899	194.60899	10.26164	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.


 Executive Engineer,
 Rural Works Department,
 Works Division, Chakia.

23/09/23

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 09/2023
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lacks)	particulars
1	M.R. (3054) New maintenance Policy-2018	10229.23017	10229.23017	Certified that out of Rs.10229.23017 Lacs Receive upto the year.2023-24 executive engineer RWD, (W) DIV, chakia a sum of RS 10164.96567 Lacs has been utilized for the perpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs.64.26450 lacks remaining unutilized at this end of the (up to 09/2023)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodlcal inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materia's have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)

EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA.



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Sanitation					
Phgsy road to Shri G. G. G.					
Via Ayodhya Krishna Nagar					
Ch. Length - 300					
Agency - Hari Kishore Prasad					
- Gupta					
Ag. No. - 04 M 30/2022-23					
Date of Work Order - 29.07.2022					
Contract date of completion					
28.04.2023					
Actual date of completion					
28.04.2023					
Final measurement					Nil
All measurement out & only					
as per 2nd on a/c bill					
Further measurement - Nil					
Shri G. G. G.					
20-09-23					
Abstract of cost					
(1) clearing & grubbing road					
land					
Qty. vide T.M. R.P. 32					
0.477 Ha @ Rs. 59726.13/Ha Rs. 28480.					
(2) Construction of granular					
Sub base - G.I. II					
Qty. vide T.M. R.P. 33					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26.96 m ³ @ R ₁	2709	4.3	1.3	R ₁	730462
(3) Providing, laying & spreading					
of compacting W.B.M. Gr. II					
32.80 m ³ @ R ₁	5285	1.10	1.3	R ₁	1,73,4172
(4) Providing, laying & spreading					
of compacting W.B.M. Gr. III					
Only wide T.M. B.P. 33					
45.89 m ³ @ R ₁	5057	3.9	1.3	R ₁	2,32,7092
(5) Providing Primer Coat with					
emulsion (SS-1)					
Only wide T.M. B.P. 33					
611.87 m ² @ R ₁	59	13	1.7	R ₁	361802
(6) Providing & applying					
Coat with emulsion (RS-1)					
6849.03 m ² @ R ₁	20.13	1.3	R ₁	1378712	
(7) Providing, laying & rolling					
Index Sand					
Only wide T.M. B.P. 33					
611.87 m ² @ R ₁	255	51	1.3	R ₁	1,56,3392
(8) Providing & laying S.D.F. c.					
Only wide T.M. B.P. 33					
155.92 m ³ @ R ₁	13834	4.4	1.3	R ₁	21,57,0662
(9) Construction of kerb					
for road P.R. C. Pavement					
Only wide T.M. B.P. 34					
446.52 m ³ @ R ₁	8183	1.7	1.3	R ₁	36,53,9492

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
(10) Cement concrete of Sub. road				
8 cm. T.M. Solid form				
Qty. Vido T.M. B. P. 34				
246.60 m ³ @ R. 254.11/m ³				R. 211,603.2
(11) Kan. Stone				
Qty. Vido T.M. B. P. 34				
3 m ³ @ R. 2912.91 each				R. 8742.2
(12) 200 mm. Stone				
Qty. Vido T.M. B. P. 34				
9 m ³ @ R. 814.24 each				R. 7328.2
(13) 600 mm. equilateral triangle				
Qty. Vido T.M. B. P. 34				
9 m ³ @ R. 4230.39 each				R. 33843.2
(14) 600 mm. Circulation				
Qty. Vido T.M. B. P. 34				
4 m ³ @ R. 5994.99 each				R. 21980.3
(15) 600 x 650 mm. Rectangles				
Qty. Vido T.M. B. P. 34				
2 nos @ R. 5365.53 each				R. 10731.2
(16) Bounding Pillars				
Qty. Vido T.M. B. P. 35				
36 m ³ @ R. 616.02 each				R. 22177.2
(17) Planting of trees by the road side				
Qty. Vido T.M. B. P. 35				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
82 Nos. @ Rs. 1029.31 each				P ₁	88575.2
(18) Providing & laying 30 mm thick concrete					
Only 100 mm T.M. B. P. 35					
329.40 m ² @ Rs. 823.74/m ²				P ₁	271,340.2
(19) Provision of crossings					
Only 100 mm T.M. B. P. 35					
8.00 m ² @ Rs. 823.74/m ²				P ₁	6590.3
(20) Providing & laying 30 mm thick concrete					
Only 100 mm T.M. B. P. 35					
148.00 m ² @ Rs. 916.81/m ²				P ₂	1,35,688.2
(21) Providing & laying 30 mm thick concrete of maintenance project					
3 main tenance Board					
Only 100 mm T.M. B. P. 35					
3 Nos. @ Rs. 12685.27 each				P ₂	38056.2
Total				P ₂	750804.8
Add 1% Labour Cess (1%)				P ₁	75080.3
Add 18% GST (18%)				P ₂	135144.9
Add S. Fee				P ₂	71122.1
Total				P ₂	900569.8
Less 0.51% to B. Board (1%)				P ₂	4592.9
C.O.				P ₂	8959770.2

Continuation

Continuation

Revised Abstract of BOQ for Package No.- RM/EA/CHA/22/0017
Rural Works Department, Works Division, Chakia.

Sl. No.	Name of Road	Block	Length (K.M)	Cost of BOQ on 12 % (In Rs.)		Total Cost of on 12 % (In Rs)	Cost of BOQ on 18 % (In Rs.)		Total Cost of on 18 % (In Rs)
				Cost.	Maint.		Cost.	Maint.	
1	2	3	4	5	6	7	8	9	10
1	Balibelwa PWD Road to Dhrubpakari	Kalyanpur	2.800	40995258 10995240.00	2349567 2349560.00	13344825 13344800.00	11573330.00	2474117.00	14047447.00
2	Sundar Pur Pmgsy Road To Sluice Gate Via To Ayodhya Misir Mandir	Kesariya	2.387	8595202 8595240.00	2285999 2285986.00	10881201 10881261.00	9047549.00	2407195.00	11454743.00
			5.187	19590460 19590480.00	4635566 4635546.00	24226027 24226026.00	20620878 20620873.00	4881311 4881310.00	25502190 25502191.00

24226026.00

[Signature]
Executive Engineer
Rural Works Department
Works Division, Chakia.
26/03/23

Revised B.O.Q. (due to increase in C.S.T 12% to 18%) is approved for RS 25502191.00 (Two crore fifty five lac Two thousand one hundred Ninety one only). for further action follow the instructions given in letter no 761 at 23.03.2023 of BRRDA

[Signature]
Superintending Engineer
Rural Works Department
Works Circle, Motihari

[Signature]
Superintending Engineer
Rural Works Department
Works Circle, Motihari

[Signature]
11/07/23

