

ਮਰਦਮਸ਼ੁਮਾਰੀ ਵਿਭਾਗ ਵਿਭਾਗ ਦਾ ਵਿਸ਼ੇਸ਼  
ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦ ਪਾਸਕ੍ਰਿਪਟ ਅੰਕ-੧੨੦੦੦  
ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦  
ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦

**Schedule XLY-Form No. 134**

ਪਾਸਕ੍ਰਿਪਟ ਅੰਕ-੧੨੦੦੦  
ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦  
ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦

ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦  
ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦  
ਅੰਕ-੧੨੦੦੦ ਅੰਕ-੧੨੦੦੦

ਅੰਕ-੧੨੦੦੦

**SUB-DIVISION**

**DIVISION**

**MEASUREMENT BOOK**

ਅੰਕ-੧੨੦੦੦-੩੪੫੦

| Particulars                                                                  | Details of actual measurement |    |    |    | Contents of area         |
|------------------------------------------------------------------------------|-------------------------------|----|----|----|--------------------------|
|                                                                              | No.                           | L. | B. | D. |                          |
| Name of Road :- Const. of road from Sharni Shekh-pura Pmsy to Pandey tola.   |                               |    |    |    |                          |
| Agreement no:- 111 S.D./2021-22                                              |                               |    |    |    |                          |
| Agency :- Sri Santosh K. Singh                                               |                               |    |    |    |                          |
| Date of start :- 4.02.2021                                                   |                               |    |    |    |                          |
| Date of completion :- 3.02.2022                                              |                               |    |    |    |                          |
| Date of measurement :- 2.09.2022                                             |                               |    |    |    |                          |
| ① Const. of GSB by Sagub                                                     |                               |    |    |    |                          |
| ① Box Cutting of existing road                                               |                               |    |    |    |                          |
| BT Portion                                                                   |                               |    |    |    |                          |
| (-) $2 \times 35.00 \times 0.525 \times 0.10 \text{ m} =$                    |                               |    |    |    | (-) 3.675 <sup>3</sup>   |
| pec Portion                                                                  |                               |    |    |    |                          |
| (-) $2 \times 15.0 \text{ m} \times 0.375 \text{ m} \times 0.10 \text{ m} =$ |                               |    |    |    | (-) 1.125 <sup>2</sup>   |
|                                                                              |                               |    |    |    | (-) 4.8 m <sup>2</sup>   |
| (2) Const. of GSB by providing providing well graded material                |                               |    |    |    |                          |
| Box Cutting Qty. =                                                           |                               |    |    |    | (-) 4.8 m <sup>2</sup>   |
| (-) $2 \times 35.0 \text{ m} \times 4.05 \text{ m} \times 0.10 \text{ m} =$  |                               |    |    |    | (-) 14.20 m <sup>2</sup> |
|                                                                              |                               |    |    |    | (-) 19.00 m <sup>2</sup> |
| (3) P/L, spreading and Compacting Stone aggregates - wdm grat                |                               |    |    |    |                          |

Continuation

# ABSTRACT OF COST

44

Sch. XLV-Form No. 134

| Particulars                                           | Details of actual measurement |    |    |    | Contents of area      |
|-------------------------------------------------------|-------------------------------|----|----|----|-----------------------|
|                                                       | No.                           | L. | B. | D. |                       |
| ① P/f of working benchmark pillar                     |                               |    |    |    |                       |
| Qty. vide TMBP (43)                                   |                               |    |    |    |                       |
| 1. no :- (20) = 1.515 km                              |                               |    |    |    |                       |
| @ Rs 3670 = 77/km                                     |                               |    |    |    | Rs 561 = 00           |
| ② reference pillar                                    |                               |    |    |    |                       |
| Qty. vide TMBP (43)                                   |                               |    |    |    |                       |
| 1. no :- (21) = 1.315 km                              |                               |    |    |    |                       |
| @ Rs 1695 = 35/km                                     |                               |    |    |    | Rs 2568 = 00          |
| ③ clearing and grubbing road land (by manual means)   |                               |    |    |    |                       |
| Qty. vide TMBP (23)                                   |                               |    |    |    |                       |
| 1. no :- (22) = 1.061 Ha                              |                               |    |    |    |                       |
| @ Rs 51133 = 76/Ha                                    |                               |    |    |    | Rs 54253 = 00         |
| ④ Excavation for roadway in soil using manual means - |                               |    |    |    |                       |
| Qty. vide TMBP (30)                                   |                               |    |    |    |                       |
| 1. no :- (4) = 158.59 m <sup>3</sup>                  |                               |    |    |    |                       |
| Qty. vide TMBP (37)                                   |                               |    |    |    |                       |
| 1. no :- (61) = 4.80 m                                |                               |    |    |    |                       |
|                                                       |                               |    |    |    | 153.75 m <sup>3</sup> |
| @ Rs 74 = 16/m <sup>3</sup>                           |                               |    |    |    | Rs 11405 = 00         |
| ⑤ Const. of embankment with material obtained         |                               |    |    |    |                       |
| Continuation                                          |                               |    |    |    |                       |
| 1000.0m lead                                          |                               |    |    |    |                       |
| C/O Rs 73787 = 00                                     |                               |    |    |    |                       |

B/F Rs 72787=00

| Particulars                                                          | Details of actual measurement |    |    |    | Contents of area      |
|----------------------------------------------------------------------|-------------------------------|----|----|----|-----------------------|
|                                                                      | No.                           | L. | B. | D. |                       |
| Qty. vide TMBP (42)                                                  |                               |    |    |    |                       |
| 1. no:- (19) (C) = 700.0 m <sup>2</sup>                              |                               |    |    |    |                       |
| @ Rs 175 = 22/m <sup>2</sup>                                         |                               |    |    |    | Rs 122654=00          |
| ⑥ for 100m lead                                                      |                               |    |    |    |                       |
| Qty. vide TMBP (42)                                                  |                               |    |    |    |                       |
| 1. no:- (19) (C) = 1200.0 m <sup>2</sup>                             |                               |    |    |    |                       |
| @ Rs 141 = 14/m <sup>2</sup>                                         |                               |    |    |    | Rs 169268=00          |
| ⑦ Const. of subgrade and earthen shoulders with approved material.   |                               |    |    |    |                       |
| Qty. vide TMBP (43)                                                  |                               |    |    |    |                       |
| 1. no:- (19) (C) = 936.4 (14 m)                                      |                               |    |    |    |                       |
| @ Rs 176 = 86/m <sup>2</sup>                                         |                               |    |    |    | Rs 165614=00          |
| ⑧/⑧+⑬ Const. of granular sub base by providing well graded material. |                               |    |    |    |                       |
| Qty. vide TMBP (31)                                                  |                               |    |    |    |                       |
| 1. no:- (7) = 504.04 m <sup>2</sup>                                  |                               |    |    |    |                       |
| Qty. vide TMBP (37)                                                  |                               |    |    |    |                       |
| 1. no:- (2) = (-) 19.00 m <sup>2</sup>                               |                               |    |    |    |                       |
|                                                                      |                               |    |    |    | 515.04 m <sup>2</sup> |
| @ Rs 3080 = 86/m <sup>2</sup>                                        |                               |    |    |    | Rs 1586766=00         |
| ⑨/⑨+⑭ P/L, spreading and compacting stone aggregates — wongr II      |                               |    |    |    |                       |

Continuation

C/O Rs 2118189=00

| Particulars                                                | Details of actual measurement |    |    |    | Contents of area      |
|------------------------------------------------------------|-------------------------------|----|----|----|-----------------------|
|                                                            | No.                           | L. | B. | D. |                       |
| Qty. vide TMBP (19)                                        |                               |    |    |    |                       |
| 1. no. :- (8) = 365.62 m <sup>2</sup>                      |                               |    |    |    |                       |
| Qty. vide TMBP (20)                                        |                               |    |    |    |                       |
| 1. no. :- (5) = 67.10 m <sup>2</sup>                       |                               |    |    |    |                       |
| Qty. vide TMBP (38)                                        |                               |    |    |    |                       |
| 1. no. :- (3) = 614.06 m <sup>2</sup>                      |                               |    |    |    |                       |
|                                                            |                               |    |    |    | 418.67 m <sup>2</sup> |
| ⑩ @ Rs 3745 = 60/m <sup>2</sup>                            |                               |    |    |    | Rs 1568170 = 00       |
| (15) Const. of unreinforced plain Cement concrete pavement |                               |    |    |    |                       |
| Qty. vide TMBP (32)                                        |                               |    |    |    |                       |
| 1. no. :- (12) = 321.01 m <sup>2</sup>                     |                               |    |    |    |                       |
| Qty. vide TMBP (38)                                        |                               |    |    |    |                       |
| 1. no. :- (7) = 15.15 m <sup>2</sup>                       |                               |    |    |    |                       |
|                                                            |                               |    |    |    | 346.16 m <sup>2</sup> |
| ⑪ @ Rs 7126 = 82/m <sup>2</sup>                            |                               |    |    |    | Rs 2467020 = 00       |
| (16) R.C.C mis grade                                       |                               |    |    |    |                       |
| Km local Stone                                             |                               |    |    |    |                       |
| Qty. vide TMBP (58)                                        |                               |    |    |    |                       |
| 1. no. :- (8) = 1 no.                                      |                               |    |    |    |                       |
| ⑫ @ Rs 2265 = 16/No.                                       |                               |    |    |    | Rs 2265 = 00          |
| (17) 200m Stone                                            |                               |    |    |    |                       |
| Qty. vide TMBP (38)                                        |                               |    |    |    |                       |
| 1. no. :- (9) = 7 nos.                                     |                               |    |    |    |                       |
| @ Rs 604 = 04/No.                                          |                               |    |    |    | Rs 4228 = 00          |

Continuation

C/o Rs 6159872 = 00

B/F Pr-6159872=

| (13) Particulars                                           | Details of actual measurement |    |    |                        | Contents of area |
|------------------------------------------------------------|-------------------------------|----|----|------------------------|------------------|
|                                                            | No.                           | L. | B. | D.                     |                  |
| (18) R.C.C. mis grade boundary pillars                     |                               |    |    |                        |                  |
| Qty. vide TMBP (39)                                        |                               |    |    |                        |                  |
| 1. no :- (10) = Boner.                                     |                               |    |    |                        |                  |
| (19) @ Rs 485 = 60/No.                                     |                               |    |    |                        | Rs 38848 = ∞     |
| (19) Providing and fixing of retro reflective 600mm circle |                               |    |    |                        |                  |
| Qty. vide TMBP (39)                                        |                               |    |    |                        |                  |
| 1. no :- (11) = 4 nos                                      |                               |    |    |                        |                  |
| @ Rs 4948 = 27/No.                                         |                               |    |    |                        | Rs 19793 = ∞     |
| (15) (10) P/A Coat with bitumen emulsion                   |                               |    |    |                        |                  |
| Qty. vide TMBP (32)                                        |                               |    |    |                        |                  |
| 1. no :- (9) = 3562.50 m <sup>2</sup>                      |                               |    |    |                        |                  |
| Qty. vide TMBP (38)                                        |                               |    |    |                        |                  |
| 1. no :- (5) = (-) 131.25 m <sup>2</sup>                   |                               |    |    |                        |                  |
|                                                            |                               |    |    | 3431.25 m <sup>2</sup> | Jaquib           |
| @ Rs 44 = 94/m <sup>2</sup>                                |                               |    |    |                        | Rs 152751 = ∞    |
| (16) (11) P/A tack coat with bitumen emulsion (RS-1)       |                               |    |    |                        | Rs 154200 = ∞    |
| Qty. vide TMBP (32)                                        |                               |    |    |                        |                  |
| 1. no :- (10) = 3562.50 m <sup>2</sup>                     |                               |    |    |                        |                  |
| Qty. vide TMBP (38)                                        |                               |    |    |                        |                  |
| 1. no :- (4) = (-) 131.25 m <sup>2</sup>                   |                               |    |    |                        |                  |
|                                                            |                               |    |    | 3431.25 m <sup>2</sup> |                  |

Continuation

@ Rs 15 = 28/m<sup>2</sup>

Rs 52429 = ∞

C/o Pr-6425142 = 0

| Particulars                                                     | Details of actual measurement |                        |    |                | Contents of area |
|-----------------------------------------------------------------|-------------------------------|------------------------|----|----------------|------------------|
|                                                                 | No.                           | L.                     | B. | D.             |                  |
| (17) (11) P/L and rolling of close graded premix surfacing      |                               |                        |    |                |                  |
| Qty. vide TMBP (32)                                             |                               |                        |    |                |                  |
| 1. no :- (11) = 3562.50 m <sup>2</sup>                          |                               |                        |    |                |                  |
| Qty. vide TMBP (33)                                             |                               |                        |    |                |                  |
| 1. no :- (6) = 131.25 m <sup>2</sup>                            |                               |                        |    |                |                  |
|                                                                 |                               | 3431.25 m <sup>2</sup> |    |                |                  |
| @ Rs 222 = 59/m <sup>2</sup>                                    |                               |                        |    | Rs 801505 = 00 |                  |
| (18) (20) 900mm equilateral And triangle                        |                               |                        |    |                |                  |
| Qty. vide TMBP (39)                                             |                               |                        |    |                |                  |
| 1. no :- (12) = 2 nos.                                          |                               |                        |    |                |                  |
| @ Rs 5446 = 00/No.                                              |                               |                        |    | Rs 10892 = 00  |                  |
| (19) (21) 600mm x 450mm rect.                                   |                               |                        |    |                |                  |
| Qty. vide TMBP (39)                                             |                               |                        |    |                |                  |
| 1. no :- (13) = 2 nos.                                          |                               |                        |    |                |                  |
| @ Rs 4818 = 07/No.                                              |                               |                        |    | Rs 9636 = 00   |                  |
| (20) (22) P/L of hot applied thermoplastic compound 2.5mm thick |                               |                        |    |                |                  |
| Qty. vide TMBP (39)                                             |                               |                        |    |                |                  |
| 1. no :- (14) = 182.00 m <sup>2</sup>                           |                               |                        |    |                |                  |
| @ Rs 735 = 44/m <sup>2</sup>                                    |                               |                        |    | Rs 134585 = 00 |                  |
| (21) (23) P/L of hot applied thermoplastic compound 2.5mm thick |                               |                        |    |                |                  |

Continuation

C/O Rs 7281760 = 00

| Particulars                                             | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                         | No.                           | L. | B. | D. |                  |
| Qty. vide TMBP (39)                                     |                               |    |    |    |                  |
| 1. no :- (15) = 119.88m <sup>2</sup>                    |                               |    |    |    |                  |
| @ Rs 821 = 57/m <sup>2</sup>                            |                               |    |    |    | Rs 98490=00      |
| (22)/(24) Planting of Trees                             |                               |    |    |    |                  |
| by the road side                                        |                               |    |    |    |                  |
| Qty. vide TMBP (39)                                     |                               |    |    |    |                  |
| 1. no :- (16) = 90 nos.                                 |                               |    |    |    |                  |
| @ Rs 819 = 92/No.                                       |                               |    |    |    | Rs 73792=00      |
| (23)/(26) providing and erecting direction and place    |                               |    |    |    |                  |
| Qty. vide TMBP (39)                                     |                               |    |    |    |                  |
| 1. no :- (17) = 1 no.                                   |                               |    |    |    |                  |
| @ Rs 3155 = 83/No.                                      |                               |    |    |    | Rs 3156=00       |
| (24)/(27) P/F of typical mmGSI informatory Sign board   |                               |    |    |    |                  |
| Qty. vide TMBP (41)                                     |                               |    |    |    |                  |
| 1. no :- (18) = 3 nos.                                  |                               |    |    |    |                  |
| Qty. vide TMBP (41)                                     |                               |    |    |    |                  |
| 1. no :- (20) = 3 nos.                                  |                               |    |    |    |                  |
|                                                         |                               |    |    |    | 6 nos.           |
| @ Rs 10900 = 57/No                                      |                               |    |    |    | Rs 65403=00      |
| (25)/(28) E/P in excavation for foundation of Structure |                               |    |    |    |                  |

Continuation

C/O Rs 7622,602=00

| Particulars                                                       | Details of actual measurement |    |    |    | Contents of area     |
|-------------------------------------------------------------------|-------------------------------|----|----|----|----------------------|
|                                                                   | No.                           | L. | B. | D. |                      |
| Qty. vide TMBP (27)                                               |                               |    |    |    |                      |
| 1. no :- (12) = 31.22 m <sup>2</sup>                              |                               |    |    |    |                      |
| @ Rs 272 = 07/m <sup>2</sup>                                      |                               |    |    |    | Rs 8519 = ∞          |
| (28) (29) providing fcc m15 concrete                              |                               |    |    |    |                      |
| Qty. vide TMBP (33)                                               |                               |    |    |    |                      |
| 1. no :- (14) = 5.69 m <sup>2</sup>                               |                               |    |    |    |                      |
| @ Rs 5604 = 07/m <sup>2</sup>                                     |                               |    |    |    | Rs 31887 = ∞         |
| (27) (30) B/w in c.m (1:4)                                        |                               |    |    |    |                      |
| Qty. vide TMBP (33)                                               |                               |    |    |    |                      |
| 1. no :- (15) = 27.73 m <sup>2</sup>                              |                               |    |    |    |                      |
| @ Rs 5346 = 05/m <sup>2</sup>                                     |                               |    |    |    | Rs 148246 = ∞        |
| (28) (31) P/L R.C.C NP                                            |                               |    |    |    |                      |
| Qty. vide TMBP (33)                                               |                               |    |    |    |                      |
| 1. no :- (16) = 15.00 m                                           |                               |    |    |    |                      |
| @ Rs 2564 = 38/m                                                  |                               |    |    |    | Rs 38466 ± ∞         |
| (29) (32) plastering with c.m (1:4) on brick work in substructure |                               |    |    |    |                      |
| Qty. vide TMBP (33)                                               |                               |    |    |    |                      |
| 1. no :- (17) = 76.95 m <sup>2</sup>                              |                               |    |    |    |                      |
| @ Rs 144 = 12/m <sup>2</sup>                                      |                               |    |    |    | Rs 11090 = ∞         |
| (30) (33) providing 1.5 mm cement punning                         |                               |    |    |    |                      |
| Qty. vide TMBP (33)                                               |                               |    |    |    |                      |
| 1. no :- (18) = 18.24 m <sup>2</sup>                              |                               |    |    |    |                      |
| @ Rs 46 = 28/m <sup>2</sup>                                       |                               |    |    |    | Rs 844 = ∞           |
|                                                                   |                               |    |    |    | C/o Rs 78,22,954 = ∞ |

B/f Rs 78,22,934=00

| Particulars                 | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------|-------------------------------|----|----|----|------------------|
|                             | No.                           | L. | B. | D. |                  |
| ① (34) Painting two coats   |                               |    |    |    |                  |
| i/c primer coat             |                               |    |    |    |                  |
| Qty. vide mof ①             |                               |    |    |    |                  |
| 1 no:- ①                    |                               |    |    |    |                  |
| @ Rs 98 = 16/m <sup>2</sup> |                               |    |    |    |                  |
|                             |                               |    |    |    | Rs 11944=00      |
|                             |                               |    |    |    | Rs 7834898=00    |
| Less 2.95% below            |                               |    |    |    | Rs 221129=00     |
|                             |                               |    |    |    | Rs 7603769=00    |
| Add 12% GST (+)             |                               |    |    |    | Rs 912452=00     |
| Add 1% L.Cess (+)           |                               |    |    |    | Rs 76038=00      |
| Add Signiorage fee (+)      |                               |    |    |    | Rs 577770=00     |
|                             |                               |    |    |    | Rs 8670029=00    |
| Less previous amount (-)    |                               |    |    |    | Rs 8113623=00    |
|                             |                               |    |    |    | Rs 556406=00     |
| Vagub                       |                               |    |    |    | CLP              |
| 29.09.23                    |                               |    |    |    | 29/09/23         |
| J.E                         |                               |    |    |    | EE               |

Continuation