

Dhobiya Tola (Maha Kule) Mandir to Ru Tol

PMGSY (GEN)

Schedule XLV-Form No. 134

MUKESH KUMAR

गुनगुन

DIVISION

प्रा. ११ - II

SUB-DIVISION

MB NO - 38012023-24

MEASUREMENT BOOK

प्रमाणित किया जाता है कि इन मापीयुक्त पंजी में
मशीन द्वारा मुफ्री 100 (एक सौ) फुट है। जो सहायक
अभिमान, सहायी कार्य सिमा, कार्य काय अम
पुटीन का सिमा किया जाता है।

[Signature]
16/4/23

EXECUTIVE ENGINEER
Rural Works Department

Works Division Phulpara
[Signature]
16-04-2023

Sch. XLV—Form No. 134

फुलपरा

DIVISION

पुटीन

SUB-DIVISION

Measurement Book

No. 380/2023-24

[Signature]
16/4/23

Name of Officer

EXECUTIVE ENGINEER

Rural Works Department

Date of first entry

Works Division Phulpara

Date of last entry

[Signature]
16-04-2023

Est on A/c Bill

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Road Name - Const. of Rd from Dhobiya					
Tola (Mahadev Mandir) to					
Ray Tol					
Agency - Mukesh Kumar, Vill - Kolhua					
Post - Sonpatahi, Madhubani					
Agreement NO - 065BD/2023-24					
Date of start - 10/4/2023					
Date of completion - 9/1/2024					
1) Providing & fixing of working					
benchmark pillar 2 nos.					
$8 \times 0.125m$					1 nos.
2) Clearing and grubbing Rd/					
land including uprooting					
$2 \times 4 \times 30m \times 1.75m$					420
$2 \times 5 \times 1.75m$					17.5
					437.5 m ²
					0.04375
3) Earthwork in excavation					
for structure as per drawing					
$3 \times 30 \times 0.9m \times 1.8m$					145.8 m ³
$8 \times 0.9m \times 1.8m$					12.96 m ³
					158.76 m ³

Continuation

Asst. Sd. Mag.
20/4/2023
S.E.

6

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Date of completion:- 9/11/2024

42 m³

3). 49 m³

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) Construction of G.S.B by pm					
Qty vide T.M.B Pg-6					
42 m ³ @ Rs 4189.93 =					175977
2) Providing laying spread					
Qty vide T.M.B Pg-6					
31.49 m ³ @ Rs 5230.19 =					164699
3) Construction of un-rings					
Qty vide T.M.B Pg-7					
67.2 m ³ @ Rs 9012.11 =					605614
					2625232
				Add G.S.T 12%	315028
				Add L.C 1%	26252
				Add S.F 10%	8648
					2975160
Less 18.58% below as per aggr					552785
					2422375
Minus for previous bill paid					1545469
				Total	876906
				As noted above	
				11/7/2023	
				J-E	
S.F					
G.S.B - 42 x 559.16 =					2348
G.S.T 31.49 x 714.30 =					2249
P.C.C 67.2 x 602.90 =					4051
					8648

Continuation