

MMGSY अंतरा Const. of Road Dargi Tola
to Gangachuriya Tak

Agreement No- 244/SBD/MMGSY-21-22

Schedule XLV-Form No. 134

Name of Agency:- Anant Raj

Const. Cost:-

Maint. Cost:-

Total-14514830

DIVISION

ARARIA

SUB-DIVISION

Palasi

Date of Commence:- 07/02/22

MEASUREMENT BOOK

Date of Completion:- 06/02/23

2761

Abstract of Cost:

6

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① P/x fixing of working benchmark pillars.					
1.600 Km (Q.V.TMB P-1)					
@ Rs. 37744.70/Km - R.					60391/-
2. clearing and grubbing road land (by manual means)					
0.525 Ha (Q.V.TMB P-1)					
@ Rs. 52970.33/Ha - R.					27809/-
3. Excavation for roadway in soft using manual means					
81.75 m ³ (Q.V.TMB P-2)					
@ Rs. 130.83/m ³ - R.					10695/-
4. Const. of Embankment with approved material.					
49.05 m ³ (Q.V.TMB P-3)					H
@ Rs. 30.23/m ³ - R.					1483/-
(5) Const. of Embankment with lead 1000 m					
745.396 m ³ (Q.V.TMB P-3)					
@ Rs. 190.57/m ³ - R.					142050/-
(6) For 100 m lead					
2006.628 m ³ (Q.V.TMB P-3)					
@ Rs. 149.08/m ³ - R.					299148/-
					/

Continuation

R. 541576/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/9) Const. of Subgrade and earthen Shoulder.					
1168.80 m ³ (Q.V.T.M.P-2)					
@ Rs. 192.25/m ³ - Rs.					224702/-
(8/10) Const. of granular Sub-base by providing well graded material.					
598.50 m ³ (Q.V.T.M.P-4)					
@ Rs. 3627.84/m ³ - Rs.					2171262/-
(9/11) P.V. Laying, Spreading and Compacting Stone aggregate					
236.249 m ³ (Q.V.T.M.P-5)					
@ Rs. 4384.55/m ³ - Rs.					1035845/-
(10/15) Const. of granular Sub-base in RCC paving					
63.0 m ³ (Q.V.T.M.P-5)					
@ Rs. 3627.84/m ³ - Rs.					228554/-
(11/35) P.V. & fixing of typical M.N.G.S.Y. in form of sign board with Logo.					
2 nos. (Q.V.T.M.P-2)					
@ Rs. 9853.45/each Rs.					19707/-
					Rs. 4221646/-
Continuation					

[illegible]

Scanned with CamScanner