

Schedule XLV-Form No. 134

Mile:- 1.040 Rampur road to Terhagach road.

Agency:- Jain Construction, Kishanganj.

R.O.D Kishanganj-I

DIVISION

MMGSY (S.C.)

R.O.D Terhagachh

SUB-DIVISION

3108

MEASUREMENT BOOK

6th and final bill (for contract work)

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Head - m m a p y (sc)					
N/W - 1040 Rampur road to Tedhagech					
under Tedhagech Muck.					
N/A - Joint Construction, Kithampuri					
Agreement No - 85/m m a p y / 830 / 220-21.					
Date of work start - 02.07.2020					
Date of Completion - 01.07.2021.					
Date of contract - 15.08.2023					
				27.08.2023	
1. Contract G. S. B. by providing					
graded concrete					
do					
	1 x 21.00 x	4.05 + 5.75	0.100		10.03 m ³
					10.03 m ³
2. providing 1 mly spreading					
and compacting 8 mm					
Aggregate - (W B M - 3) m m					
	6 x 30.00 x	3.75 x 0.075			50.62 m ³
	1 x 16.00 x	3.75 + 4.75			
		2	0.075		5.10 m ³
					Total 55.72 m ³
3. Contract at highway and earth					
shoulder with approved					
do					
	2 x 47.00 x	30.00 x 1.125	0.245		872.44 m ³
	2 x 1 x	15.00 x 1.125	0.245		12.37 m ³
	2 x 6 x	30.00 x 0.625	0.260		58.50 m ³
	2 x 1 x	16.00 x 0.625	0.260		5.20 m ³
					Total 948.51 m ³

Continuation

Rd no 10/08/23

J.E.

ABSTRACT OF COST

65

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. $\frac{1}{1}$ Confirmed working B.M. cu. thallus					
		Q.V. thallus 28.1m (52) = 1.621 Km			
		@ 3369.87/Km = 5,463 = 00			
2. $\frac{2}{2}$ Confirmed working reference pillar					
		Q.V. thallus 28.1m (52) = 1.621 Km			
		@ 1568.24/Km = 2,542 = 00			
3. $\frac{3}{3}$ clearing and grubbing around pond					
		Q.V. thallus 28.1m (52) = 0.424 Hect			
		@ 51109.28/Hect = 21,824 = 00			
4. $\frac{4}{7}$ Confirmed embankment with approved material lead 1000mm - water					
		Q.V. thallus 28.1m (67) = 4.34.13m ³			
		limited as per Aggr. = 406.35m ³			
		@ 161.96/m ³ = 65,812 = 00			
5. $\frac{5}{8}$ Confirmed embankment with approved material lead 1000mm - water					
		Q.V. thallus 28.1m (67) = 2.89.42m ³			
		limited as per Aggr. = 270.90m ³			
		@ 138.00/m ³ = 37,384 = 00			
6. $\frac{6}{9 \frac{1}{2} (1 \frac{1}{2} \text{ up to } 1 \text{ m})}$ Confirmed subgrade and earthen thallus with approved material					
		Q.V. thallus 28.1m (53) = 3229.10m ³			
		" (60) = 948.57m ³			
		Total 4177.67m ³			
		@ 174.94/m ³ = 7,30,831 = 00			
		limited as per Aggr. = 1240.025m ³			
7. $\frac{7}{10 \frac{1}{2} (1 \frac{1}{2} \text{ up to } 1 \text{ m})}$ Confirmed G.S. B. by prov. well graded mat. P - cur. th. cur. cap. 100					
		Q.V. thallus 28.1m (53) = 1257.23m ³			
		" (60) = 10.03m ³			
		Total 1267.26m ³			
		limited as per Aggr. = 1240.025m ³			

Continuation

@ 3014.47/m³ = 37,38,018 = 00

@ 46,01,874 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. = 1.34	30,728=
40. 54					
providing and laying of					
hot applied thermoplastic compound - ②					
D.V. H.M.C. 28M (62) = 285.00 m ²					
@ 4735.13/m ² = 2,09,512=00					
41. 55					
planting of trees there					
maintenance of tree on					
year — do — 2 1/2					
D.V. H.M.C. 3.4P.H. (63) = 140M					
@ 499.08/each = 1,11,871=00					
Total = Rs. 1,37,52,111=00					
Add 1% Labcess = Rs. 1,37,521=00					
Add 12% G.S.T = Rs. 16,50,253=00					
Add Pw. Fee = Rs. 1,50,575=00					
Total Rs. 1,56,90,460=00					
Less 0.01% below					
Rs. 1,569=00					
Net Rs. 1,56,88,891=00					
Less previous bill amount					
vide bill m. 3. 18.26 (57) = (-) Rs. 1,20,20,669=00					
Net Rs. 36,68,222=00					
R.D. 27/08/2023					
J.E.					