

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग कार्य प्रमंडल, महाराजगंज ।

पत्रांक 1828(प्रतु) महाराजगंज, दिनांक 9/10/23

प्रेषक :-

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महाराजगंज ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह- सचिव बिहार ग्रामीण पथ विकास एजेन्सी
ग्रामीण कार्य विभाग, बिहार, पटना

विषय: R.R.M Pol-2018 शीर्ष 3054 अन्तर्गत व्यय हेतु आवंटन उपलब्ध कराने के संबंध में ।

महाराज,

उपर्युक्त विषयक ग्रामीण कार्य विभाग, कार्य प्रमंडल महाराजगंज के अधीन R.R.M Pol-2018 शीर्ष 3054 अन्तर्गत कराए कार्य के विरुद्ध संलग्न विवरणी के अनुसार भुगतान हेतु रू0- 1,62,63,826=00(एक करोड बासठ लाख तिरेसठ हजार आठ सौ छब्बीस) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय ताकि किए गए कार्य का भुगतान किया जा सके ।

अनु0- यथोक्त ।

विश्वासभाजन

9/10/23

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महाराजगंज ।

(5/10/23)
09.10.23

From GFR 19-A

(See Government of India's Decision (1) below Rule-150)
Form of Utilization Certificate up to the month of October 2023

Rural Road Maintenance Policy-2018 under MR 3054

1. RWD, Works Division, Maharajganj

S.No.	Name of Scheme	Sanction No. with amount (In Rs. Lacs)	Amount Received (In Rs. Lacs)	Particulars
1	Rural Road Maintenance Policy-2018 under MR 3054			
	Letter No.	Date	Amount	
1	42 WE-	04-06-20	321.29600	Certified that out of Rs. 7334.41863 lacs received till October 2023 in favor of Ex. Engineer R.W.D., Works Division, Maharajganj, a sum of Rs 7288.53722 lacs has been utilized for the purpose of Rural Road Maintenance Policy-2018 under MR 3054 Schemes for which it was sanctioned and the balance of Rs 125.88141 lacs remaining unutilized at the end of the period .
2	64 WE	03-09-20	26.37	
3	77 WE	14-10-20	27.09100	
4	80 WE	05-11-20	243.700	
5	82 WE	13-11-20	418.794	
6	84 WE	26-11-20	101.95	
7	86 WE	11-12-20	401.076	
8	05 WE	12-01-21	556.75256	
9	17 WE	26-02-21	541.18495	
10	20 WE	19-03-21	213.04560	
11	26 WE	15-04-21	37.34449	
12	27 WE	04-05-21	87.13221	
13	30 WE	21-05-21	122.65500	
14	32 WE	28-05-21	33.32400	
15	34 WE	04-06-21	209.64778	
16	36 WE	07-06-21	58.54493	
17	40 WE	14-06-21	108.84119	
18	58 WE	27-10-21	5.26470	
19	02 WE	03-01-22	56.94891	
20	05 WE	25-01-22	148.39890	
21	20 WE	14-03-22	49.27450	
22	43 WE	24-03-22	16.50	
23	44 WE	30-03-22	109.93135	
24	46 WE	13-04-22	299.40405	
25	51 WE	28-04-22	26.35	
26	01 WE	20-05-22	249.58677	
27	03 WE	08-06-22	227.14938	
28	22 WE	08-08-22	193.59758	
29	35 WE	13-10-22	14.28911	
30	44 WE	18-11-22	166.23587	
31	12 WE	03-02-23	201.89116	

2. Certified that I have satisfied myself that the conditions which the grants—in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

DAO

R.W.D., Works Division
Maharajganj

Executive Engineer
R.W.D., Works Division

Maharajganj

OFFICE OF THE EXECUTIVE ENGINEER RURAL WORKS DEPARTMENT, WORKS DIVISION, MAHARAJGANJ

Requisition Formate for Scheme Head - MR3054) under Bihar Rural Road Maintenance Policy -2018 (Initial Rectification and Surface Renewal)

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Length In Km	Administrative Amount (in Lakh)	Agreement Amount (In Lakh)	5 Years Routine Maintenance (In Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Total Previous Allotted Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Requisition against Work done (In Lakh)	Remarks
MR-N/21-22 Manarajganj/09																		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
		T02 To Basawan Nagari Tola	31406812008	Letter No - 985 Dated - 25-02-2022	1.00	58.13	34.04716	8.9101	07/MBD/2023-24 Dated- 20-06-2022	01-12-23	01-09-23	904	25	5	0	0	32.33313	Work Completed
2		Ushri Kanhya Singh ka Ghar To Ushar Kanu Tola	31406812018	Letter No - 680 Dated - 10-02-2022	1.225	74.79	45.18603	9.98	07/MBD/2023-24 Dated- 20-06-2022	01-12-23	05-09-23	3141	25	5	0	0	43.93882	Work Completed
3		Chotka Tegra - Tegra	NEA220001430	Letter No - 680 Dated - 10-02-2022	1.25	97.69	52.76896	20.15	07/MBD/2023-24 Dated- 20-06-2022	01-12-23	05-09-23	2823	25	5	0	0	52.7546	Work Completed
4		Ithari To Nonia Tola	31406812004	Letter No - 680 Dated - 10-02-2022	1.070	58.976	33.63126	10.17	07/MBD/2023-24 Dated- 20-06-2022	01-12-23	01-09-23	3386	25	5	0	0	33.61171	Work Completed
Total					4.545	289.584	165.633	49.210							0.000	0.000	162.63826	

1. Signed Hard Copy and Soft Copy (In excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS

69.16-23

DAO

RWD, Works Division, Maharajganj

Executive Engineer,

Works Division, Maharajganj

69.X.

Name of Customer:

Name of Work/Road:

Lab Job number:

Date:

Section No:

Test Date:

Machine No:

Start S No:

Start E No:

Weather:

Start Location:

End Location:

Road Name:

Road Type:

Side:

U/V Range: To Interval mm/km

Dist Range: To m

Equation:


Print Generate Report and Graph

Redraw Graph

Map View

File: G:\J1081341 Xls. Section No: 95. Eqn: $Y = 0.0 * X^2 + 0.926 * X + 90.84$

Name of Customer: Subhash Kumar Shahi. Name of Work/Road: 102 To Basawan Nagar Tola. Lab Job number:



Subhash Kumar Shahi
31/8/23
ATC

Subhash Kumar Shahi
31/8/23
ATC

Subhash Kumar Shahi
31/8/23
ATC

Road - 102 TO BASAWAN NAGAR 10LA

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
31/8/23	11:57:49	95	0.1	40	0	400	461	G	26.183025	84.618248	Normal
31/8/23	11:58:00	95	0.1	20	10.1	200	276	G	26.18356	84.619023	Normal
31/8/23	11:58:24	95	0.1	10	10.1	100	183	G	26.184432	84.619225	Normal
31/8/23	11:59:00	95	0.1	20	10.1	200	276	G	26.185093	84.618535	Normal
31/8/23	11:59:34	95	0.1	0	0	0	90	G	26.185902	84.618332	Normal
31/8/23	12:00:10	95	0.1	10	20.2	100	183	G	26.18642	84.618988	Normal
31/8/23	12:00:10	95	0.1	70	10.1	700	739	G	26.186805	84.619882	Normal
31/8/23	12:00:45	95	0.1	230	10.1	2300	2220	G	26.187663	84.620218	Normal
31/8/23	12:01:00	95	0.1	240	10.1	2400	2313	G	26.188	84.619948	Normal
31/8/23	12:01:20	95	0.088	210	10.1	2386	2300	G	26.18913	84.619898	Normal

Average value of IRI - 904

31/8/23

31/8/23

31/8/23

$$Y = 0 * X^2 + 0.926 * X + 90.84$$

$$X = 2759$$

$$Y = 2645$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 st and final Bill of					
Construction Work Complete.					
Name of work - To 2 SE Basu W					
Margari Tola under M23054					
Agency - Subhas Kumar Shali					
Agreement No - 07/M30/2023-24					
Date of Commencement - 02/03/23					

Date of Completion = 01/12/23

Actual Date of Completion = 01/09/23

Date of Entry = 01/09/23

Record Entry.

①/24 Clearing and
grubbing of road
land do do all
Complete job

$$2 \times (10 \times 20 \text{ m}) \times 1.0 \text{ m} = 400 \text{ m}^2$$

$$2 \times (15 \times 20 \text{ m}) \times 1.0 \text{ m} = 600 \text{ m}^2$$

$$2 \times (15 \times 20 \text{ m}) \times 1.0 \text{ m} = 600 \text{ m}^2$$

$$2 \times (10 \times 20 \text{ m}) \times 1.0 \text{ m} = 400 \text{ m}^2$$

$$2000 \text{ m}^2$$

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1 st and final Bill of Construction					
Work Completed.					
(All & in terms)					
(1/136)	Clearing and grubbing of road land				
P-1, 2 item		1/136			
0.26 Ha @ 59726.13/Ha = 11945 =					
(2/137)	Construction of Gully graded earthen & should				
P-2 item		2/137			
420.0 m ³ @ 238.23/m ³ = 100099 =					
(3/138)	Construction of GSB in pot patch				
P-3 item no		4/138			
22.23 m ³ @ 2623.22/m ³ = 58314 =					
(4/139)	Foundation layer spread 3 Comp. WBM gr II				
P-4 item		4/139			
18.35 m ³ @ 4845.02/m ³ = 88906					
(5/140)	Foundation layer spread 8 Comp. WBM gr II				
P-5, 6 item		6/140			
27.58 m ³ @ 4355.56/m ³ = 120126 =					

Continuation

602 379390

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
6/141 Pounding and apply Primer Coat SR,					
P-6.7 2 nd - 7/141					
367.73 m ² @ 20.32/m ² =					21950 =
59.69					
7/142 Pounding and apply tack Coat RS,					
P-7 2 nd - 8/142					
367.73 m ² @ 20.32/m ² =					7472 =
8/143 Patch work over mx Seal Surfacing					
P-8 2 nd - 9/143					
367.73 m ² @ 26.84/m ² =					95919 =
9/144 Pounding and Apply tack Coat RS,					
P-9 2 nd - 12/144					
2437.5 m ² @ 16.93/m ² =					41267 =
10/145 Pounding & Laytop SDBC do-do					
P-9 2 nd - 13/145					
60-9375 m ³ @ 14100.10/					859225 =
11/146 Construction of Dry lean Cement Concrete					

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
P-8 2ten- 10/146					
13.12 m ³ @ 4270.91/m ³					= 56055 =
(12/147) Construction of Un reinforced Pce m m m m					
P-9 2ten- 11/147					
210.0 m ³ @ 8043.60/m ³					= 1689156 =
(13/148) Boarding & fix Kilometre Stone					
P-10 2ten- 13/148					
1 Nos @ 2688.72/each					= 2689 =
(14/149) 200 m Stone					
P-10 2ten 15/149					
4 Nos @ 764.44/each					= 3058 =
(15/150) Direction and Place Identification Board					
P-10 2ten- 16/150					
1.92 m ² @ 13186.83/m ²					= 25319 =
(16/151) Boarding & fix 600mm Rphedral trape					
P-10 2ten- 17/152					
4 Nos @ 3849.10/each					= 15396 =

Continuation

Co = 3196896 =

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(17/152) 600mm Circular Band					
P- 10 stem- 17/152					
2 Nos @ 3886.26 / each = 7773 =					
(18/153) 600mm x 450mm Rectangular sign Band					
P- 10 stem- 18/153					
2 Nos @ 3758.03 / each = 7516 =					
(19/154) Roundrop and fixing Boundary Pillar					
P- 10 stem- 19/154					
16 Nos @ 645.15 / each = 10322 =					
(20/156) Planting of tree by the road side					
P- 11 stem- 19/156					
66 Nos @ 1039.45 / each = 68604 =					
(21/157) Roundrop & abutment Road marking					
P- 11 stem- 20/157					
200.0 m ² @ 762.51 / each = 152502					
(22/158) Roundrop and fixing hydrant					

Continuation

60 = 3443613 =

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Masonry Project Board					
P-2	4cm	2/158			
2 Nos @	10547.42/cm				= 21095
(23/159) Brick masonry (113)					
on	parapet wall				
P-11	4cm	2/159			
1152 m ³ @	5755.91/m ³				= 66308 =
(24/160) Plastering with 1cm (1:2)					
on	Brick work				
P-11	4cm	22/160			
80.64 m ² @	185.72/m ²				= 14976 =
(25/161) Paintwork (Blauk white)					
on	Parapet wall of C				
P-11	4cm	23/161			
80.64 m ² @	110.27/m ²				= 8892 =
					3554884 =
Add 12% G.S.T =	+				426586 =
Add 1% Labour cess +					35549 =
Add Siginorage fee =	+				23107 =
					4040126 =
					806813 =
Less 19.92% As per Aggrement -					
					3233318
Signature 01/09/23 n Signature 01/09/23 HE					
Signature 11/9/23 ER					

Continuation