

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st and final bill of Construction work complete.					
Name of work -	Loz2 Sharkola				
To2 to	Naria tola				
Agency -	Yogalaji Construction				
Agreement NO -	MBB/2023-24				
Date of Commencement	09/08/23				
Date of Completion =	08/04/24				
Actual Date of Completion =	06/10/23				
Date of entry =	06/10/23				
Record measurement entry					
(1/1) clearing and grubbing of road land do do all complete job					
2x 20 x 30m x 1.00 =	1200m ²				
2x 25 x 30m x 1.00 =	1500m ²				
2x 20 x 30m x 1.00 =	1200m ²				

Continuation

$$C = 3900 \text{ m}^2$$



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1 st and final Bill of					
Construction work complete.					
1/1 Clearing and grubbing					
of road land do do					
P-12 item 1/1					
0.52 Ha @ 72697.86 = 37803 =					
2/2 Construction of Sub-					
grade and earthen					
Shoulder do do					
P-20 to 22 item - 12/2 = 1.					
1080.50 m ² @ 262.96/m ² = 284128 =					
3/3 Construction of 4.5B					
in Pot patch work					
P-2 to 4 item 3/3					
60.76 m ³ @ 2714.69/m ³ = 164945 =					
4/4 Providing, laying,					
Spreading & Compacting WBM					
do do all Compaction job					
P-5 to 9 item 4/4					
50.83 m ³ @ 5776.77/m ³ = 293633 =					
5/5 Providing, laying, Spreading					
& Compacting WBM, etc do					

Continuation

$$60 = 780509 =$$



Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
(11/11) Construction of dry lean cement concrete					
P-15.16 stem 9/11					
29.95 m ³ @ 4788.99/m ³					143430 =
(12/12) Construction of U.A. reinforced P.C. M30 in road					
P-18.19 stem 12/12					4293004
474.00 m ³ @ 9056.97/m ³					4293008 =
(13/13) Construction of form of kilometre stem					
P-22 stem 13/13					
3 Nos @ 3180.22/m ³					9541 =
(14/14) Paving and form 200mm stone dode					
P-22 stem 14/14					
11 Nos @ 881.36/m ³					9695 =
(15/15) Direction and place identification to do all complete job					
P-24 stem 15/15					
1.92 m ² @ 15205.72/m ²					29195 =
(16/16) Paving & form 600mm equilateral triangle					

Continuation

8857831.0

8868682 =

Particulars	Details of actual measurement				Contents of area
	No.	L	B	O	
P-22	24	18/17			
12 Nos @	4594.59				55135
(17/17) 600 mm circular					
P-24	24	17/17			
6 Nos	4443.77				26663
(18/18) 600 mm x 450 mm					
Rectangular Sign					
6 Nos @	4299.23				25795
(19/19) Boundary and from Boundary pillar to d					
P-25	24	19/19			
72 Nos @	821.23				59129
(20/20) Planting of tree					
on road site do do					
P-25	24	20/21			
180 Nos @	1254.41				225794
(21/22) Road marking with					
Hot applied thermoplastic					
P-25	24	21/22			
520.0 m ² @	886.39				460923

Continuation

9711270.0

9722121

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(22/23) Provision and fix of hypocal magnes project Sgr Band					
P-2 item - 2/23					
2 nos @ 11591.85 / nos =					23184 =
(23/24) Earthwork in excav for foundation					
P-2 item - 1/24					
15.66 m ³ @ 383.28 / m ³ =					6002 =
(24/25) Provision mix as levelling course					
P-22 item - 2/25					
2.05 m ³ @ 7795.46 / m ³ =					15981 =
(25/26) Provision PCC m ² in substructure					
P-23 item - 3/26					
13.869 m ³ @ 8647.59 / m ³ =					119933 =
(26/27) Provision and lay N ₂ 60 mm / H. pipe					
P-23 item - 4/27					
7.50 m @ 3219.27 / m =					24144 =
(27/28) Painting two coats (Black & white) on painted					

Continuation

9900514.0
Coz 9911365 =

Continuation