

MMGSY (SC)

Schedule XLV-Form No. 134

Read :- Paschim to MMGSY

R. No. ID 000888

DIVISION

Kishanagar-I

R. No. ID 000888

SUB-DIVISION

Kochdharan

3338

MEASUREMENT BOOK

VITU KUMARI

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5th on A/c Bill					
Name of work—pachin Tola to Mmbisy Road in Kochadhaman Block under Mmbisy (SC)					
Agency—Nitu kumari Kishanganj					
Agreement No—35/Mmbisy/SBP/2021-22					
Date of commencement—25-02-2022					
Date of completion—24-11-2022					
(1) providing pcc m15 for profile correction					
all complete					
$10 \times 2.50 \times 0.90 \times 0.160 = 3.60 m^3$					
$20 \times 1.90 \times 0.70 \times 0.160 = 4.25 m^3$					
$20 \times 0.70 \times 0.50 \times 0.160 = 1.12 m^3$					
13.38 m ³					
(2) construction of pcc m30					
pavement all complete					
$1 \times 18.0 \times 3.75 \times 0.160 \text{ avg} = 10.80 m^3$					
$2 \times 30.0 \times 3.75 \times 0.160 \text{ avg} = 36.0 m^3$					
$1 \times 17.0 \times 3.75 \times 0.160 \text{ avg} = 10.20 m^3$					
Extra widening at horizontal curve					
$2 \times 5.50 \times 0.70 + 0.40 \times 0.160 = 0.97 m^3$					
$1 \times 4.80 \times 0.75 + 0.50 \times 0.160 = 0.48 m^3$					
$1 \times 5.0 \times 0.85 + 0.55 \times 0.160 = 0.56 m^3$					
59.01 m ³					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) P&F of Retro-Reflective					
600 mm Equilateral Triangle					
		7.0 Nos			
(9) P&F of Retro-Reflective					
900 mm side Octagon					
		3.0 Nos			
(10) P&F of Retro-Reflective					
600 mm circular					
		3.0 Nos			
(11) P&F of Retro-Reflective					
Hectometer post					
		2.0 Nos			
(12) P&F of Retro-Reflective					
600 mm x 450 mm Rectangle					
		4.0 Nos			
(13) providing 2.5mm thick					
Road marking - all complete					
2x 10x 30.0x		0.100			$= 60.0 m^2$
2x 10x 30.0x		0.100			$= 60.0 m^2$
2x 6x 30.0x		0.100			$= 36.0 m^2$
2x 1x 22.0x		0.100			$= 4.40 m^2$
2x 2x 30.0x		0.100			$= 12.0 m^2$
2x 1x 17.0x		0.100			$= 3.40 m^2$
					175.80 m ²
(14) planting of trees then					
Maintenance for one year					
		50.0 Nos			
W. Jagan					

07.09.2023

Continuation

JE

Sch. XLV—Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Reference & working					
1.0	Bench mark — all complete				
0.879 km VTMB PN-27					
@RS 3501=26/km					RS 3078=00
(2) construction of Reference					
2.0	pillars — all complete				
0.879 km VTMB PN-27					
@RS 1629=19/km					RS 1432=00
(3) clearing & grubbing Road					
3.0	land — all complete				
0.150 Ha VTMB PN-27					
@RS 52762=05/Ha					RS 7714=00
(4) surfacing the Existing structure					
4.0	546.0 m ² VTMB PN-27				
@RS 15=77/m ²					RS 8610=00
(5) Box cutting in Roadway					
5.0	165.025 m ³ VTMB PN-28				
@RS 130=83/m ³					RS 21590=00
(6) construction of Embankment					
6.0	165.025 m ³ VTMB PN-28				
@RS 36=14/m ³					RS 5964=00
(7) construction of Embankment					
7.0	630.0 m ³ VTMB PN-28				
@RS 177=02/m ³					RS 111523=00
CORS					160141=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF RS 5722169=00
(36) P&F of Retro-Reflective					
36.0					
Hectometer post					
2.0 Nos VTMB PN-35					
@ RS 5125 = 46/each					RS 10251=00
(37) P&F of Retro-Reflective					
37.0					
600mm x 450mm Rectangular					
4.0 Nos VTMB PN-35					
@ RS 4343 = 06/each					RS 17372=00
(38) providing 2.5mm thick					
38.0					
Road marking - all complete					
175.80 m ² VTMB PN-35					
@ RS 721 = 85/m ²					RS 126901=00
(39) planting of trees & their					
39.0					
maintenance for one					
years - all complete					
50.0 Nos VTMB PN-35					
@ RS 799 = 08/each					RS 39954=00
					RS 5916647=00
Add 12.0 - 1. GST					RS 709998=00
Add 1.0 - 1. L.C.					RS 59166=00
Add S.F. VTMB PN-44					RS 62502=00
					RS 6748313=00
less 1.0 - 1. below RS 68158=00					
					RS 6680155=00
less previous bill PN-30					RS 5437361=00
					RS 1242794=00
07.09.2023					
JF					