

Agency:- Kundam Kumar  
Agg. No. - 21(SBD)/2020-21

House of Dharmik Manusri to Asthawan  
Beldariga. under-Munsi (S.S.).

**Schedule XLV-Form No. 134**

Sheikhpura DIVISION

Cheraga SUB-DIVISION

MB No-1399 (61)

**Measurement Book**

| Particulars                                                                                                         | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                                                     | No.                           | L. | B. | D. |                  |
| Name of Work: Constn and Maint. of Road and CD Work for House of Dhanuk Manghi to Asthawa Beldariya Road: Mm 651/51 |                               |    |    |    |                  |
| Agency - S/o Kundan Kumar S/o S/o Bhumeswar Pr. Yadav Jamui Road Sekondara                                          |                               |    |    |    |                  |
| Distt - Jamui Pin - 811315                                                                                          |                               |    |    |    |                  |
| Agreement No - 21 (VBD) / 2020-21                                                                                   |                               |    |    |    |                  |
| Agreement Value                                                                                                     |                               |    |    |    |                  |
| Constn Cost = Rs. 4705205.80                                                                                        |                               |    |    |    |                  |
| Total Cost = Rs. 5674298.00                                                                                         |                               |    |    |    |                  |
| Date of Commencement: 22.12.2020                                                                                    |                               |    |    |    |                  |
| Date of Completion: 21.12.2021                                                                                      |                               |    |    |    |                  |
| Actual Date of Completion: 10.3.2022                                                                                |                               |    |    |    |                  |
| Date of Entry: 14.10.2023                                                                                           |                               |    |    |    |                  |
| RE-ABSTRACT OF COST                                                                                                 |                               |    |    |    |                  |
| (1/1) Marking Bench Mark Pillar item 1/1 VTMBS                                                                      |                               |    |    |    |                  |
| P/24 - 100 @ Rs. 3717.83 / each                                                                                     |                               |    |    |    |                  |
| = Rs. 3718.00                                                                                                       |                               |    |    |    |                  |
| (2/2) Reference Pillar item 2/2 VTMBS                                                                               |                               |    |    |    |                  |
| P/24 - 600 @ Rs. 1700.23 / each                                                                                     |                               |    |    |    |                  |
| = Rs. 10201.38                                                                                                      |                               |    |    |    |                  |

