

9th on A/c & Final Bill

65

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work:- Const. of Road from Kherko Paschim Tola Purnani To Shameshpur via Goth Kherko —					
Agency:- Nilambar Kumar Kherko, Purnani Mathepore					
Ag. No- 20 SBD/2020-21					
Date of Start- 19.02.2020					
D.O. Completion- 18.02.2021					
① Const. of subgrade with approved material obtained from Govt Digs — — — 619					
$10 \times 30.00 \times \frac{(7.650 + 6.526)}{2} \times 0.30 =$					$637.92 m^3$
$10 \times 30.00 \times \frac{(7.500 + 6.500)}{2} \times 0.30 =$					$630.00 m^3$
$8 \times 25.00 \times \frac{(7.726 + 6.526)}{2} \times 0.30 =$					$436.56 m^3$
$1 \times 25.00 \times \frac{(7.726 + 6.526)}{2} \times 0.30 =$					$54.57 m^3$
					$1759.05 m^3$

Continuation

ABSTRACT OF COST

79

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work:- Const. of Road from Kherko Pachime Dole. Pachayal					
Imagry Path to Shameshpur via goth Kherko -					
Agency:- Nilamber Kumar Kherko, Pansari Madhapur.					
Agm. No. - 20 SBD/2020-21					
Date of Start - 13.02.2020					
A.O.C. Completion - 12.02.2021					
① Setting out the working pillars -					
- - - - - Qty					
(i) Benchmark pillars					
Am BP-58 Qty 3.00 Nos					
@ Rs 3996.99/each - Rs 11990.97					
(ii) Ref. Pillars					
Am BP-58 Qty 9.00 Nos					
@ Rs 1837.93/each - Rs 16541.37					
② Clearing and grubbing road land - - - Qty					
Am BP-58 Qty 1.62 Hect					
@ Rs 49496.70/Hect - Rs 80284.65					

Continuation

108816.99

