

प्रमाणित किया जाता है कि इस मापी पुस्त
मे मशीन के द्वारा अंकित कुल 100 एक सौ
पन्ने है यह मापी पुस्त श्री. अनिल उमाद
सहायक अभियन्ता ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल 21/07/21 को निर्गत
किया जाता है।

अनिल उमाद
कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल, मधुबनी
21/07/21

Sch. XLV - Form No. 134

_____ DIVISION

_____ SUB-DIVISION

Measurement Book

No. 2688

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work— Construction of road from MMGSY Road to Purnari tal under MMGSY (sc)					
Agency Name— Sri Sai Traders, Pro-Prabhat Kumar, Patna					
Agreement No.— 06SBD/2021-22					
Date of start— 02/03/2021					
Date of completion— 01/12/2021					
(Record measurement) 01/02/2023					

Item no① Providing & fixing of working B.M. etc all complete jobs.
 1.00 x 4 Nos — 04 Nos.

Item no② Clearing and grubbing road land etc..... all complete jobs.

06 x 30 x 3.50 = 630m ²				
04 x 30 x 3.50 = 420m ²				
05 x 30 x 3.50 = 525m ²				
01 x 05.0 x 3.50 = 17.5m ²				
				1592.5m ²
				Qty = $\frac{1592.5}{10000} = 0.15$
				Hectare

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5/6 Construction of G.S.D. grt.... city wide TMB P-(17)					
		169.55 m ³	@ 2816.29/m ³		477570/2
6/7 Providing, laying work grt.... of city wide TMB P-(17)					
		127.07 m ³	@ 3535.76/m ³		449289/2
7/13 Providing & finishing logo.... of city city wide TMB P-(17)					
		05 No. @ 10845.52/No			54228/2
8/14 P/W in excavation of H.P.... ... of city wide TMB P-(18)					
		29.798 m ³	@ 279.09/m ³		8316/2
9/15. Providing M.S.P.C.C. in foundation of city wide TMB P-(18)					
		4.595 m ³	@ 5626.28/m ³		25853/2
10/16 Providing R.C.C. in sub-structure of city wide TMB P-(18)					
		33.74 m ³	@ 6450.65/m ³		217645/2
11/17 Providing and laying RCC WP of city wide TMB P-(18)					
		7.50 m	@ 3722.39/m		27918/2
12/18 Construction of un-reinforced C.C. pavement.... of city wide TMB P-(18)					
		271.14 m ³	@ 7121.44/m ³		1930907/2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13/12 Road resurfacing..... of E/I					
city wide TMD P-(18)					
		91.0 m ²	@ 721.95/m ²		65697/-
14/5 Construction of subgrade... of E/I					
city wide TMD P-(18)					
		169.87 m ³	@ 192.04/m ³		32622/-
15/10 Reinforced concrete concrete m/s					
... of E/I city wide TMD P-(18)					
(a) km stone - 01 No @ 2324.36					2324/-
(b) 200mm stone - 02 No @ 3619.24/No					1238/-

16/11 Providing and fixing retro reflective					
boards of E/I city wide TMD P-(19)					
(a) 600mm X - 04 No @ 3412.59/No					13650/-
(b) 900mm octagon - 02 No @ 8489.88/No					16980/-
(c) 600x450 - 04 No @ 4534.32/No					18137/-

17/18 Painting on parapet wall.... of E/I					
city wide TMD P-(19)					
		20.640 m ²	@ 101.40/m ²		2093/-
					3621420/-
		Add 13% G.S.T. + 470785/-			
		S. Fee + 40708/-			
		16.33% below			4132913/-
					3674905/-
		Previous Payment			3458008/-
					3312228/-
					145780/-