

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	on Atc Bill			
Name of	Work :-	Const. of Road			
	From	PWD (Dome			
	Buzurg)	Kashiani			
	(Kashiani)	under			
	MR-	3054			
Agency:-	M. K. Enterprises				
	At- Shyam Bhawan				
	Lalita Hotel, Patna.				

Agreement No - 16 / MBD, MR / 3054 of				
2022-23				
Date of Agreement - 07.01.2023				
Date of Commencement :- 12.12.2022				
Date of completion - 11/09/2023				
Rate - (0.01% Below)				
Const. cost - Rs - 228,46,574 =				
Mainf. cos - Rs - 45,16,759 =				
Rs - 27363273 =				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(20/21) Planting of trees by the road side - do - do					
256.0 m ² (Qty wide TMBP-12)					
@ Rs - 823.74/each-Rs.					272,279.20
1063.59					
(21/22) Providing and laying HOF applied thermoplastic do - do -					
950.0 m ² (Qty wide TMBP-13)					
@ Rs - 823.74/m ² - Rs.					782,553.00
(22/23) Providing and finishing of parapet project - do - do -					
2.0 m ² (Qty wide TMBP-13)					
@ Rs - 10807.16/each-Rs.					21,614.32
(23/24) Brick masonry work in C/M (1:3) - do - do					
17.28 m ³ (Qty wide TMBP-11)					
@ Rs - 5861.76/m ³ - Rs.					1,01,291.20
(24/25) Plastering with cement mortar - (1:4) - do - do -					
120.96 m ² (Qty wide TMBP-11)					
@ Rs - 206.89/m ² - Rs.					25,025.00
(25/26) Painting two coats on new concrete - do - do all complete job -					
Continuation					Rs - 1,99,71.16 = 0

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
357.36 m ² - (O.Y. wide T.M.B.P. - 11)					
@ Rs. 114.78/m ² - Rs.					40,311 = 0
					B-200,11,478 = 0
Add 1% labour cess - Rs.					200,114 = 0
Add 2% GST - Rs.					240,137 = 0
					B-226,15,969 = 0
Less 0.01% As per Ast - Rs.					2261 = 0
					B-226,10,708 = 0
Add S.F. - Rs.					2,16,123 = 0
					B-228,29,092 = 0
Less 0.01% As per Ast - Rs.					2283 = 0
					B-228,26,809 = 0
					Ans 228,26,809

upto date Material Statement

6485	(i) Earthwork :-	-1965.00 m ³	51845
3703	(ii) Stone metal -	228.39 m ³	34259
860	(iii) Local Sand -	34.60 m ³	2595
1552	(iv) Screaming -	38.79 m ³	3103
	(v) S.S-1 (Prime coat) -	1.221 m ²	
	(vi) Tack coat (RS-1) -	2.474 m ²	
	(vii) Bitumen (S-90) -	31.41 m ²	
2839	(viii) Stone chip ps -	380.65 m ³	57098
6410	(ix) Stone Aggregate -	1328 m ³	159200
3626	(x) Sand -	759.80 m ³	56985
	(xi) cement -	8634 Bags	
390	(xii) Bricks -	8610 Nos.	389

Continuation

124254					Ans 418,474
					Ans 16,07,1023
					JB