

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st final Bid					
Name of work - PMGSY Path me Siya Sarn Mahto Ke Ghar to Susta B.					
Agency - Braj Bihari Muzaffarpur.					
Agreement No - MMGSY/SBD-47/ 2020-21					
date of start - 26/11/20					
date of Completion - 25/8/21					
memo					
1. Prov & fixing Km Stone - 7/5 Qty = 1 No.					
2. Prov & fixing 200m Stone - 7/5 Qty = 2 No.					
3. Prov & fixing Boundary Pillar - 7/5 Qty = 9 No.					
4. Prov & fixing M.M.G.S.Y information Sign - 7/5 Qty = 2 No.					

Continuation

BF = ₹ 3103510 =

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24. Providing and laying hot applied thermoplastic - TL					
114.20 m ² vide T-M-B P	20				
@ ₹ 851.28/m ²					= ₹ 97246 =
25. Painting Tauto Coats - TL					
49.40 m ² vide T-M-B P	21				
@ ₹ 77.60/m ²					= ₹ 3833 =
26. Prov & Laying Remble Surf - TL					
28.125 m ² vide T-M-B P	21				

@ ₹ 256.06/m ²					= ₹ 7209 =
Total					= ₹ 3211761 =
Less 10% below = (-) ₹					321176 =
Less Previous Bill = (-) ₹					1248408 =
Total					= ₹ 1642177
JK 30/8/23 J.E.					

Continuation