

Name of Road :- To 2 Mirzapur (Pcc Road) to Pachin
tola Pul fak.

Schedule XLV-Form No. 134

M.B. No. :- ~~840~~ 840

BRICKS

Executive Engineer
Rural Works Department
Works Div. Marhaura

DIVISION

Marhaura

SUB-DIVISION

MEASUREMENT BOOK

Deepak Kumar Singh

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
First R/A Bill.					
Name of Work - T 02 Misdapara (PCC Road) to Paschim Tola Pul-Tok.					
Name of Agency - Sri Deepak Kumar Singh.					
Agm. No. 01/MYGSY-MDB-District/21-22					
Date of Commencement - 12.04.21					
Date of Completion - 12.04.22					
Date of Entry - 11.04.22					
Item of Work.					
S.No. 01/- 102	Providing & fixing of wooden benchmark Pillars of 16 Post 1004 Misdapara				3
	23	30	$\times \frac{1}{1000}$	=	0.690
	17	10	$\times \frac{1}{1000}$	=	0.010
					0.700 km
S.No. 2/- 103	Rapee Pillar.				0.700 km
S.No. 02/- 103	Cleaning and Grubbing Road Canal (By manual means) including carrying				
	27	23	$\times 30 \times 2.50$	=	3450
	27	17	$\times 10 \times 2.50$	=	50
					3500
					0.350 Ha.

Continuation

Continuation

Abstract

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W T02	Mirzapur (Pcc Road)				
	to Paschim tola Pul Fak.				
Agency-	Deepak Kumar Singh				
Agreement-	OC/MMR&NDR/ 2021-22				
DOA-	12.04.2021				
DOE-	11.04.2022				
	(1) Benchmark (PI, item 1)				
	Qty 0.700 Km @ Rs 3864.16/km = Rs 2663.00				
	(5) Reference Pillar (PO1, item 1)				
	Qty 0.700 Km @ Rs 1761.06/km = Rs 1233.00				

(2) Clearing & Grubbing					
Qty 0.350 Hec (PO1, item 03)					
@ Rs 52970.83/Hec = Rs 18540.00					
(3) Excavation in road way					
Qty 44.07 m ³ (PO2, item 04)					
@ Rs 75.57/m ³ = Rs 3330.00					
(4) Subgrade & shoulder					
Qty 540.00 m ³ (PO6, item 07)					
Qty 149.33 m ³ (PO10, item 04)					
Qty 689.33 m ³ @ Rs 192.25/m ³ = Rs 132524.00					
(5) GSB-I (BT Portion only)					
Qty 214.50 m ³ (PO6, item 8) Rs 111334.00 Ist bill					
Qty 248.79 m ³ (PO9, item 01) ✓					
Qty 248.79 m ³ @ Rs 3246.85/m ³ = Rs 807784.00					
Qty 248.79 m ³ @ Rs 3246.85/m ³ = Rs 807784.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
BtF Amount				R ₃	
(6) WBM Gr-II (BT Portion only)					
Qty 86.55 m ³ (P9, item 02)					
Qty 69.67 m³ (P9, item 02)					BT bill
Qty 116.24 m ³ @ R ₃ 3946.27/m ³					R ₃ 458714.00
Qty 86.55 m ³ @ R ₃ 3946.27/m ³					R ₃ 341550.00
(7) Prime coal - (P10, item 04)					
Qty 1153.93 m ² @ R ₃ 42.34/m ²					R ₃ 48857.00
(8) Tack coal (P10, item 05)					
Qty 1153.93 m ² @ R ₃ 14.45/m ²					R ₃ 16674.00
(9) CGPC Coal (P10, item 03)					
Qty 1153.93 m ² @ R ₃ 226.41/m ²					R ₃ 261261.00
(10) E/W in embankment					
a) lead with 100mm					
Qty 228.71 m ³ (P5, item 06)					
Qty 295.63 m ³ (P11, item 06)					
Qty 524.34 m ³ @ R ₃ 153.66/m ³					R ₃
Limit 326.73 m ³ @ R ₃ 153.66/m ³					R ₃ 50205.00
b) lead with 100mm					
Qty 505.30 m ³ (P5, item 05)					
Qty 126.70 m ³ (P11, item 06)					
Qty 632.00 m ³ @ R ₃ 190.57/m ³					R ₃ 120440.00



Continuation R₃ 1225775.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B/P Amount.				R	
(11) PCC in Pavement					
Qty 104.06 m ³ (P7, item 12)					
@ R 7437.79/m ³ = R 773976.00					
(12) Scheme board.					
Qty 02 Nos (P7, item 13)					
@ R 11133.38/each = R 22267.00					
(13) Road furniture (P12, item 7)					
a) Km stone - 02 Nos @ R 2366.96/ea.					
= R 4734.00					
b) 200m stone - 03 Nos					
@ R 631.20/each = R 1894.00					
c) Boundary Pollars. 20 Nos					
@ R 515.53/each = R 10311.00					
(14) Traffic sign (P12, item 8)					
a) 600mm Circle - 4 Nos					
@ R 4739.90/each = R 18960.00					
b) 900mm Traingle. 02 Nos					
@ R 5223.08/each = R 10446.00					
c) 600x450mm rectagle - 02 Nos					
@ R 4614.52/each = R 9229.00					
(15) Road marking (P12, item 9)					
Qty 60m ² @ R 721.95/m ² = R 43317.00					
(16) Plantation (P12, item 10)					
Qty 26 Nos @ R 842.62/each = R 21908.00					

Continuation

R 2144017.00

Sub Total	L	→	R	2724357.00
GST	12%.		R	326923.00
L. Less	1%.		R	27244.00
S. Fee			R	51658.00
			R	3130182.00
Agreement -	1.25%.		R	40379.00
Total -			R	3089803.00
Previous Payment			R	0.00
Payable amount -			R	3089803.00
 14/04/2023 AZ				
 TE 05/06/2023				

Continuation

Continuation