

MMGSY (SC) MBNo- 3544
Schedule XLV-Form No. 134

Goram Sasna me RAJ kumar sah
ke Ghor se Brahms thar **DIVISION** k

SUB-DIVISION

Conf - Santashi singh

अज्ञात

MEASUREMENT BOOK

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd on A/c Running Bell</u>					
N/W - Construction of Road with Sinkence					
from Gram Sash Me Rajkumar					
Shah Ke Ghar Se Baramethon					
Tola Tak.					
Name of Agency - Santoshi Singh.					
Date of start - 28/05/2020					
Date of Completion - 27/05/2021					
Date of Actual Completion - On progress					
Below = 0.10%.					
Agreement No - 161 SBD/2020-2021					

<u>Measurement</u>					
1/10 1/10 Construction of GSB by P.V.					
Well for coarse graded material etc.					
GSB in box cutting portion.					
2 x 10 x 30 x 0.375 x 0.10 =				22.50	
2 x 5 x 30 x 0.375 x 0.10 =				11.25	
In profile correction					
10 x 2.5 x 1.5 x 0.10 =				3.75	
8 x 2.0 x 1.2 x 0.10 =				1.92	
5 x 1.8 x 1.4 x 0.10 =				1.26	
				<u>40.68</u>	

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
		<u>Abstract of cal-</u>				
(1/1)	P/o and fixing of working bench pillar 4 hrs. Qty VTMB P.No-(11)					
	1.00 hr @	3883	= 27 $\frac{27}{hr}$		3883=00	
(2/2)	Reference pillar 4 hrs. Qty VTMB P.No-(11)					
	4.00 hr @	1788	= 34 $\frac{34}{hr}$		7156=00	
(3/3)	Clearing & Grubbing Road land including uprooting wild vegetation etc.					
	Qty VTMB P.No-(11)					
	0.77 Hec @	49174	= 26 $\frac{26}{Hec}$		37865=00	
(4/4)	Dismantling of existing structures, like culvert etc.					
	Qty VTMB P.No-(11)					
	34.47 m ² @	227	= 35 $\frac{35}{m^2}$		7837=00	
(5/5)	Dismantling of existing structures like culvert etc.					
	Qty VTMB P.No-(12)					
	1.20 m ² @	470	= 91 $\frac{91}{m^2}$		565=00	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/6) Removing all types of Hume pipe etc. Qty VTMB P. No. (13) 10.0m @ 168 = 01 $\frac{3}{4}$ m — 1680 = 0					
(7/7) Box Cutting etc. Qty VTMB P. No. (12) 100.50 m ³ @ 81 = 18 $\frac{3}{4}$ m ³ — 815320					
(8/8) Construction of embankment with material obtained from borrow pit etc. for 1000m lead etc. Qty VTMB P. No. (12) 776.25 m ³ @ 187 = 477 $\frac{1}{4}$ m ³ — 1455240					
(9/9) Construction of embankment with material obtained from borrow pit for 100m lead etc. Qty VTMB P. No. (13) 311.25 m ³ @ 151 = 81 $\frac{3}{4}$ m ³ — 1384100					
(10/10) Construction of Subgrade & earthen shoulder etc. Qty VTMB P. No. (13) — 336.0 m ³ Qty VTMB P. No. (18) — 108.0 m ³ 444.0 m ³ @ 230 = 792 $\frac{1}{2}$ m ³ — 1024710					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11/11 Construction of GSB by P.V. well graded material etc.					
	Qty VMB P. No. - (15)			316.38	3
	Qty VMB P. No. - (17)			40.68	2
				357.06	3
				316.38	3
	@ 3115 = 40 2/3				11298520
					98565020
12/12 P.V. Layer Spreading and Compacting WBMG-3 material do do all complete job.					
	Qty VMB P. No. - (13)			170.44	3
	Qty VMB P. No. - (18)			126.56	3
				297.0	3
				170.44	3
	@ 4446 = 88 2/3				132072300
					75792600
13/16 Construction of GSB by P.V. well grade material etc.					
	Qty VMB P. No. - (17)			40.68	2
	@ 3115 = 40 2/3				12673400

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
(14/17) P/v, laying spreading and compacting KIBT-G3 Material do-do all complete job.					
Qty VTMB P.No. - (18)					
126.562 m ³					
@ 4446 = 88 2 1/3					56280620
(15/18) Construction of Un-reinforced PCC Pavement of M-30 grade do-do all complete job etc.					
Qty VTMB P.No. - (18)					
270.043				@ 8126 = 80	
				7 1/3	213423620
(16/29) E/W excavation for foundation of structures etc. Qty VTMB P.No. -					
8(13) - 29.798 m ³					
@ 258 = 89 2 1/3					7714 = 00
(17/30) P/v concrete for Plain concrete in open foundation etc. Qty VTMB					
P.No. - (14) - 2.96 m ³					
@ 5722 = 79 2 1/3					16939 = 00

Continuation

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(18/31) BWH (4.4) in cm (1:4) in headwall complete Job. Qty VTMB P.No. (14) $30.607 \text{ m}^3 @ 5719 = 1925$ 17504720					
(19/32) P/V & laying Rec pipe NP-3 in foundation for Culvert etc Qty VTMB P.No. (14) $7.50 \text{ m} @ 4078 = 378$ 3058820					
(20/33) Plantereng with cm (1:4) on BWH in sub-structure etc. Qty VTMB P.No. (14) $66.85 \text{ m}^2 @ 164 = 10774$ 1096820					
(21/34) P/V 1.5m cement Paving including curing etc. Qty VTMB P.No. (14) 14.22m $@ 48203 = 2$ 68320 532284120 Less as per Agreement 0.10% below 532320 531751820 Less as per previous bill VTMB P.No. (14) 241172520 290579320					

Continuation

Final
13/10/2023
E

13/10/23
AB

CLP
13/10/23
EG