

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2

पत्रांक 1411/अनु०

छपरा/दिनांक 26/10/2023

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण (ब्रांडा),
बिहार, पटना।

विषय:-

नई अनुरक्षण नीति 2018 (Head - 3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (Head - 3054) योजना अंतर्गत 04 (चार) पथों में राशि का अधियाचना विहित प्रपत्र में तैयार कर माप पुस्त की छायाप्रति एवं Bump Indicator का Reading संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः अनुरोध है कि पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशि उपलब्ध कराने की कृपा की जाय ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु०:- यथोक्त।

विश्वासभाजन


26/10/23

कार्यपालक अभियंता,

ग्रामीण कार्य विभाग,

कार्य प्रमंडल, छपरा 2
26/10/23

Requisition Format for Scheme Head :- MR (3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Division :- Rural Works Department, Works Division, Chapra-2

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (A.A) Letter No. & Date	Administrative Approval (A.A)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount (in Lakh)	Initial Rectification with surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/22-23 Chapra-2/07	Kumma Mandir Pinesy Road To Up To Baraja Chimney Via Kumma Village	31306313002	Lt. No. 1892 Dated 27.03.23	3.030	200.42400	142.30040	42.37313	05/MBD/202 3-24	09.04.24	12.10.23	2805.900	25.00	5%	140.00000	140.00000	1.92019	/
2	MR-N/22-23 Chapra-2/07	Kumma Mandir to Upito Baleshna Nohar.	31306312013	Lt. No. 1892 Dated 27.03.23	1.970	136.95300	99.00555	26.67389	05/MBD/202 3-24	09.04.24	12.10.23	2778.350	25.00	5%	96.50000	96.50000	2.16880	/
3	MR-N/22-23 Chapra-2/07	Vishunupura PMGSY Se Brahmanathan Tak.	31306312046	Lt. No. 1892 Dated 27.03.23	0.900	78.97500	62.92844	7.05869	05/MBD/202 3-24	09.04.24	14.10.23	2697.000	25.00	5%	60.00000	60.00000	2.85350	/
4	MR-N/22-23 Chapra-2/07	Ganhariva Tree of Pipal to Upito Rust Bazar via Kariyahi Harijan Basti	31306312048	Lt. No. 1892 Dated 27.03.23	1.150	78.13000	55.47675	17.10373	05/MBD/202 3-24	09.04.24	12.10.23	2494.750	25.00	5%	53.00000	53.00000	2.22939	/

Divisional Account Officer
Rural Works Department,
Works Division, Chapra-2

Executive Engineer
Rural Works Department,
Works Division, Chapra-2


FORM GER 19-A



(See Government of India's Decision (I) below Rule-150)

Form of Utilization Certificate up to the Month of October 2023


PIU:- E.E., R.W.D. Works Division, Chapra- 2

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Lac Rs.)	Amount Received (in lac Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018	Letter No. 136 (WE) Dt. 10.10.2023	Allotment 6993.66534 Lacs	Certified that out of Rs. 6993.66534 Lacs received during the years 2019-20 to 2023-24 and in favour of EE., R.W.D Works Division 2, Chapra a sum of Rs. 6984.89431 Lacs has been utilised for the purpose of New Maintenance Policy 2018 Scheme as given in the margin for which it was sanctioned and that the balance of Rs. 8.77103 lacs remaining unutilised at the end of the period under report.


 Divisional Account Officer
 R.W.D., Works Division, Chapra-2


 Executive Engineer
 R.W.D, Works Division, Chapra-2


File : C:\Users\Home\Desktop\RAJESHWAR SINGH 27.07.2023\27070486.Xls. Section No. : 21, Egn :
 Name of Customer : Rajeshwar Singh. Name of Work/ Road : Gamhariya Tree of Pipal to Upto Rusi Bazar via



[Signature]
 27/07/2023
 JS

[Signature]
 27/07/2023
 Aci

[Signature]
 27/07/2023
 EE

Cont. Name:- Rajeshwer Singh

Road Name:- Gamhariya Tree of Pipal to Upto Rusi Bazar via Kariyahi Harijan Basti

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY	Latitude	Longitude	Event
27/7/23	7:24:0	21	0.1	180	10.1	2000	2478 G	ROAD	25.94352	84.638862	Normal
27/7/23	7:24:31	21	0.1	190	10.1	1900	2380 G		25.944423	84.638891	Normal
27/7/23	7:25:6	21	0.1	210	10.1	2100	2577 G		25.945508	84.639053	Normal
27/7/23	7:25:42	21	0.1	200	10.1	2000	2478 G		25.945911	84.639108	Normal
27/7/23	7:26:17	21	0.1	190	10.1	1900	2380 G		25.946673	84.63825	Curve
27/7/23	7:27:0	21	0.1	210	10.1	2100	2577 G		25.946806	84.637358	Normal
27/7/23	7:27:28	21	0.1	190	10.1	1900	2380 G		25.946728	84.636314	Normal
27/7/23	7:28:3	21	0.1	210	10.1	2100	2577 G		25.946561	84.635197	Normal
27/7/23	7:29:0	21	0.1	220	10.1	2200	2675 G		25.946203	84.634492	Normal
27/7/23	7:29:12	21	0.1	190	10.1	1900	2380 G		25.945572	84.63441	Normal
27/7/23	7:30:0	21	0.1	210	10.1	2100	2577 G		25.944602	84.634246	Normal
27/7/23	7:30:23	21	0.05	200	10.1	2000	2478 G		25.944324	84.634208	Normal
AVERAGE							2494.75				

X = 0		
Y = 510		
(R) RURAL ROAD		
Good	Average	Poor
<4000	4001-5000	>5001

[Signature]
27/7/23

[Signature]
A.C.

[Signature]
04/08/23
E.E.

New Maintenance Policy - 2018 Head - 3054

Schedule XLV-Form No. 134

Gamhariya Tree of Pipal to upto Rusi
Bazar via Kariyahi Haritan Baghi

Agg No-05 SBD/2023.24

DIVISION

cont- Rajeshwar Singh

SUB-DIVISION

MEASUREMENT BOOK

MBNO - 3553

2nd original Bill

21

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W — M.P. to road from Gama Lajya Patal tree To up to Ruzi Bazar via Kanigahi Harizan (Tola) Badi					
N/Hg. — Sri Rajeshwar Singh.					
Agg. No — O.S.M.BD/2023-24					
D.O.S — 10.07.2023					
D.O.C — 09.03.24.					
Date of Measur — 12.10.23					

① construction of sub-grade and earth's shoulder.

$$2 \times 10 \times 30 \times .70 \times .30 = 126.00 \text{ cu}$$

$$2 \times 15 \times 30 \times .70 \times .30 = 189.00 \text{ cu}$$

$$2 \times 134 \times 30 \times .70 \times .30 = 168.84 \text{ cu}$$

$$2 \times 1 \times 10 \times .70 \times .30 = 4.20 \text{ cu}$$

$$483.04 \text{ cu}$$

Less P.Bill 4.00 vide

Till B.P. ① ② 476.25 cu

$$6.75 \text{ cu}$$

② providing and laying

W.B.M. road

$$1 \times 7 \times 13 \times 1.00 \times 0.075 = 0.5394 \text{ cu}$$

Continuation

[Signature]
12/10/23

[Signature]
12/10/23
SE

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.P. —			988862.0
⑥ providing and apply primer coat.					
wide T.M.B.P. —	(14)				
1023.87 $\frac{1}{4}$ of 59.55 $\frac{1}{4}$ ft					60971.00
⑦ providing and apply tack coat.					
wide T.M.B.P. —	(14)				
1023.87 $\frac{1}{4}$ of 20.40 $\frac{1}{4}$ ft					20979.00
⑧ providing and Lay up ft closed graded form surface.					
wide T.M.B.P. —	(14)				
1023.87 $\frac{1}{4}$ of 289.52 $\frac{1}{4}$ ft					296431.00
⑨ providing and apply tack coat.					
wide T.M.B.P. —	(14)				
3375.04 $\frac{1}{4}$ of 17.11 $\frac{1}{4}$ ft					57746.00
⑩ providing and Lay up S.D.B.P.					
wide T.M.B.P. —	(14)				
84.375 $\frac{1}{4}$ of 15425.40 $\frac{1}{4}$ ft					1301525.00
⑪ construction of D.L.C. — etc.					
wide T.M.B.P. —	(14)				
9.91 $\frac{1}{4}$ of 4589.62 $\frac{1}{4}$ ft					45483.00

Continuation

to 2771997.0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	95	277197.20
(12) construction of					
un-reinforced C.C. pavement					
— do — do —					
vide T.M.B.P. — (15)					
150.00 m^2 C.P.	8580.52	17	31		287078.20
(13) providing R.C.C.					
K.M. stone					
vide T.M.B.P. — (15)					
01 NM C.P.	3045.65	16	9		3046.00
(14) 200 N Stone					
vide T.M.B.P. — (15)					
06 NB C.P.	857.43	16	3		5145.00
(15) providing and fixing					
dissection and place					
sign					
vide T.M.B.P. — (15)					
1.92 m^2 C.P.	1521.71	14	15		29084.00
(16) 600 MM equilateral					
triangle					
vide T.M.B.P. — (15)					
02 NB C.P.	4531.62	16	8		9063.00
(17) 600 MM circular					
vide T.M.B.P. — (15)					
02 NB C.P.	4380.80	15	15		8762.00

Continuation

C.P. 4114125.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.P.—P		114125.0
(18) 600MM X 450MM rectangular					
vide T.M.B.P.—(16)					
02 Nos c/s 4236.27/m					8473.0
(19) providing and fixing boundary pillars.					
vide T.M.B.P.—(16)					
48 Nos c/s 810.28/m					38893.0
(20) painting red lit red figures.					
vide T.M.B.P.—(16)					
704.00m c/s 0.73/m					514.0
(21) planting of tree by the road side.					
vide T.M.B.P.—(16)					
70 Nos c/s 1254.41/m					112897.0
(22) providing and laying road marking.					
vide T.M.B.P.—(16)					
230.00m c/s 886.39/m					203870.0
(23) providing and fixing M.M.C.S.Y. sign board					
vide T.M.B.P.—(16)					
02 Nos c/s 11465.92/m					22932.0

Continuation

c/s 4501704.0

Continuation