

M.B.M. - 540

M.B.M. - 540

$$\overline{0.1-2.2}$$

Schedule XLY Form No. 134.

श्रीकांते अल्य फोर्नि नं. 134.
प्रस्तावित मंडल कुलुवारीया प्रिंसी सदस्य
अक्षा से हाजी नगर सरेश मुखिया के

DIVISION

1957-58

SUB-DIVISION

A simple hand-drawn smiley face with a circular outline, two dots for eyes, and a curved line for a mouth.

Measurement Book

Dharmendra Kumar

प्रमाणित किया जाता है कि इस
मापी पुस्त में मशीन द्वारा अंकित
कुल - 100 (एक सौ) पन्ने हैं जिसे
श्री रमेश कुमार सतश. सहायक
अभियंता, ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, बेलदौर को
निर्धारित किया जाता है।

Kumar
Executive Engineer
R.W.D. Works Div.
Gogri

Book 4
9.2.22

सहायक अभियंता, ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, बेलदौर को मापी
पुस्त सुनिश्चित किया जाता है।

Kumar
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, गोगरी

9/9/23

Sch. XLV - Form No. 134

प्रमंडल गोगरी DIVISION

अवर प्रमंडल बेलदौर SUB-DIVISION

Measurement Book

No. 540

Name of Officer _____

Date of first entry _____

Date of last entry _____

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road- Construction of					
Mali Phulwariya PMSY Road					
Akha Hajinagar Surash Mukhiya					
ke ghar tak					
Agency- Dharmendra Kumar					
Agreement No- 08 SB 1/2021-22					
Handed- AMH/17					
Date of Start - 27/02/2021					
Date of Completion- 28/02/2022					

ABSTRACT of COST

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Softwood Bench marks					
Plans 1 No Per k mand					
reference pillars.					
Qty of T.M. 20 x 20					
item (i) Qty. 1110.					
Q.A. 3937.13 / No =					393720
item (ii) 5 Nos.					
Q.A. 1806.29 / Nos =					90312
② clearing and grubbing					
2000 sq. m. including 1000 sq. m.					
Qty of T.M. 20 x 20					
Q.A. 5387.81 =					377162
③ Construction of					
embankment with					
approved materials					
Qty of T.M. 20 x 20					
item (i) Qty. 24800.					
Q.A. 190.42 / m ³ =					4722420
item (ii) Qty. 933.45					
Q.A. 162.76 / m ³ =					1519280
④ Construction of sub grade					
and earth shoulders					
with approved materials					
Qty of T.M. 20 x 20					
item (i) + (ii) Qty. 2126.20 + 13806					
= 2264.36 m ³ Q.A. 172.10 / m ³ =					4349842
Total -					6848205

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Construction of goenular Sub base by proximity well goenular material Ob. vol. T.M. 883 (23) Inlet 11 (5) Ob. 712.20 m ³ Q = 2723.91/m ³ = 1939969 =					
(6) Provisioning Layer specially and compact stone work Inlet 11 (5) Ob. 226.35 Q = 3534.58/m ³ = 801484 =					
(7) Provisioning Layer specially and filling of Logoband of m.m. 6.5 y Agent Ob. vol. T.M. 883 (23) Inlet 11 (6) Ob. - 2 Nos Q = 9238.49/m ³ = 18477 =					
(8) Earthwork excavation for foundation of H.B. culverts Ob. vol. T.M. 883 (23) Inlet 11 (7) Q = 251.74 m ³ Q = 283.94/m ³ = 65800 =					
					Total 3510550 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9) Providing m. 15 gnd D.C. for laying Course. do - Qty vol m ³ (23) Rate 1180 29.32 m ³ @ 528570/m ³ = 154983					
(10) sand filling in Foundation Trench as per drawing - Qty vol m ³ (24) Rate 1180 @ 200 m ³ @ 432.32 m ³ = 10812					
(11) Brick masonry work in cm (1:1) in Foundation - do - Qty vol m ³ (25) Rate 1180 123.952 @ 5604.28/m ³ = 694662					
(12) Brick masonry work in cm (1:1) in sub structure Qty vol m ³ (26) Rate 1180 @ 83.12 m ³ @ 5892.33/m ³ = 488524					

Total = 4224604 =
Continuation 4849800 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Plain/reinforced Concrete masonry structure Qty of masonry (24) Area (12) 8.136m ² Qs 6065.65 m ³ 49350=					
(14) Providing Bids masonry Painting one top Superstructure Qty of masonry (25) Area (13)					
(15) 5' x 1' x 1' 28.20 m ² Qs 14.69 m ³ = 414=					
(15) S/F P. Hyso box reinforcement superstructure Qty of masonry (25) Area (14) 1.318 m ² Qs 50/65. m ³ 66118=					
(16) Providing 2 layers of reinforced concrete masonry structure Qty of masonry (25) Area (15) Qs 9.216 m ³ Qs 6998-03 m ³ = 6.4494=					
Total 4404980					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Providing and laying ceiling compound on plaster etc. Qty. in sq. mtr. (25) Wht. (16) 20.00m ② 37.71/m = 1131=					
(18) Brick masonry work in para bet cell comp. do Qty. in sq. mtr. (24) Wht. (12) 9.768 m ² ② 6226.66/m ² = 47821=					

(19) Providing and laying R.C.C. No. 2 Hand Pipe for culvert Qty. in sq. mtr. (26) Wht. (18) 7.50 m ② 3984.01/m = 29880=					
(20) Plastering with 1 cm C.I. W. 15 mm thick on brickwork Qty. in sq. mtr. (26) Wht. (19) ② 203.966 m ² ② 167.43 m ² = 34150=					
Total. 4517962=					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(21) Providing and fixing in brick works on C.D. - only right masonry (26) item 20 only 56113 109.69/m = 6143.20					
(22) Providing 15mm running and brick work - do - only right masonry (22) item 21 only 14.224 47.12/m = 670.00					

	Total.	51449.41 = 4524.75 = 55974.16 =
Add. 12.657 + 14.42 =		58822.10 =
Add.	+	16433.20 =
	Total.	58359.00 = 51294.29 =
Less 14.541. Rebo 06)		745819 = 50900.81 = 4383610 =
Less 1st of bill -		3613327 =
	Net B	1970754 = 770283 =
		19.10.2023
		JP
	cap	
	Humal	
	20/10/2023	
	EE	