

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 1793/अनु0 / चकिया, दिनांक: 11/10/2023

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

- अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,


11/10/23

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक-1793 दिनांक-11-10-2023

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

- अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।


11/10/23

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MRI(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

SI No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/EA/CHA/22/0015	NH28 Semuapur Mela Chowk se Anusuchit Jati Tola	31708413014	Letter No. 405 Date-03.06.2022	2.639	163.770	132.46589	26.49308	22 MBD/2022-23 Date-08.12.2022	07.09.2023	07.09.2023	3187.5	25	05.00	130.25500	130.25500	2.16187	Work Completed
					2.639	163.770	132.466	26.493							130.25500	130.25500	2.16187	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

24/11/2023
2023

Executive Engineer,
Rural Works Department,
Works Division, Chakia.

21/10/23

Form GER 19-A
(See Government of India's decision (1) below Rule - 150)
Form of utilization certificate up to the month up to 10/2023
M.R. (3054) New maintenance Policy-2018.

PIU - RWD , W.D- CHAKIA

SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lacks)	particulars
1	M.R. (3054) New maintenance Policy-2018	10491.13845	10491.13845	Certified that out of Rs.10491.13845 Lacs Receive upto the year.2023-24 executive engineer RWD, (W) DIV, chakia a sum of RS.10401.82065 Lacs has been utilized for the purpose of M.R. (3054) New maintenance Policy-2018 'CFMS' Schemes given in the margin for which it was sanctioned and that the balance of Rs.89.31780 lacks remaining unutilized at this end of the (up to 10/2023)

2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of M.R. (3054) New maintenance Policy-2018 (Details in Progress report)
- Construction of Road Works. (.....Do.....)


EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA.

11/10/23

2nd & final bill

Sch. XLV-Form No.134 34

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction					
Chen of road from NH-28					
Semulapuri Mala Chowk					
Sr. Anu Sanchet Jati Tola					
Length MR-3054					
Agency - K. K. Shetty Corpn -					
Structure					
Ag. No. - 22 MRD / 2022-23					
Date of Work Order - 08.12.2022					
Contract date of Completion					
07.09.2023					
Actual date of Completion					
07.09.2023					
Further work					Nil
Hence further measurement					Nil
All measurement & qty,					
as per 1st cor opc bill					
<u>Checked</u>					
6-10-23					6/10/23
2.6					A
Abstract of cost					
① Clearing & grubbing					
road land					
Qty. in cu. m. (P. 2)					
0.528 Ha. @ Rs. 59726.13 / Ha Rs. 31523=					
② Construction of Subgrade					
& earthen Shoulders					

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. of T.M.B. P. 27					
1095.48 m ³ @ Rs. 254.04/m ³					Rs. 2,78,296.72
③ Construction of granular					
Sub base - - Gr. II					
Qty. of T.M.B. P. 27					
113.98 m ³ @ Rs. 2767.05/m ³					Rs. 3,15,388.2
④ Providing & laying W.B.M.					
Gr. II					
Qty. of T.M.B. P. 27					
116.10 m ³ @ Rs. 5405.83/m ³					Rs. 6,27,617.2
⑤ Providing & laying W.B.M.					
Gr. II					
Qty. of T.M.B. P. 27					
153.32 m ³ @ Rs. 5176.76/m ³					Rs. 7,93,741.2
⑥ Providing & applying					
Primer coat (SS-1)					
Qty. of T.M.B. P. 27					
2044.267 m ² @ Rs. 59.21/m ²					Rs. 1,21,041.2
⑦ Providing & applying					
Jack Coat (RS-1)					
Qty. of T.M.B. P. 28					
8043.667 m ² @ Rs. 20.15/m ²					Rs. 1,62,080.2
⑧ Providing & laying S.D.B.C.					
Qty. of T.M.B. P. 28					
149.99 m ³ @ Rs. 13953.81/m ³					Rs. 20,92,932.2
⑨ Construction of concrete					
C&P.C. Pavement					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. Wide T. m. B. P. 28					
639.27 m ³ @ Rs. 8353.82/m ³					Rs. 5340347.2
(10) Providing, Raising & rolling of mass					
Qty. Wide T. m. B. P. 28					
2044.267 m ² @ Rs. 257.73/m ²					Rs. 526869.2
(11) R.C.C. m. 15 gr. km. Stone					
Qty. Wide T. m. B. P. 28					
3 km. @ Rs. 2959.63 each					Rs. 8879.2
(12) Rec. m. 15 gr. 200 m. Stone					
Qty. Wide T. m. B. P. 28					
11 Nos. @ Rs. 822.38 each					Rs. 9046.2
(13) 600 mm. equilateral triangle					
Qty. Wide T. m. B. P. 28					
12 Nos. @ Rs. 4251.81 each					Rs. 51022.2
(14) 600 mm. Circular					
Qty. Wide T. m. B. P. 28					
2 Nos. @ Rs. 5516.40 each					Rs. 11033.2
(15) 600 x 450 mm rectangular					
Qty. Wide T. m. B. P. 28					
4 Nos. @ Rs. 5386.95 each					Rs. 21548.2
(16) R.C.C. m. 15 gr. boundary Pillars					
Qty. Wide T. m. B. P. 28					
40 Nos. @ Rs. 619.55 each					Rs. 24790.2
(17) Planting of trees & by					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
the road Side					
Qty. Wide T. m. B. P. 29					
79 nos. @ Rs 1079.33 each Rs					852672
(18) Road marking with hot applied thermoplastic					
Qty. Wide T. m. B. P. 29					
316.80 m ² @ Rs 823.74/m ² Rs					2,60,9612
(19) Pedestrian Crossing					
Qty. Wide T. m. B. P. 29					
8.60 m ² @ Rs 823.74/m ² Rs					659022
(20) Road marking with hot applied thermoplastic					
Qty. Wide T. m. B. P. 29					
211.00 m ² @ Rs 916.81/m ² Rs					1,93,4472
(21) Providing & fixing logs of maintenance project					
Qty. Wide T. m. B. P. 29					
3 nos. @ Rs 12728.11 each Rs					3,81842
(22) Brick masonry work					
- in C. m. (1:3) in Parapet					
Qty. Wide T. m. B. P. 30					
2.88 m ³ @ Rs 6459.96/m ³ Rs					186052
(23) Plastering with C. m. (1:4)					
Qty. Wide T. m. B. P. 30					
40.32 m ² @ Rs 198.98/m ² Rs					80232
(24) Painting two coats					
Qty. Wide T. m. B. P. 30					

Continuation

