

Construction of 11L Bridge At REO Path to T02 Tetariy

NDB(Bricks)

Shedule XLV Form No. 134.

PIRD

DIVISION

CHARPOKHARI.

SUB-DIVISION

Name of Contractor:- SaiRohit Kumar Singh

Measurement Book

NO:- 570.

Agreement NO:- 30/SBB/MM65Y (NDB Bricks) -2020-21

Agreement Value:- 6,26,27,958.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Name of work - Construction of H.C. Bridge at					
LEO Path To to Tetariya					
Under masonry (MDS-Brick)					
for year 2020-2021					
Agency - Sri Kumar Singh at Simmali					
Badan Near Mahali katti					
K.O. Road Nawada, Ara (Bihar)					
Agreement No. 30/S.B.O./MDSY (MDS BRICS-2020)					
Date of Commencement 8/02/2021					
Date of Completion 07/02/2022					
Rate - 1.00/- Below R. & Q.					
Actual					

Details					
(1)	Cleaning & Grubbing				
	Road land (By manual				
	means)				
	--- do ---				
	as per direction of E/T				
	1x 128 X 6.0 =				768.00m ²
				Bay	0.0768 Ha
(2)	Construction of granular				
	Sub-base by providing				
	well graded				
	--- do ---				
	as per direction of E/T				
Footnote	1x1 x 30 x $\frac{2.0+2.2}{2}$ X 0.2 =				18.0 m ²
	1x1 10 x $\frac{3.2+6.4}{2}$ X 0.2				17.28 m ²

Continuation

[illegible]

6