

MKGSY ~~Agency~~ Const. of Road From NH-57

(SC) to Paribhauati Nagar ^{MUSY(SC)}
Schedule XLV-Form No. 134

Agreement No- 264/SBD/MHGSY-21-22

~~Name of Agency~~: M/s R.P. Construction **DIVISION**

Const. Cost: - 81,72,559.00

ARARITA

Major Cost: - 11,86,958.00

SUB-DIVISION

Total: 9359516 =

ARARITA

MEASUREMENT BOOK

Date of Commence: - 18/02/22

2767

Date of Completion: - 17/11/22

AR0002601

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		5th & final Bill			
Name of work: - Const. of Road from NH-57 to Prabhusat Nagar under MMUSY (SC)					
Name of Agency: - M/S R.P. Construction					
Agreement No: - 264 SBD/MMUSY/2021-22					
Date of Commencement: - 18-02-2022					
Time of Completion as per Agg: - 17-11-2022					
Actual date of Completion: - 12-10-2023					
Entry date: - 30-08-2023					
① P/V & layup carried out across the road -					
		5 x 7.50 m			= 37.50 m
② Construction of USB 42-I					
Do Complete Job					
		$30.0 \times \frac{1.75 + 0.85 + 0.0}{3} \times 0.20 = 5.20 \text{ m}^3$			
		$2 \times 20.0 \times \frac{0.0 + 1.15 + 0.0}{3} \times 0.20 = 3.07 \text{ m}^3$			
		$1 \times 15.0 \times \frac{0.0 + 0.45 + 1.25}{3} \times 0.100 = 0.85 \text{ m}^3$			
					9.12 m ³
③ P/V & layup work USB-III					
Do Complete Job					
		$2 \times 25.0 \times 3.75 \times 0.075 = 14.06 \text{ m}^3$			
		$6 \times 30.0 \times 3.75 \times 0.075 = 50.63 \text{ m}^3$			
		$1 \times 20.0 \times 3.75 \times 0.075 = 5.63 \text{ m}^3$			
		$30.0 \times \frac{2.05 + 1.15 + 0.0}{3} \times 0.075 = 2.40 \text{ m}^3$			
		$2 \times 20.0 \times \frac{0.0 + 1.45 + 0.0}{3} \times 0.075 = 1.45 \text{ m}^3$			

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	B/F			Rs 83,	03,293=00
	ADD 12.1/10.57 (+)			9,	96,395=00
	ADD 14.1/10.88 (+)				83,033=00
	(A) -			Rs 93,	82,721=00
ADD up to date S. Fee @ 10 %.					
(i)	E/W	= 7849.10543			
	7849.105' X 33.0 X 10% =				25902=00
(ii)	B/SB	= 934.6243			
	934.62 X 559.16 X 10% =				52260=00
(iii)	WBM 42-III	= 355.0843			
	355.08 X 714.30 X 10% =				25363=00
(iv)	MSS	= 3976.8842			
	3976.88 X 1413 X 10% =				5619=00
(v)	Brick soling	= 200.1047			
	200.10 X 383.36 X 10% =				7667=00
(vi)	PCC M-30	= 121.2043			
	121.20 X 602.90 X 10% =				7307=00
(vii)	PCC M-20	= 18.01143			
	18.011 X 595.16 X 10% =				1072=00
	Total S. Fee			Rs 1,	25,190=00
	B/F (A) - (+) Rs			93,	82,721=00
				Rs	95,07,911=00
	Less 14.44% below (+) Rs			13,	72,942=00
				Rs	81,34,969=00
	Less prev. payment Rs			49,81,	177=00
				Rs	31,53,792=00

Continuation

Sharma
14.10.23
JB