

NMGSY अन्तर्गत Const. of Road from Part "A"

अलग

Schedule XLV-Form No. 134

Libari to Gangachi Tola मठ (WEL)

Agreement No - 102/SIBD/NMGSY-21-22

Name of Agency:- Rajkishor Singh

Const. Cost 16312249:

Maint. Cost 1808275:

Total. 18120519:

DIVISION

आरआरआ

Date of Commence:- 31.07.2021

Date of Completion:- 30.01.2023

SUB-DIVISION

पालास 1

MEASUREMENT BOOK

2450

Libari

Particulars	Details of actual measurements				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road from Lilharai to Gangaachhi tal.					
Agency - Rajkishor Singh.					
Agr. No - 102/SAD/MMASV/21-22					
Date of Commencement - 31-01-2021					
Date of Completion - 30.01.2023					
① E/W excavation for roadways do-do-Complete job.					
Box cutting CL portion.					
2X 6X30X0.375X0.100=13.50					
2X 1X20X0.375X0.100=1.50					
					15.0 m ³
② Const. of embankment from excavated soil.					
Excavated Soil = 15 m ³					
60% of 15.0 m ³ = 9.0 m ³					
③ Const. of GSB Gr-1 do-do-Complete job.					
CL portion.					
2X 6X30X0.375X0.100=13.50					
2X 1X20X0.375X0.100=1.50					
1X 15X $\frac{5.75+3.75+0.55+0.0}{4} \times 0.100 = 3.76$					
1X 25X $\frac{6.95+4.55+0.95+0.0}{4} \times 0.100 = 7.78$					
3X 20X $\frac{0.0+0.75+0.0}{3} \times 0.100 = 1.50$					
RT pth 1X30X $\frac{0.0+1.50+0.0}{3} \times 0.200 = 3.00$					

Scanned with CamScanner