

CHILITA BAJRAGALI CHOWK TO  
EK PANIA GHAT RAJ HOUSE  
MB-ND-2067

## Schedule XLV-Form No. 134

DIVISION

Barsoi

SUB-DIVISION

Balampur

Measurement Book

SANJEEV KUMAR  
Ag No - 44 MBD 2021-22

| Particulars                                                                                                                                                             | Details of actual measurement                                                                                                                 |    |    |    | Contents<br>of area |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|----|----|----|---------------------|
|                                                                                                                                                                         | No.                                                                                                                                           | L. | B. | D. |                     |
| <b>PART- 'B'</b>                                                                                                                                                        |                                                                                                                                               |    |    |    |                     |
| Name of work:-                                                                                                                                                          | Const. of R.C.C. H.L.<br>Bridge at ch 0.910 Km With<br>approach length 118.84m Chaliya<br>Bajrang Bali Chowk to Ekpaniya<br>Ghat Raj's House. |    |    |    |                     |
| Name of Contractor:-                                                                                                                                                    | Sanjeev Kumar                                                                                                                                 |    |    |    |                     |
| Agreement No.-                                                                                                                                                          | 44 / MBD / 2021 - 22                                                                                                                          |    |    |    |                     |
| Date of Agreement :-                                                                                                                                                    | 10.08.2021                                                                                                                                    |    |    |    |                     |
| Date of Completion :-                                                                                                                                                   | 09.08.2022                                                                                                                                    |    |    |    |                     |
| <b>Record Entry</b>                                                                                                                                                     |                                                                                                                                               |    |    |    |                     |
| (86) E/work in excec. for structures<br>comp. as per draw and TS<br>pier (P <sub>3</sub> ) pile cap<br>$= 9.70 \times 6.10 \times 2.45\text{m}$<br>$= 144.97\text{m}^3$ |                                                                                                                                               |    |    |    |                     |
| (99) p/v and laying                                                                                                                                                     |                                                                                                                                               |    |    |    |                     |



| Particulars                                                   | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                               | No.                           | L. | B. | D. |                  |
| (17/105) Construction of Acc                                  |                               |    |    |    |                  |
| Railing                                                       |                               |    |    |    |                  |
| = 127.62 m wide by TMB p-                                     |                               |    |    |    |                  |
| @ Rs 2303=00/m                                                |                               |    |    |    | Rs 293909=00     |
|                                                               |                               |    |    |    | 27528160=00      |
| T= Rs                                                         |                               |    |    |    | 27546274=00      |
| Add 12.4 GST = Rs                                             |                               |    |    |    | 3305379=00       |
| Add 14.4 cess = Rs                                            |                               |    |    |    | 275282=00        |
| S.F =                                                         |                               |    |    |    | Rs 31898=00      |
| S.F (prev) =                                                  |                               |    |    |    | Rs 31138719=00   |
|                                                               |                               |    |    |    | Rs 31159188=00   |
| ⊖ prev. payment =                                             |                               |    |    |    | Rs 20671190=00   |
|                                                               |                               |    |    |    | Rs 10487999=00   |
| Chimney                                                       |                               |    |    |    | Rs 10467529=00   |
| AF 16/10/23                                                   |                               |    |    |    |                  |
| Material statement                                            |                               |    |    |    |                  |
| (i) p.c.c. M-15 levelling currs = 7.29 m <sup>3</sup>         |                               |    |    |    | 15/10/23         |
| Sand = 3.50 m <sup>3</sup> @ Rs 175.80/m <sup>3</sup> = Rs    |                               |    |    |    | 615.00           |
| 40 mm = 3.50 m <sup>3</sup> @ Rs 594.15/m <sup>3</sup> = Rs   |                               |    |    |    | 2079=00          |
| 20 mm = 1.75 m <sup>3</sup> @ Rs 604.91/m <sup>3</sup> = Rs   |                               |    |    |    | 1059=00          |
| 10 mm = 0.65 m <sup>3</sup> @ Rs 668.80/m <sup>3</sup> = Rs   |                               |    |    |    | 435=00           |
| (ii) R.C.C                                                    |                               |    |    |    |                  |
| = 79.87 m <sup>3</sup> -                                      |                               |    |    |    | prk cap          |
| 144.58 m <sup>3</sup> -                                       |                               |    |    |    | Sub struct       |
| 2.04 m <sup>3</sup> -                                         |                               |    |    |    | Sub struct       |
| 260.39 m <sup>3</sup> -                                       |                               |    |    |    | Super struct     |
| T = 486.88 m <sup>3</sup> = Rs                                |                               |    |    |    | 38518=00         |
| Sand = 219.10 m <sup>3</sup> @ Rs 175.80/m <sup>3</sup> = Rs  |                               |    |    |    | 159043=00        |
| 20 mm = 262.92 m <sup>3</sup> @ Rs 604.91/m <sup>3</sup> = Rs |                               |    |    |    | 117227=00        |
| 10 mm = 175.28 m <sup>3</sup> @ Rs 668.80/m <sup>3</sup> = Rs |                               |    |    |    | 117227=00        |
| T = Rs                                                        |                               |    |    |    | 318976=00        |

Continuation

J.E.S.F = Rs 31898=00

Executive Engineer  
Rural Works Department  
Works Division, Barsoi