

Sch. XLV—Form No. 134

| Sch. XLV—Form No. 134     |                               |    |    |    | Contents of area |
|---------------------------|-------------------------------|----|----|----|------------------|
| Particulars               | Details of actual measurement |    |    |    |                  |
|                           | No.                           | L. | B. | D. |                  |
| <u>3rd and Final Bill</u> |                               |    |    |    |                  |
| N/W:-                     | Const. & Maint. of road       |    |    |    |                  |
|                           | from Madhudi to Usrahi        |    |    |    |                  |
|                           | Mishra to Under NH 45         |    |    |    |                  |
|                           | (SC)                          |    |    |    |                  |
| N/A:-                     | Sri Govind Jha.               |    |    |    |                  |
| Agg. Amt:-                | 57500/- 2019-20               |    |    |    |                  |
| Date of start:-           | 21-09-2019                    |    |    |    |                  |
| Date of Compl:-           | 20-09-2020                    |    |    |    |                  |
| Actual Date of Compl:-    | 20-09-2020                    |    |    |    |                  |

Record Entry

Measurement

- ① P&F of RCC M-15 grade km  
stone --- do --- do --- complete job.  
3.00 Nos
- ② P&F of 200 mtr stone - do -  
complete job  
9.00 Nos.
- ③ Providing & fixing of 'v' type  
reflectrised cautionary  
sign board -  
(i) 600 mm equilateral  
triangle - 14.00 Nos.

Continuation

Sch. XLV—Form No. 134

| Particulars                                                                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                     | No.                           | L. | B. | D. |                  |
| (18)<br>33                                                                          |                               |    |    |    |                  |
| Road marking<br>with hot applied<br>thermoplastic - do -<br>Qty vide TMB Pmt (18)   |                               |    |    |    |                  |
| 40.00 m <sup>2</sup> @ Rs 953.99/m <sup>2</sup> Rs 2                                |                               |    |    |    | 38160200         |
| (19)<br>34                                                                          |                               |    |    |    |                  |
| P/F of typical<br>NMBSY info sign<br>--- do --- Comp. job.<br>Qty vide TMB Pmt (19) |                               |    |    |    |                  |
| 500 nos @ Rs 10415.36/Each                                                          |                               |    |    |    |                  |
|                                                                                     |                               |    |    |    | Rs 2 52077200    |
|                                                                                     |                               |    |    |    | Rs 2 12073952200 |
| Less 0.05% below Rs 1                                                               |                               |    |    |    | 6037200          |
|                                                                                     |                               |    |    |    | Rs 2 12067215200 |
| Less prev. pay (-) Rs 2                                                             |                               |    |    |    | 1,14,30,331200   |
|                                                                                     |                               |    |    |    | Rs 2 636884200   |
| Shardha<br>20-09-20<br>2.E.                                                         |                               |    |    |    |                  |

Continuation