

STHOD A/C Bill

24

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction and maintenance of Road and CD work from SH Janki Chowk to Mahto Tol mukhyapatti under mmbys SC					
Name of contractor: Sri Abhinav Kumar					
Vill + P.O. - Kaluchak					
Bishwapuria P.O. Kharik Bar					
Dist - Bhagalpur					
Agst No. - 945BD/19-20					
Agst Amount - Const. 4719862.00					
Ment - 623915.00					
Date of start :- 28/02/2020					
Date of complo :- 27/07/2020					
Actual Date of completion :- 27/07/2020					
ABSTRACT					
1/1 Providing and fixing of working benchmark.					
Provide TMB P.no - 14					
4.0 Nos @ Rs 2573.35 — Rs 10293.00					
2/2 clearing and grubbing road land.					
Grubbing TMB P.no - 14					
0.08 Hect @ Rs 49739.47 — Rs 8953.00					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/3 Construction of Embankment for lead 1000m By vide TMB P.no - 15 145.80 m ³ @ B 187.51 — B 27339.00					
4/3 Construction of Embankment for lead 100 m By vide TMB P.no - 15 583.20 m ³ @ B 142.67 — B 83205.00					
5/4 Construction of subgrade and E Shoulder By vide TMB P.no - 21 199.99 m ³ @ B 189.39 — B 37876.00					
6/5 Construction of Granular Sub base By vide TMB P.no - 18 335.91 m ³ @ B 3553.73 — B 1193765.00					
7/6 Providing laying spreading WBM - III By vide TMB P.no - 19 119.96 m ³ @ B 4408.63 — B 528859.00					

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8/7 Providing and applying prime coat					
Qty vide TMB P. no- 20					
1599.50/m ² @ B 52.03					B 83222.00
9/8 Providing and applying Tack coat					
Qty vide TMB P. no- 21					
1599.50/m ² @ B 17.43					B 27879.00
10/9 Providing laying and rolling M.S.S type B.					
Qty vide TMB P. no- 21					
1599.50/m ² @ B 250.81					B 401171.00
11/10 Construction of Gravel Sub base					
37.50 Qty vide TMB P. no- 2					
16.32 Qty vide TMB P. no- 6					
53.82m ³ @ B 353.73					B 191262.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12/11 Providing 1kg spread w/m - III					
40.3 84 vide TMB P.m - 15					
40.36 m ² @ B 4408.63					B 177932.00
13/12 Construction of concrete plan cement concrete m: 1:2:8					
84 vide TMB P.m - 15					
86.12 m ² @ B 8471.95					B 729604.00
14/15 (iii) R.C.C m: 1:5 K.m stone of km stone post					
84 vide TMB P.m - 22					
2.0 m @ B 2631.64					B 5263.00
15/15 (iii) R.C.C m: 1:5 K.m stone of 200 m stone post					
84 vide TMB P.m - 22					
2.0 m @ B 708.99					B 1418.00
16/16 Providing and flag of 600 mm equal down					
84 vide TMB P.m - 22					
6.0 m @ B 4159.18					B 24955.00

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
17/16 Providing and lgy.					
600 x 450 mm setting board					
Qty vide TMD P. 22					
2.0 M @ Rs 5508.32					B 11017.00
18/12 Providing and lgy hot					
Paint on B.T.S 50/12					
Qty vide TMD P. 22					
88.92 @ Rs 850.93					B 75154.00

19/18 Providing and lgying hot					
Paint on C.C. 50/18					
Qty vide TMD P. 22					
28.10 @ Rs 953.99					B 26807.00
20/19 Providing and lgying lgy					
and.					
Qty vide TMD P. 22					
5.0 @ Rs 10399.83					B 51999.00
					B 3697973.00
Deduct 3.25% below					B 120184.00
					B 3577789.00
Deduct 10% on B.T.S					B 2263451.00
Continuation					B 1314338.00

HR
24/8/23
SE.