

N - ROAD → DIH TOL KAMLA TAT BANDH RWD TO CHHAPRAHRI SEEMA

Schedule XLV-Form No. 134

(SC)

I

कांस्टेबल का नाम
प्राप्त
कर्म १५/६/१९

DIVISION

JAYNAGAR

SUB-DIVISION

985

MEASUREMENT BOOK

MOHAN KUMAR YADAV

Name of work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road — Dih tal Kamla tal					
Bondh RWD to chhapra					
shi Seema.					
Name of Agency — Madan Kumar Yadav					
Agreement No — 41 GBD/20-21 MPTSY (SC)					
Agreement Date — 20th Aug August 2020					
Date of Completion — 19-08-2021					
Below — 7.86 %					

Measurement				
4.)	Providing and fixing of Working benchmark Pillars 2 Nos Per KM and 6 Nos of Reference pillars			
	---do---do--- E/I			
	10 X 30 cm	=	300 m	
	10 X 30 cm	=	300 m	
	10 X 30 cm	=	300 m	
	10 X 30 cm	=	300 m	
	10 X 30 cm	=	300 m	
	10 X 30 cm	=	300 m	
	10 X 30 cm	=	300 m	
	10 X 30 cm	=	300 m	

Continuation

= 2400 m



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18/10 Const of sub grade and earthen shoulder - do - do - all complete (Pab)					
Qty wire 7 m.p.p (53)					
Qty = 1371					
Qty = 1317.25 m ³					
@ Rs. 176.86 / m ³					Rs. 232969 ~
					Rs. 12827771 ~
Less 7.86% Below					Rs. 1008263 ~
					Rs. 11819508 ~
Add GST @ 12%					Rs. 1539333 ~
Add I.C.M.P 1%					Rs. 128278 ~
Add S. Fee @ 10%					Rs. 185306 ~
					Rs. 14680688 ~
Less 7.86% Below					Rs. 1153902 ~
					Rs. 13526786 ~
Less previous pay					Rs. 9619201 ~
					Rs. 3907585 ~
					Sansu
					28-09-2023
					J.E