

2401205-10121117 0101 0101 201205

MMGSY (S.C) ମିନିମାଟର - Yadev Tol to Gajmimarh Tol

Schedule XLV-Form No. 134

ସିମ୍ମା 2125

DIVISION

M.b.No-150
19-20

ଶୁଣିବ

SUB-DIVISION

MEASUREMENT BOOK

પ્રમાણિત વિભાગના અધિકારી દ્વારા સહી કરવામાં આવેલ
 પૃષ્ઠ નંબર ૧૦૦ (અથવા)
 પૃષ્ઠ નંબર ૧૦૦ (અથવા)
 પ્રમાણિત, સહી કરવામાં આવેલ નોંધણી

(સહી)
 ૦૪.૧૨.૧૯

Executive Engineer
 Rural Works Department
 Works Division Phulparas
 ૦૪.૧૨.૧૯

Sch. XLV-Form No. 134

મુખ્યમંત્રી DIVISION
સહાયક SUB-DIVISION

Measurement Book

No. 150
 19-20

(સહી)
 ૦૪.૧૨.૧૯

Name of officer Executive Engineer
Rural Works Department
Works Division Phulparas
 Date of first entry 04.12.19
 Date of last entry _____

MMGSY (S.C.M.) Phulparas. Yadav Tola to Gaurimath Tola

2nd on A/c Bill

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work - Const. of Rd from Yadav Tol					
to Gairnath Tol					
Agency - Kiraya Bata Construction					
Pvt. Ltd. Chikarapatti					
Agreement No - 29 SBD / 2019-20					
Date of starting - 24/10/2019					
Date of completion - 25/10/2020					

1) Excavation for roadway					
in soil using manual means					
$2 \times 17 \times 30 \text{ m} \times 0.525 \times 0.100 =$					53.55 m ³
$2 \times 20 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					1.5 m ³
$2 \times 10 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					0.75 m ³
$2 \times 21 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					1.57 m ³
$2 \times 13 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					0.97 m ³
$2 \times 12 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					0.9 m ³
$2 \times 14 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					1.05 m ³
$2 \times 12 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					0.9 m ³
$2 \times 15 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					1.12 m ³
$2 \times 16 \text{ m} \times 0.375 \text{ m} \times 0.100 =$					1.2 m ³
					63.51 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16/10) Construction of un-reinforced					
126 m ³ Qty vide T.M.B Pg- 6					
112.236 m ³ Qty vide T.M.B Pg- 13					
238.236 m ³ @ Rs 8213.95					= 1956028
17/06) Providing and fixing of logs					
Qty vide T.M.B Pg- 6					
2 nos @ 10330.69					= 20661
18/11) Construction of embankment					
Qty vide T.M.B Pg- 7					
135 m ³ @ Rs 179.31					= 24216
Qty vide T.M.B Pg- 7					
540 m ³ @ Rs 141.40					= 76356
19/06) Laying brick sloping layers					
Qty vide T.M.B Pg- 13					
300 m ² @ Rs 499.15					= 149745
20/09) Providing and laying of lot					
Qty vide T.M.B Pg- 13					
78.6 m ² @ Rs 953.80					= 74969
21/13) Construction of G.S.B by prem					
Qty vide T.M.B Pg- 14					
281.52 m ³ @ Rs 3251.90					= 915475
					4621059
less 0.11% below as per approx.					5083
					4615976
(es) premium payment paid					2290483
					2325493

Continuation

Sumita
01/9/2023
TE

Arvind Sharma
11/9/2023
J.C.