

m/s Manisha Construction S/L

Bara More to MMGSY GEN 200-21

2859

## Schedule XLV-Form No. 134

MMGSY General.

54 SBD/2021-22

Executive Engineer R.W.D. DIVISION -

Jehanabad

A.E. R.W.D. Work SUB-DIVISION -

Kako

**MEASUREMENT BOOK**

No - 2859

1st on A/C BT- 13304  
MM G.S.Y P.C.C- 400mm  
1730m

Name of Work-  
Situation of Work-  
Agency by which work is executed-  
Date of Measurement-  
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                                                        | Details of actual measurement |    |    |    | Contents of area   |
|--------------------------------------------------------------------|-------------------------------|----|----|----|--------------------|
|                                                                    | No.                           | L. | B. | D. |                    |
| Name of work:- Construction of road from Bara to one to Misarpura. |                               |    |    |    |                    |
| Agency:- Sri Manisha Construction Vill+PO- Dobhi, Goya.            |                               |    |    |    |                    |
| Ag No 54/SB-21-22                                                  |                               |    |    |    |                    |
| Date of W/O order:- 6.12.21                                        |                               |    |    |    |                    |
| Date of (W) Completion:- 5.12.22                                   |                               |    |    |    |                    |
| Ag value:-                                                         |                               |    |    |    |                    |
|                                                                    |                               |    |    |    | Rs 8759420.00      |
|                                                                    |                               |    |    |    | Rs 1244552.00      |
|                                                                    |                               |    |    |    | Rs 1,00,03,972     |
| Date of Entry:-                                                    |                               |    |    |    |                    |
| ① clearing & Grubbing                                              |                               |    |    |    |                    |
| 3 road Land do do                                                  |                               |    |    |    |                    |
| 1 x 100.0m x 7.2m =                                                |                               |    |    |    | 3600m <sup>2</sup> |
| 1 x 450m x 4.0m =                                                  |                               |    |    |    | 1800m <sup>2</sup> |
| 1 x 640m x 6.4m =                                                  |                               |    |    |    | 4096               |
| 1 x 40m x 7.5m =                                                   |                               |    |    |    | 300m <sup>2</sup>  |
|                                                                    |                               |    |    |    | 9796m <sup>2</sup> |
|                                                                    |                               |    |    |    | ie 0.976hect       |

Continuation

Sup  
21/12/22  
JS

21/12/22  
RV

4th and Final Bill  
(meaning)

34

Sch. XLV-Form No. 134

| Particulars                                                       | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                   | No.                           | L. | B. | D. |                  |
| Name of work:- Construction of Road from Boora more to Nisarpura. |                               |    |    |    |                  |
| Agency:- Samanvitha Construction, Vill + Post - Dobhi Gaya        |                               |    |    |    |                  |
| Ag. No.:- 54/SB/2021-22                                           |                               |    |    |    |                  |
| Date:- 06.12.2021                                                 |                               |    |    |    |                  |
| Date of completion:- 05.12.2022                                   |                               |    |    |    |                  |
| Ret. date of completion:- 02.08.2023                              |                               |    |    |    |                  |
| Date of Entry:- 02.08.2023                                        |                               |    |    |    |                  |
|                                                                   |                               |    |    |    |                  |
|                                                                   |                               |    |    |    |                  |
| ① Providing and fixing working benchmark pillar.                  |                               |    |    |    |                  |
| Qty vide TMS Page 29 = 02.00                                      |                               |    |    |    |                  |
|                                                                   |                               |    |    |    |                  |
| ② Providing and fixing reference pillar                           |                               |    |    |    |                  |
| Qty vide TMS Page 29 = 7.00                                       |                               |    |    |    |                  |
|                                                                   |                               |    |    |    |                  |
| ③ Clearing and Grubbing road land                                 |                               |    |    |    |                  |
| Qty vide TMS Page 29 = 0.97649                                    |                               |    |    |    |                  |
|                                                                   |                               |    |    |    |                  |
| ④ Box cutting in road work                                        |                               |    |    |    |                  |
| Qty vide TMS Page 29 = 84.75m <sup>3</sup>                        |                               |    |    |    |                  |

Continuation



| Particulars                                        | Details of actual measurement |       |      |      | Contents of area      |
|----------------------------------------------------|-------------------------------|-------|------|------|-----------------------|
|                                                    | No.                           | L.    | B.   | D.   |                       |
| Item (5) Construction of Embankment with cut soil. |                               |       |      |      |                       |
| Qty side TMS Page (29)                             |                               |       |      |      | $55.84 \text{ m}^3$   |
| Item (6) Construction of Subgrade for the road     |                               |       |      |      |                       |
| Qty side TMS Page (29)                             |                               |       |      |      | $2397.91 \text{ m}^3$ |
| Item (7) Construction of GSB grade I               |                               |       |      |      |                       |
| Qty side TMS Page (29)                             |                               |       |      |      | $937.05 \text{ m}^3$  |
| Item (8) P2 - WBM Curing III                       |                               |       |      |      |                       |
| Qty side TMS Page (30)                             |                               |       |      |      | $463.44 \text{ m}^3$  |
| Item (9) Construction of un-reinforced CC Pavement |                               |       |      |      |                       |
| Qty side TMS Page (30)                             |                               |       |      |      | $222.95 \text{ m}^3$  |
| add                                                | 1                             | 30.00 | 3.75 | 0.16 | $18.00 \text{ m}^3$   |
| "                                                  | 1                             | 2.40  | 3.75 | 0.16 | $3.84 \text{ m}^3$    |
|                                                    |                               |       |      |      | $244.79 \text{ m}^3$  |
| Item (10) Prime coat with SS-1                     |                               |       |      |      |                       |
| chainage 00 to 490m                                |                               |       |      |      |                       |
|                                                    | 1                             | 15.00 | 4.20 | 3.75 | $607.5 \text{ m}^2$   |
|                                                    | 1                             | 15.00 | 3.90 | 3.75 | $57.38 \text{ m}^2$   |
|                                                    |                               |       |      |      | $118.13 \text{ m}^2$  |

Continuation

| Particulars     | Details of actual measurement |           |                       |    | Contents of area          |
|-----------------|-------------------------------|-----------|-----------------------|----|---------------------------|
|                 | No.                           | L.        | B.                    | D. |                           |
| 9dem (10) Contd |                               |           |                       |    | 88 = 118.13m <sup>2</sup> |
|                 |                               | 1x200.00x | 3.75                  |    | = 750.00m <sup>2</sup>    |
|                 |                               | 1x25.00x  | $\frac{3.75+3.90}{2}$ |    | = 95.63m <sup>2</sup>     |
|                 |                               | 1x25.00x  | $\frac{3.90+3.90}{2}$ |    | = 96.25m <sup>2</sup>     |
|                 |                               | 1x50.00x  | $\frac{3.80+3.75}{2}$ |    | = 188.75m <sup>2</sup>    |
|                 |                               | 1x40.00x  | $\frac{5.75+4.00}{2}$ |    | = 155.00m <sup>2</sup>    |
|                 |                               | 1x60.00x  | $\frac{4.00+3.80}{2}$ |    | = 234.00m <sup>2</sup>    |
|                 |                               | 1x30.00x  | $\frac{3.80+3.75}{2}$ |    | = 113.25m <sup>2</sup>    |
|                 |                               | 1x30.00x  | $\frac{3.75+3.90}{2}$ |    | = 114.75m <sup>2</sup>    |
| Chainage        | 490m to                       | 1078.60m  |                       |    |                           |
|                 |                               | 1x30.00x  | $\frac{7.40+8.75}{2}$ |    | = 167.25m <sup>2</sup>    |
|                 |                               | 1x33.00x  | $\frac{3.25+4.20}{2}$ |    | = 131.18m <sup>2</sup>    |
|                 |                               | 1x35.00x  | $\frac{4.20+3.50}{2}$ |    | = 134.75m <sup>2</sup>    |
|                 |                               | 1x24.00x  | $\frac{3.50+4.30}{2}$ |    | = 93.60m <sup>2</sup>     |
|                 |                               | 1x48.00x  | $\frac{4.30+4.30}{2}$ |    | = 206.40m <sup>2</sup>    |
|                 |                               | 1x150.00x | 3.75                  |    | = 562.50m <sup>2</sup>    |
|                 |                               | 1x67.00x  | 3.75                  |    | = 251.25m <sup>2</sup>    |
|                 |                               | 1x78.00x  | 3.75                  |    | = 292.50m <sup>2</sup>    |
|                 |                               | 1x20.00x  | $\frac{3.75+3.90}{2}$ |    | = 110.93m <sup>2</sup>    |
|                 |                               | 1x96.60x  | 3.75                  |    | = 354.75m <sup>2</sup>    |
| Chainage        | 1460-1600m                    |           |                       |    |                           |
|                 |                               | 1x160.00x | 3.75                  |    | = 525.00m <sup>2</sup>    |
|                 |                               |           |                       |    | 4695.27m <sup>2</sup>     |



| Particulars                                                           | Details of actual measurement |       |      |       | Contents of area             |
|-----------------------------------------------------------------------|-------------------------------|-------|------|-------|------------------------------|
|                                                                       | No.                           | L.    | B.   | D.    |                              |
| Item (11) Providing and applying Jack coat                            |                               |       |      |       |                              |
| Qty same as measured in Item (10) on page (32) $d + mb = 6695.87 m^2$ |                               |       |      |       |                              |
| Item (12) Providing and laying MSS 20 mm thick.                       |                               |       |      |       |                              |
| Qty same as measured in Item (10) on page (32) $d + mb = 6695.87 m^2$ |                               |       |      |       |                              |
| Item (13) Construction of <u>Rubble</u> and <u>shoulder</u>           |                               |       |      |       |                              |
| Qty vide this page <sup>24m</sup> Page (28) = 2397.91 m <sup>3</sup>  |                               |       |      |       |                              |
| Actual Qty                                                            | 2                             | 30.00 | 1.25 | 0.175 | = 13.18 m <sup>3</sup>       |
|                                                                       | 2                             | 23.00 | 1.25 | 0.175 | = 10.06 m <sup>3</sup>       |
|                                                                       |                               |       |      |       | <u>2421.11 m<sup>3</sup></u> |
| Item (14) P&F Ordinary 1m stone                                       |                               |       |      |       |                              |
| 1 x 3.00                                                              |                               |       |      |       | = 3.00 m <sup>3</sup>        |
| Item (15) P&F 200 m Stone                                             |                               |       |      |       |                              |
| 1 x 7.00                                                              |                               |       |      |       | = 7.00 m <sup>3</sup>        |
| Item (16) P&F 600mm triangular board                                  |                               |       |      |       |                              |
| 1 x 5.00                                                              |                               |       |      |       | = 5.00 m <sup>3</sup>        |

Continuation

| Particulars                                | Details of actual measurement |      |       |      | Contents of area  |
|--------------------------------------------|-------------------------------|------|-------|------|-------------------|
|                                            | No.                           | L.   | B.    | D.   |                   |
| Item (17) P&F 600 mm circular board.       |                               |      |       |      |                   |
|                                            | 1                             | 7.00 |       |      | 7.00 sqm          |
|                                            |                               |      |       |      |                   |
| Item (18) P&F 900 mm Octagonal board.      |                               |      |       |      |                   |
|                                            | 1                             | 2.00 |       |      | 2.00 sqm          |
|                                            |                               |      |       |      |                   |
| Item (19) Road marking on BT               |                               |      |       |      |                   |
|                                            | 40                            | 2    | 30.00 | 0.10 | = 240.00 sqm      |
|                                            | 1                             | 2    | 16.60 | 0.10 | = 3.32 sqm        |
|                                            |                               |      |       |      | <del>240.00</del> |
|                                            | 4                             | 2    | 30.00 | 0.10 | =                 |
|                                            | 1                             | 2    | 30.00 | 0.10 | =                 |
|                                            |                               |      |       |      | 243.32 sqm        |
|                                            |                               |      |       |      |                   |
| Item (20) Road marking on PCC              |                               |      |       |      |                   |
|                                            | 11                            | 2    | 30.00 | 0.10 | = 66.00 sqm       |
|                                            | 1                             | 2    | 26.40 | 0.10 | = 5.28 sqm        |
|                                            |                               |      |       |      | <u>71.28 sqm</u>  |
|                                            |                               |      |       |      |                   |
| Item (21) Providing and laying cable duct. |                               |      |       |      |                   |
| Qty vide TMS Page (30) = 55100m            |                               |      |       |      |                   |
|                                            |                               |      |       |      |                   |
| Item (22) Rumble strip with M.S.           |                               |      |       |      |                   |
|                                            | 2                             | 6.00 | 3.75  |      | = 45.00 sqm       |
|                                            |                               |      |       |      |                   |

Continuation



| Particulars                                              | Details of actual measurement |       |       |    | Contents of area       |
|----------------------------------------------------------|-------------------------------|-------|-------|----|------------------------|
|                                                          | No.                           | L.    | B.    | D. |                        |
| Item (25) Rubble strip with road marking                 |                               |       |       |    |                        |
|                                                          | 2                             | 6.00  | 1.875 |    | = 22.50 m <sup>2</sup> |
| Item (26) PRR Place Identification Board.                |                               |       |       |    |                        |
|                                                          | 1                             | 3.00  |       |    | = 3.00 m <sup>2</sup>  |
| Item (27) Planting trees.                                |                               |       |       |    |                        |
|                                                          | 1                             | 20.00 |       |    | = 20.00                |
| Item (28) Providing and fixing Logo Board                |                               |       |       |    |                        |
|                                                          | 1                             | 3.00  |       |    | = 3.00                 |
| Item (29) Earthwork in Exc. for Foundation.              |                               |       |       |    |                        |
| Qty incl TMB Page (30) =                                 |                               |       |       |    | 76.76 m <sup>3</sup>   |
| Item (30) PCC m-15 for levelling                         |                               |       |       |    |                        |
| Qty incl TMB Page (30) =                                 |                               |       |       |    | 11.15 m <sup>3</sup>   |
| Item (31) Providing and laying PCC m-20 for substructure |                               |       |       |    |                        |
| Qty incl TMB Page (30) =                                 |                               |       |       |    | 72.19 m <sup>3</sup>   |

Continuation



| Particulars                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                   | No.                           | L. | B. | D. |                  |
| Item (30) Providing and laying<br>100 mm dia pipe |                               |    |    |    |                  |
| Qty incl TMB Pipe (10) =                          |                               |    |    |    | 7.50 m           |
| Qty incl TMB Pipe (25) =                          |                               |    |    |    | 12.50 m          |
|                                                   |                               |    |    |    | 20.00 m          |

|                                                              |  |  |  |  |        |
|--------------------------------------------------------------|--|--|--|--|--------|
| Item (31) Providing and laying<br>RCC N/A 4 Pipe 1000 mm dia |  |  |  |  |        |
| Qty incl TMB Pipe (25) =                                     |  |  |  |  | 7.50 m |

Item (32) Earth work in embankment  
from borrow pit

| Chainage | Area  | Mean Area | Length | Quantity |
|----------|-------|-----------|--------|----------|
| 0.00     | 4.685 |           |        |          |
| 50.00    | 4.808 | 4.747     | 50.00  | 237.325  |
| 100.00   | 4.921 | 4.870     | 50.00  | 243.425  |
| 150.00   | 5.054 | 4.993     | 50.00  | 249.625  |
| 200.00   | 5.177 | 5.116     | 50.00  | 255.725  |
| 250.00   | 5.300 | 5.239     | 50.00  | 261.925  |
| 300.00   | 5.423 | 5.262     | 50.00  | 268.025  |
| 350.00   | 5.546 | 5.485     | 50.00  | 274.225  |
| 400.00   | 5.669 | 5.608     | 50.00  | 280.325  |
| 450.00   | 5.792 | 5.731     | 50.00  | 286.525  |
| 500.00   | 5.915 | 5.854     | 50.00  | 292.625  |
| 550.00   | 6.038 | 5.977     | 50.00  | 298.825  |
| 600.00   | 6.161 | 6.100     | 50.00  | 304.925  |

Continuation

| Particulars        | Details of actual measurement |           |        |          | Contents of area       |
|--------------------|-------------------------------|-----------|--------|----------|------------------------|
|                    | No.                           | L.        | B.     | D.       |                        |
| Charge             | Area                          | Mean Area | Length | Quantity |                        |
| 650.00             | 6.284                         | 6.223     | 50.00  | 311.125  |                        |
| 700.00             | 6.407                         | 6.346     | 50.00  | 317.275  |                        |
| 750.00             | 6.520                         | 6.469     | 50.00  | 323.425  |                        |
| 800.00             | 6.653                         | 6.592     | 50.00  | 329.575  |                        |
| 850.00             | 6.776                         | 6.715     | 50.00  | 336.725  |                        |
| 900.00             | 6.899                         | 6.838     | 50.00  | 342.875  |                        |
| 950.00             | 7.022                         | 6.961     | 50.00  | 348.025  |                        |
| 1000.00            | 7.145                         | 7.084     | 50.00  | 354.125  |                        |
| 1050.00            | 7.268                         | 7.207     | 50.00  | 360.325  |                        |
| 1079.00            | 8.890                         | 7.526     | 25.00  | 218.240  |                        |
| 1100.00            | 8.897                         | 8.894     | 21.00  | 186.764  |                        |
| 1150.00            | 8.878                         | 8.888     | 50.00  | 444.375  |                        |
| 1200.00            | 8.865                         | 8.872     | 50.00  | 443.525  |                        |
| 1250.00            | 8.895                         | 8.880     | 50.00  | 444.00   |                        |
| 1300.00            | 8.785                         | 8.840     | 50.00  | 442.00   |                        |
| 1350.00            | 8.985                         | 8.885     | 50.00  | 444.250  |                        |
| 1400.00            | 8.895                         | 8.940     | 50.00  | 447.000  |                        |
| 1450.00            | 8.875                         | 8.885     | 50.00  | 444.250  |                        |
| 1460.00            | 8.895                         | 8.885     | 10.00  | 88.800   |                        |
| 1500.00            | 3.365                         | 6.120     | 50.00  | 168.250  |                        |
| 1550.00            | 3.582                         | 3.464     | 50.00  | 173.175  |                        |
| 1600.00            | 3.355                         | 3.469     | 50.00  | 173.425  |                        |
| Total Const Volume |                               |           |        | -        | 10470.033              |
| Deductions:-       |                               |           |        | -        |                        |
| Subgrade & Paving  |                               |           |        | -        | 2397.91 m <sup>3</sup> |
| GISB               |                               |           |        | -        | 937.05 m <sup>3</sup>  |
| WBM-TU             |                               |           |        | -        | 463.44 m <sup>3</sup>  |
| PCC                |                               |           |        | -        | 204.79 m <sup>3</sup>  |
| Continuation       |                               |           |        | -        | 6426.84 m <sup>3</sup> |



## Sch. XLV-Form No. 134

| Particulars                                                   | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                               | No.                           | L. | B. | D. |                  |
| Embankment 1000 m lead                                        |                               |    |    |    |                  |
| 26% of B/W Volume = $6426.84 \times \frac{26}{100} = 1670.98$ |                               |    |    |    |                  |
| Item No. 103 Embankment                                       |                               |    |    |    |                  |
| 100 m lead.                                                   |                               |    |    |    |                  |
| 74% of B/W Volume                                             |                               |    |    |    |                  |
| $= 6426.84 \times \frac{74}{100} = 4755.86 \text{ m}^3$       |                               |    |    |    |                  |
| <u>Ranker</u>                                                 |                               |    |    |    |                  |
| 21/10/2023                                                    |                               |    |    |    |                  |
| DI. 02.08.2023                                                |                               |    |    |    |                  |
|                                                               |                               |    |    |    |                  |



## Abstract of Cost

①① Pref Working Benchmarks

Qty vide TMB Page ③④

2.00 @ ₹ 3701.82/each = 7404.00

①② Pref Reference Pillar

Qty vide TMB Page ③④

7.00 @ ₹ 1689.24/each = 11824.00

③③ Cleaning & Grubbing road

Qty vide TMB Page ③④

0.976 HA @ ₹ 52970.33/HA = 51699.00

④④ Box cutting for road work

Qty vide TMB Page ③④

84.75 m<sup>3</sup> @ ₹ 75.57/m<sup>3</sup> = 6405.00

77332.00

Continuation

| Particulars                                      | Details of actual measurement |    |    |               | Contents of area |
|--------------------------------------------------|-------------------------------|----|----|---------------|------------------|
|                                                  | No.                           | L. | B. | D.            |                  |
|                                                  |                               |    |    | BF = 77332.00 |                  |
| (45) Embankment from cut 201                     |                               |    |    |               |                  |
| Qty side TMB for (35)                            |                               |    |    |               |                  |
| 55.89 m <sup>3</sup> @ ₹ 56.15/m <sup>3</sup>    |                               |    |    |               | 3138.00          |
| (346) Embankment 1000 m lead                     |                               |    |    |               |                  |
| Qty side TMB for (42)                            |                               |    |    |               |                  |
| 1670.98 m <sup>3</sup> @ ₹ 170.35/m <sup>3</sup> |                               |    |    |               | 28471.40         |
| (337) Embankment 1000 m lead                     |                               |    |    |               |                  |
| Qty side TMB for (42)                            |                               |    |    |               |                  |
| 4751.86 m <sup>3</sup> @ ₹ 171.79/m <sup>3</sup> |                               |    |    |               | 817002.00        |
| (68) Const. of subgrade & shoulders              |                               |    |    |               |                  |
| Qty side TMB for (37)                            |                               |    |    |               |                  |
| 2397.9 m <sup>3</sup> @ ₹ 214.97/m <sup>3</sup>  |                               |    |    |               | 515466.00        |
| (719) Const. of GSB Cur. I                       |                               |    |    |               |                  |
| Qty side TMB for (35)                            |                               |    |    |               |                  |
| 937.05 m <sup>3</sup> @ ₹ 2102.52/m <sup>3</sup> |                               |    |    |               | 1970166.00       |
| (810) Pro & laying work - F11                    |                               |    |    |               |                  |
| Qty side TMB for (35)                            |                               |    |    |               |                  |
| 463.44 m <sup>3</sup> @ ₹ 2919.27/m <sup>3</sup> |                               |    |    |               | 1352906.00       |
| (1011) Prime coat with SS-1                      |                               |    |    |               |                  |
| Qty side TMB for (36)                            |                               |    |    |               |                  |
| 4695.27 m <sup>2</sup> @ ₹ 41.21/m <sup>2</sup>  |                               |    |    |               | 193492.00        |
| (1112) Tack coat with RS-1                       |                               |    |    |               |                  |
| Qty side TMB for (37)                            |                               |    |    |               |                  |
| 4695.27 m <sup>2</sup> @ ₹ 14.08/m <sup>2</sup>  |                               |    |    |               | 66109.00         |
|                                                  |                               |    |    |               | 5318689.00       |

Continuation



| Particulars                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                   | No.                           | L. | B. | D. |                  |
|                                                   |                               |    |    |    | BF = 5318689.00  |
| (12/13) Pro & laying m& 20mm                      |                               |    |    |    |                  |
| Qty vide TMB Page (37)                            |                               |    |    |    |                  |
| 4655.87m <sup>2</sup> @ ₹ 174.96/m <sup>2</sup> = |                               |    |    |    | 821589.00        |
| (9/14) Cont. of CG Pavement m. 30                 |                               |    |    |    |                  |
| Qty vide TMB Page (35)                            |                               |    |    |    |                  |
| 244.79m <sup>3</sup> @ ₹ 5493.02/m <sup>3</sup> = |                               |    |    |    | 1344636.00       |
| (14/16) P&F Ordinary 1cm Stone                    |                               |    |    |    |                  |
| Qty vide TMB Page (37)                            |                               |    |    |    |                  |
| 3.00 @ ₹ 2023.13/each =                           |                               |    |    |    | 6069.00          |
| (15/17) P&F 200 m Stone                           |                               |    |    |    |                  |
| Qty vide TMB Page (37)                            |                               |    |    |    |                  |
| 7.00 @ ₹ 576.81/each =                            |                               |    |    |    | 4037.00          |
| (16/18) P&F 400mm A board                         |                               |    |    |    |                  |
| Qty vide TMB Page (37)                            |                               |    |    |    |                  |
| 3495.23/each =                                    |                               |    |    |    | 17476.00         |
| 5.00 @ ₹ 4751.57/each =                           |                               |    |    |    | 2626.00          |
| (17/19) P&F 600mm Circular board                  |                               |    |    |    |                  |
| Qty vide TMB Page (38)                            |                               |    |    |    |                  |
| 7.00 @ ₹ 3751.57/each =                           |                               |    |    |    | 2626.00          |
| (18/20) P&F 900mm Octagonal                       |                               |    |    |    |                  |
| Qty vide TMB Page (38)                            |                               |    |    |    |                  |
| 2.00 @ ₹ 5244.85/each =                           |                               |    |    |    | 10490.00         |
| (19/21) Road marking on GT                        |                               |    |    |    |                  |
| Qty vide TMB Page (33)                            |                               |    |    |    |                  |
| 243.32m <sup>2</sup> @ ₹ 721.75/m <sup>2</sup> =  |                               |    |    |    | 175665.00        |

Continuation

7724912.00

| Particulars                                    | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                | No.                           | L. | B. | D. |                  |
|                                                |                               |    |    | BF | = 7724912.00     |
| (20/22) Road mapping on fee                    |                               |    |    |    |                  |
| Qty vide TMB Page (38)                         |                               |    |    |    |                  |
| 71.28 m <sup>2</sup> @ ₹ 752.74/m <sup>2</sup> |                               |    |    |    | = 53655.00       |
| (21/28) Boundary & laying Cathedral            |                               |    |    |    |                  |
| Qty vide TMB Page (38)                         |                               |    |    |    |                  |
| 55.00 m @ ₹ 904.94/m                           |                               |    |    |    | = 49774.00       |
| (22/24) Rumble Strip with Pmc                  |                               |    |    |    |                  |
| Qty vide TMB Page (38)                         |                               |    |    |    |                  |
| 45.00 @ ₹ 174.96/m                             |                               |    |    |    | = 7873.20        |
| (23/25) Rumble Strip with Roadway              |                               |    |    |    |                  |
| Qty vide TMB Page (39)                         |                               |    |    |    |                  |
| 22.50 m @ ₹ 721.75/m                           |                               |    |    |    | = 16244.25       |
| (24/26) P&F Direction Board                    |                               |    |    |    |                  |
| Qty vide TMB Page (39)                         |                               |    |    |    |                  |
| 3.00 @ ₹ 3200.50/each                          |                               |    |    |    | = 9602.00        |
| (25/27) Planting Trees                         |                               |    |    |    |                  |
| Qty vide TMB Page (39)                         |                               |    |    |    |                  |
| 20.00 @ ₹ 841.14/each                          |                               |    |    |    | = 16822.80       |
| (26/28) P&F Typical Board                      |                               |    |    |    |                  |
| Qty vide TMB Page (39)                         |                               |    |    |    |                  |
| 3.00 @ ₹ 9518.45/each                          |                               |    |    |    | = 28555.35       |
| (27/29) Earthwork for P&F                      |                               |    |    |    |                  |
| Qty vide TMB Page (39)                         |                               |    |    |    |                  |
| 76.76 m <sup>3</sup> @ ₹ 305.42/m <sup>3</sup> |                               |    |    |    | = 23444.00       |
|                                                |                               |    |    |    | 7930882.00       |

Continuation





| Particulars                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                   | No.                           | L. | B. | D. |                  |
|                                                   |                               |    |    |    | BP - 7930882.00  |
| (28/30) PCC m-15 for levelling                    |                               |    |    |    |                  |
| Qty vide TMA Page (39)                            |                               |    |    |    |                  |
| 11.15 m <sup>3</sup> @ ₹ 4579.00/m <sup>3</sup> = |                               |    |    |    | 51063.00         |
| (29/31) PCC m-20 for Substructure                 |                               |    |    |    |                  |
| Qty vide TMA Page (39)                            |                               |    |    |    |                  |
| 72.19 m <sup>3</sup> @ ₹ 5374.39/m <sup>3</sup> = |                               |    |    |    | 389921.00        |
| (30/32) P&L NP-4 600 mm Pipe                      |                               |    |    |    |                  |
| Qty vide TMA Page (40)                            |                               |    |    |    |                  |
| 200 m @ ₹ 1163.06/m =                             |                               |    |    |    | 23261.00         |
| (31/33) P&L NP-4 1000 mm Pipe                     |                               |    |    |    |                  |
| Qty vide TMA Page (40)                            |                               |    |    |    |                  |
| 7.50 m @ ₹ 3223.20/m =                            |                               |    |    |    | 24174.00         |
|                                                   |                               |    |    |    | 8418801.00       |
| Add GST @ 12%.                                    |                               |    |    |    | (+) 1010256.00   |
| Add LIC @ 1%.                                     |                               |    |    |    | (+) 84188.00     |
| Add SE                                            |                               |    |    |    | (+) 114734.00    |
|                                                   |                               |    |    |    | 9627979.00       |
| Deeduct 15794.00 per Page =                       |                               |    |    |    | 1520258.00       |
|                                                   |                               |    |    |    | 8107721.00       |
| Deeduct Previous Payment on Page (12)             |                               |    |    |    | (-) 2304988.00   |
| on Page (27)                                      |                               |    |    |    | (-) 811297.00    |
| on Page (33)                                      |                               |    |    |    | (-) 1216946.00   |
|                                                   |                               |    |    |    | 3774490.00       |
| Rambox                                            |                               |    |    |    |                  |
| ref/works                                         |                               |    |    |    |                  |
| Dt. 02.08.2023                                    |                               |    |    |    |                  |

Continuation

4/9/23

Material Statement  
For AWA 4728 II  
 Sch. XLV-Form NO. 134

| Particulars                                                                                                                                                                                                                        | Details of actual measurement |                |                |                       | Contents of area      |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------|----------------|----------------|-----------------------|-----------------------|
|                                                                                                                                                                                                                                    | No.                           | L.             | B.             | D.                    |                       |
| 1. Soil -                                                                                                                                                                                                                          | 520.77                        | m <sup>3</sup> |                |                       |                       |
| 2. Stone chips -                                                                                                                                                                                                                   | 19.66                         | m <sup>3</sup> | @              | 581.77/m <sup>3</sup> |                       |
| 3. Gravel -                                                                                                                                                                                                                        | 9.83                          | m <sup>3</sup> | @              | 175.80/m <sup>3</sup> |                       |
| 4. Stone -                                                                                                                                                                                                                         | 13.2 - 0.69                   | 12.57          | m <sup>3</sup> | @                     | 523.37/m <sup>3</sup> |
| 5. SS-1 =                                                                                                                                                                                                                          | 3990.98                       | kg             |                |                       |                       |
| 6. RS-1 =                                                                                                                                                                                                                          | 1291.20                       | kg             |                |                       |                       |
| 7. S-90/                                                                                                                                                                                                                           | 8207.33                       | kg             |                |                       |                       |
| 8. Waste plastic                                                                                                                                                                                                                   | 2713.68                       | kg             |                |                       |                       |
| <div> <div> <u>Banker</u><br/>           JEP/10000<br/>           Dt. 02.08.2023         </div> <div> <br/>           AE.         </div> </div> |                               |                |                |                       |                       |
| <u>Bituminous Stone</u>                                                                                                                                                                                                            |                               |                |                |                       |                       |
| 1. VG-10 =                                                                                                                                                                                                                         | 63                            | Drum each      | 156            | kg                    |                       |
| vide Invoice no. BH 5520124716/                                                                                                                                                                                                    |                               |                |                |                       |                       |
| 202358 C9B000273 (Indiabond)                                                                                                                                                                                                       |                               |                |                |                       |                       |
| 2. RS-1 =                                                                                                                                                                                                                          | 1.400                         | MT             | vide Invoice   |                       |                       |
| no. JBB/22-23 From                                                                                                                                                                                                                 |                               |                |                |                       |                       |
| Jura Bitumix Pvt. Ltd.                                                                                                                                                                                                             |                               |                |                |                       |                       |
| 3. SS-1 =                                                                                                                                                                                                                          | 4.40                          | MT             | vide Invoice   |                       |                       |
| no. JBB/22-23 From                                                                                                                                                                                                                 |                               |                |                |                       |                       |
| Jura Bitumix Pvt. Ltd.                                                                                                                                                                                                             |                               |                |                |                       |                       |
| <div> <div> <u>Banker</u><br/>           JEP/10000<br/>           Dt. 02.08.2023         </div> <div> <br/>           AE.         </div> </div> |                               |                |                |                       |                       |

Continuation