

M/Scheme 1 - Construction & Sgr Maintenance of Road
Keranchale to Chindaganthar (Chandachale)
Schedule XLV-Form No. 134
Length - 1.58214-M,

MMhsp (81c)

21310 31h10' - 2142-311

DIVISION

Agms: - 31/SEW/20-21

Cont 1 - M/S Global Solutions **SUB-DIVISION**

Measurement Book

1217

7th on A/c bill

44

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Constn & maintn of road from Kiranichak to cherigatar (Chandachak) Under Dhanurua block.					
Name of Contractor: - M/s Global Solution					
Agg No: - 31-SBP/2020-21					
Start date - 11/01/2021					
Intended date of Completion - 10/01/2022					
Rate of agreement - 5.10% below					
① E/W in excavation					
Wall -	1	14.80	1.20	1.20	21.31 m ³
					ie 21.31 m ³
② P/v Pa m-15 in foundn					
Wall	1	14.8	1.20	0.15	2.66 m ³
					ie 2.66 m ³
③ P/v Pa m-20 in foundn					
Wall	1	14.80	(1.00 + 0.45)		
				2.50	26.83 m ³
					ie 26.83 m ³
④ Constn of un-reinforced P/c Pavement m-30					
	4	30.00	3.75	0.16	72.00 m ³
	4	30.00	3.75	0.16	72.00 m ³

144.00 m³

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Ms 5710604
(11) P/vt applying primer coat					
Qty with TMB P/40 item (11)					
3000 m ² Q 13 43.27/m ² ⇒					129810
(12) P/vt applying tack coat					
Qty with TMB P/40 item (12)					
3000 m ² Q 13 14.80/m ² ⇒					44400
(13) P/v laying & rolling					
20mm thick m.s.s.					
Qty with TMB P/40 item (13)					
3000 m ² Q 13 192.94/m ² ⇒					578820
(14) Concrete un-rendered					
14 p.c.c pavement m. 30					
Qty with TMB P/45 item (14)					
304.08 m ³ Q 13 6188.20/m ³ ⇒					1881708
(15) E/w in excavation for					
27+32 founda of structure					
Qty with TMB P/46 item (15)					
21.31 m ³ Q 13 305.42/m ³ ⇒					6509
(16) P/v P.C.C. m-15 in founda					
28+33					
Qty with TMB P/44 item (16)					
2.66 m ³ Q 13 5125.87/m ³ ⇒					13635
					8365486

Continuation