

Name of Road: - Sukki Sima to Azad Chowk Korahia

# Schedule XLV-Form No. 134

Under MMGSY (SC)

कार्यपालक अभियन्ता  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल, जयनगर

\_\_\_\_\_ DIVISION

Paynagar

\_\_\_\_\_ SUB-DIVISION

1211

**MEASUREMENT BOOK**

M/S NARAYAN ENTERPRISES

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

These four lines should be repeated at the commencement of the measurements relating to each work.)

[illegible]

Name of work: - Constn of road  
from Sukki Sima to Azad  
Chowk Korahia

under NMFSy (sc)

Agency:- M/S Narayan Enterprises

prop- Ravi Kumar

will-Behta potRS-Khajauli

Madhusani,

Agreement no:- 34 SBD/2021-22

Agreement value - 139,614112

Date of Commence:- 04.08.2021

Date of completion:- 03.08.2022

Rate :-	0.21% Below.
---------	--------------

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
<u>Second Measurement</u>					
1 <sup>st</sup> on A/c Bill.					
pro. & fixing of working RM					
S.R.F. pillar -do- do-					
-all complete Job.					
1.000RM x 0.8 nos = 0.8 nos					
2.	Clearing & grubbing land				
land -do- do- all comp-					
-etc Job.					
	2 X	25m	3.50	2	175 m <sup>2</sup>
	5 X	30m	3.50	2	525.00 m <sup>2</sup>
	5 X	30m	3.50	2	525.00 m <sup>2</sup>

5 X	30m	3.50	=	525.00 m <sup>2</sup>
5 X	30m	3.50	=	525.00 m <sup>2</sup>
5 X	30m	3.50	=	525.00 m <sup>2</sup>
5 X	30m	3.50	=	525.00 m <sup>2</sup>
1 X	25m	3.50	=	87.50 m <sup>2</sup>
				3412.5 m <sup>2</sup>
	3412.5		=	0.34125 Hec
	10000			

3.	Constn of embankment with				
	material obtained from				
	borrow pits -do- do- all				
	Complete Job.				
	5 X	30 X	3.00 X	0.75	= 337.50 m <sup>3</sup>
	6 X	30 X	2.50 X	0.80	= 360.00 m <sup>3</sup>

Continuation 6.0 697.50 m<sup>3</sup>

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
17/57	px. R.C. 4/25 in Deck				
	Slab - do - do - all complete				
	Job.				
	Qty wide Tmp-P (7)				
	Qty = 2029.92				
	Qty = 3.686 m <sup>3</sup>				
	@ Rs. 7279.970/m <sup>3</sup> - Rs. 26834 ~				
18/42	px. creep holes in slab				
	R.W. - do - do - all complete				
	Job.				
	Qty wide Tmp-P (9/10)				
	Qty = 24 nos				
	@ Rs. 83.40/nos - Rs. 2002 ~				
19/8	Construction of Subgrade				
	earthen shoulder - do -				
	- do - all complete jobs.				
	Qty wide Tmp-P (10)				
	Qty = 650.94 m <sup>3</sup>				
	@ Rs. 192.040/m <sup>3</sup> - Rs. 132688 ~				
					Rs. 5044017 ~
	Add GST @ 12%				Rs. 605282 ~
	Add I.C @ 1%				Rs. 50440 ~
	Add 5 fee @ 10%				Rs. 64944 ~
					Rs. 57,64,683 ~

Continuation C.D

