

कार्यपालक अभियंता का कार्यालय ग्रामीण कार्य विभाग, कार्य प्रमंडल सुपौल।

पत्रांक 1281.....

सुपौल/दिनांक 09/09/2023

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल सुपौल।

सेवामें,

अपर मुख्य कार्यपालक पदाधिकारी— सह —सचिव,
नोडल पदाधिकारी,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:— शीर्ष MR-3054 (New Maintenance Policy-2018) योजना के अन्तर्गत स्वीकृत योजनाओं में आवंटन हेतु अधियाचना।

महाशय,

उर्पयुक्त विषयक संदर्भ में सूचित करना है कि शीर्ष MR-3054 (New Maintenance Policy-2018) के अन्तर्गत किये गये कार्य के भुगतान हेतु विहित प्रपत्र में अधियाचना प्रपत्र संलग्न की जा रही है।

अतः भवदीय से अनुरोध है कि उक्त राशि उपलब्ध कराने की कृपा की जाय ताकि संवेदक को कराये गये कार्य का भुगतान किया जा सके।

अनु०:—यथोक्त।

विश्वासभाजन

09/09/23
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल सुपौल।
वर्मा

***FORM GFR 19-A**
(See Government of India's decision (I) below rule- 150)
Form of Utilization certificate up to the month September 2023
PIU:- E.E RWD(W)DIV-Supaul

SL.NO.	Name of Schemes	Sanction No.& Date with Amount (In Lacs)	Amount received (In Lacs)	Particulars
1	2	3	4	5
1	New Maint. Policy-2018 (MR)	Lt.No-40 Dt-14.06.2021 Lt.No-52 Dt-24.08.2021 Lt.No-60 Dt-09.11.2021 Lt.No-05Dt-25.01.2022 Lt.No-20Dt-14.03.2022 Lt.No-35Dt-14.03.2023 Lt.No-72Dt-10.05.2023	3360.97187	Certified that out of Rs. 3360.97187 Lacs of grants-in-aid sanctioned during the years 2023-24 in favour of Executive Engineer R. W. D. Works Division, Supaul a sum of Rs 2990.25678 Lacs has been utilized for the purpose of New Maint. Policy 2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs. 370.71509 Lac remaining unutilized at the end of the period under report.
		TOTAL	3360.97187	

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

Seller
29/09/23
 DIVISIONAL ACCOUNTS OFFICER

R.W.D. Works Division, SUPAUL

Y. D. S.
29/09/23
 EXECUTIVE ENGINEER

R.W.D. Works Division, SUPAUL

Name of work : T01 Andauli To Paschi

Name of customer : M/S Ganpati Constech Pvt Ltd.

(R)Rural Road		
Good	Average	Poor
< 4000	4001 - 5000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUM(cm)	Speed(Km/Hr)	Ull(mm/Km)	Corrected Ul (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Chamber	Remarks
07/09/23	13:13:51	48	0	0	0.0 cm	15.6 Km/Hr	0.0 mm/Km	216	0.38	Good	26.0875425	N	86.52295171	E	Normal
07/09/23	13:14:06	48	100	100	19.0 cm	13.8 Km/Hr	1900.0 mm/Km	1979	2.78	Good	26.0796480	N	86.52279572	E	Normal
07/09/23	13:14:30	48	100	200	22.0 cm	15.5 Km/Hr	2200.0 mm/Km	2257	3.13	Good	26.0796480	N	86.52279572	E	Culvert
07/09/23	13:15:03	48	100	300	18.0 cm	12.9 Km/Hr	1800.0 mm/Km	1896	2.66	Good	26.0776777	N	86.5225399	E	Normal
07/09/23	13:15:31	48	100	400	22.0 cm	13.8 Km/Hr	2200.0 mm/Km	2257	3.13	Good	26.0786690	N	86.5224314	E	Culvert
07/09/23	13:15:58	48	100	500	25.0 cm	13.4 Km/Hr	2500.0 mm/Km	2536	3.47	Good	26.0759535	N	86.5220575	E	Normal
07/09/23	13:16:21	48	100	600	24.0 cm	14.7 Km/Hr	2400.0 mm/Km	2443	3.35	Good	26.0749822	N	86.5219431	E	Normal
07/09/23	13:16:58	48	100	700	21.0 cm	11.8 Km/Hr	2100.0 mm/Km	2165	3.01	Good	26.0744600	N	86.5222864	E	Culvert
07/09/23	13:17:28	48	100	800	26.0 cm	11.8 Km/Hr	2600.0 mm/Km	2629	3.58	Good	26.0741224	N	86.5231638	E	Normal
07/09/23	13:17:55	48	100	900	20.0 cm	12.9 Km/Hr	2000.0 mm/Km	2072	2.89	Good	26.0741625	N	86.5239420	E	Normal
07/09/23	13:18:19	48	100	1000	25.0 cm	15.3 Km/Hr	2500.0 mm/Km	2536	3.47	Good	26.0751924	N	86.5239420	E	Normal
07/09/23	13:18:43	48	100	1100	22.0 cm	12.8 Km/Hr	2200.0 mm/Km	2257	3.13	Good	26.0755415	N	86.5243006	E	Normal
07/09/23	13:19:14	48	100	1200	20.0 cm	11.4 Km/Hr	2000.0 mm/Km	2072	2.89	Good	26.0760794	N	86.5255365	E	Normal
07/09/23	13:19:36	48	100	1300	16.0 cm	16.0 Km/Hr	1600.0 mm/Km	1701	2.43	Good	26.0760794	N	86.5255365	E	Normal
07/09/23	13:19:56	48	100	1400	26.0 cm	18.3 Km/Hr	2600.0 mm/Km	2629	3.58	Good	26.0752573	N	86.5273752	E	Culvert
07/09/23	13:20:16	48	100	1500	15.0 cm	16.8 Km/Hr	1500.0 mm/Km	1608	2.31	Good	26.0749822	N	86.5279632	E	Normal
07/09/23	13:20:34	48	100	1600	16.0 cm	18.8 Km/Hr	1600.0 mm/Km	1701	2.43	Good	26.0745077	N	86.5292292	E	Normal
07/09/23	13:20:57	48	100	1700	20.0 cm	15.9 Km/Hr	2000.0 mm/Km	2072	2.89	Good	26.0744104	N	86.5294590	E	Normal
07/09/23	13:21:18	48	100	1800	29.0 cm	17.4 Km/Hr	2900.0 mm/Km	2907	3.92	Good	26.0751467	N	86.5294590	E	Normal
07/09/23	13:21:38	48	100	1900	21.0 cm	17.8 Km/Hr	2100.0 mm/Km	2165	3.01	Good	26.0759859	N	86.5297556	E	Culvert
07/09/23	13:21:58	48	100	2000	18.0 cm	18.3 Km/Hr	1800.0 mm/Km	1886	2.66	Good	26.0764742	N	86.5310221	E	Normal

T01 Andauli To Paschi

M/S Ganpati Constech Pvt Ltd.

(R) Rural Road

	Average	Poor
Good		
< 4000	4001 - 5000	> 5000

07/09/23	13.22-17	48	100	2100	22.0 cm	18.5 Km/Hr	2200.0 mm/Km	2257	3.13	Good	26.0764742	N	86.5310221	E	Normal
07/09/23	13.22-40	48	100	2200	30.0 cm	14.7 Km/Hr	3000.0 mm/Km	3000	4.03	Good	26.0762873	N	86.5329142	E	Culvert
07/09/23	13.23-03	48	100	2300	31.0 cm	16.6 Km/Hr	3100.0 mm/Km	3093	4.14	Good	26.0757742	N	86.5331049	E	Culvert
07/09/23	13.23-35	48	100	2400	20.0 cm	16.9 Km/Hr	2000.0 mm/Km	2072	2.89	Good	26.0744104	N	86.5295572	E	Normal
07/09/23	13.24-12	48	100	2500	18.0 cm	17.4 Km/Hr	1800.0 mm/Km	1886	2.66	Good	26.0751467	N	86.5294590	E	Normal
07/09/23	13.24-58	48	100	2600	25.0 cm	18.3 Km/Hr	2500.0 mm/Km	2536	3.47	Good	26.0764742	N	86.5310221	E	Normal
07/09/23	13.25-17	48	100	2700	23.0 cm	18.5 Km/Hr	2300.0 mm/Km	2350	3.24	Good	26.0764742	N	86.5310221	E	Normal
07/09/23	13.25-40	48	100	2800	33.0 cm	15.7 Km/Hr	3300.0 mm/Km	3278	4.36	Good	26.0762873	N	86.5329142	E	Culvert
07/09/23	13.26-03	48	100	2900	23.0 cm	15.6 Km/Hr	2300.0 mm/Km	2350	3.24	Good	26.0757742	N	86.5331049	E	Culvert
07/09/23	13.26-35	48	100	3000	18.0 cm	15.9 Km/Hr	1800.0 mm/Km	1886	2.66	Good	26.0744104	N	86.5295572	E	Normal
07/09/23	13.27-12	48	100	3100	29.0 cm	17.4 Km/Hr	2900.0 mm/Km	2907	3.92	Good	26.0751467	N	86.5294590	E	Normal
07/09/23	13.28-07	48	100	3200	22.0 cm	12.1 Km/Hr	2200.0 mm/Km	2257	3.13	Good	26.0813360	N	86.5224924	E	Culvert
07/09/23	13.28-38	48	100	3300	24.0 cm	11.8 Km/Hr	2400.0 mm/Km	2443	3.35	Good	26.0807581	N	86.5224924	E	Normal
07/09/23	13.29-06	48	100	3400	20.0 cm	14.8 Km/Hr	2000.0 mm/Km	2072	2.89	Good	26.0796480	N	86.5239332	E	Normal
07/09/23	13.29-30	48	100	3500	27.0 cm	14.5 Km/Hr	2700.0 mm/Km	2721	3.69	Good	26.0796480	N	86.5239332	E	Culvert
07/09/23	13.30-03	48	100	3600	19.0 cm	12.9 Km/Hr	1900.0 mm/Km	1979	2.78	Good	26.0767677	N	86.5225306	E	Normal
07/09/23	13.30-31	48	100	3700	26.0 cm	12.8 Km/Hr	2600.0 mm/Km	2629	3.58	Good	26.0768690	N	86.5224314	E	Culvert
07/09/23	13.30-58	48	100	3800	25.0 cm	13.4 Km/Hr	2500.0 mm/Km	2536	3.47	Good	26.0759535	N	86.520575	E	Normal
07/09/23	13.31-21	48	100	3900	26.0 cm	15.7 Km/Hr	2800.0 mm/Km	2829	3.58	Good	26.0749922	N	86.5219431	E	Normal
07/09/23	13.31-56	48	100	4000	20.0 cm	9.8 Km/Hr	2000.0 mm/Km	2072	2.89	Good	26.0744600	N	86.5222864	E	Culvert
07/09/23	13.32-28	48	100	4100	24.0 cm	11.8 Km/Hr	2400.0 mm/Km	2443	3.35	Good	26.0741224	N	86.5231638	E	Normal
07/09/23	13.32-55	48	100	4200	19.0 cm	12.9 Km/Hr	1900.0 mm/Km	1979	2.78	Good	26.0741625	N	86.5239420	E	Normal

Name of work : T01 Andauli To Paschi

Name of customer : M/S Ganpati Constech Pvt Ltd.

(R/Rural Road

Good

Average

Poor

< 4000

4001 - 5000

> 5000

07/09/23	13.33.18	48	100	4300	16.0 cm	18.3 Km/Hr	1600.0 mm/Km	1701	2.43	Good	26.07/64742	N	86.5310221	E	Normal
07/09/23	13.33.38	48	100	4400	19.0 cm	16.4 Km/Hr	1900.0 mm/Km	1979	2.78	Good	26.07/59535	N	86.5220575	E	Normal

Activex Control

Name of Customer: M/S Ganpati Constech Pvt Ltd., Machine no: 19187, Road: 101 Andauli To Paschi, Date: 07-09-23, Section No: 48, Equation: $Y=0.928X+215.8$

