

Kapildas Thakur ke ghar se Ghordan
Tala under masy MB (Bnick)
Schedule XLY-Form No. 134
MB No - 600/2023-24

Aaroy

DIVISION

Sangampar

SUB-DIVISION

utkash Anand Builders Pvt. Ltd.

MEASUREMENT BOOK

आशीष कुमार महेष्वा, एनआ

7

Situation of work -

Date of measurement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Road					
Construction of Kapildas Thakur					
ke Ghar in Chaudan Tola					
Agreement No - 01 SBD/2023-24					
Block - Sanganampur					
Agency - Uttaraksh Anand Builders Pvt. Ltd.					
Date of agreement - 23/06/2023					
Date of Completion - 22/06/2024					


Date of Entry: - 04/07/2023

E/w Calculation chart

ch	Area	Mean Area	Distance	Volume
0	1.128			
50	1.260	1.194	50	59.70
100	1.401	1.331	50	66.525
150	2.357	1.879	50	93.950
200	2.106	2.232	50	111.575
250	1.458	1.782	50	89.100
300	1.080	1.269	50	63.450
350	2.182	1.631	50	81.550
400	2.096	2.139	50	106.950
450	0.110	1.103	50	55.150

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
500	0.144	0.1	27	50	6.350
550	0.174	0.1	59	50	7.950
600	0.216	0.1	95	50	9.750
650	0.967	0.5	92	50	29.575
700	1.030	0.9	99	50	49.925
750	0.301	0.6	66	50	33.275
800	0.283	0.2	92	50	14.600
850	0.176	0.2	30	50	11.475
900	0.119	0.1	48	50	7.375
950	0.075	0.0	87	50	4.850
1000	0.067	0.0	71	50	3.550
1050	0.131	0.0	99	50	4.950
1059	0.305	0.2	18	9	1.962
				Qty -	913.537 m ³
For 1000 m Lead -					331.6 m ³
100 m Lead -					581.9 m ³
Subd. 04/01/23  04/01/23					
① Setting out Pillars.					
P/v and fixing of working benchmark					
Qty 1.059 km.					
② P/v and fixing of reference Pillar					
Qty 1.059 km.					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
③ cleaning and grubbing					
road lane					
$2 \times 42 \times 25$		$\times 2.00$		$=$	4200.0
2×9		$\times 2.00$		$=$	36.00
					$4236.00 m^2$
				$=$	0.42 Ha.
Subt	16/07/23				
SE					
Date of Entry -	16/07/23				
① Box cutting					
Excavation for roadway					
in soil using manual					
means					
$2 \times 22 \times 25 \times 0.375 \times 0.10$				$=$	41.25
$2 \times 2 \times 25 \times 0.375 \times 0.10$				$=$	3.75
					$45.0 m^3$
② Const ⁿ of G.S.B by p/r					
with graded material - -					
$2 \times 25 \times \frac{(1.0 + 0.60 + 3.75)}{3} \times 0.10$				$=$	3.292
$2 \times 25 \times \frac{(0.70 + 0.65 + 0.375)}{3} \times 0.10$				$=$	2.875
$2 \times 22 \times 25 \times 0.375 \times 0.10$				$=$	41.25
$15 \times 4.05 \times \frac{(0.075 + 0.050)}{2}$				$=$	3.79
$15 \times 4.05 \times \frac{(0.075 + 0.050)}{2}$				$=$	5.34

Continuation

Scanned by CamScanner

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
(1/112) Setting out work in					
Benchmark Pillars					
Qty vide T.M.B & P.N. 02					
Qty 1.059 km.					
@ Rs. 5037.39 / km					- Rs. 5334.0
(2/113) Setting out reference					
Pillars					
Qty vide T.M.B & P.N. 02					
Qty 1.059 km					
@ Rs. 2362.72 / km					- Rs. 2502.0

(3/114) clearing and grubbing					
road land					
Qty vide T.M.B & P.N. 03					
Qty 0.42 Hac					
@ Rs. 72697.86 / Hac.					- Rs. 30533.00

(4/117) Construction of Embank					
with machine					
For 1000m Length					
Qty vide T.M.B & P.N. 02					
Qty 331.60 m ³					
@ Rs. 258.52 / m ³					- Rs. 85725.0

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(5/118) For 100 m lead.					
Qty vide T.M.B & P.N. 02					
Qty 581.2 m ³					
@ Rs. 175.01 / m ³ — Rs. 101838.0					
(6/116) Box cutting.					
Excavation for roadway					
in soil using manual					
means — — —					
Qty vide T.M.B & P.N. 03					
Qty 45.0 m ³					
@ Rs. 103.85 / m ³ — Rs. 4673.0					
(7/125) Const ⁿ of G.S.D					
by P/v with gravel					
material — —					
Qty vide T.M.B & P.N. 04					
Qty 67.482 m ³					
@ Rs. 3945.46 / m ³ — Rs. 266247.00					
(8/126) W.B.M Cr - 3					
P/v laying, spreading					
and Compacting					
stone aggregates.					
Qty vide T.M.B & P.N. 04					
Qty 170.887 m ³					
@ Rs. 5332.91 / m ³ — Rs. 911324.0					

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(2/127)	Concrete of un-reinforced.				
	Plain cement Concrete				
	Pavement				
	Qty vide T.M & P.N. OS				
	Qty 364.56 m ³				
@ Rs.	9971.46 / m ³				Rs. 3635195.0
				Total Rs.	5043371.0
Add. Labour cum @ 1% (+)				Rs.	50433.00
C.S.T. @ 18% (+)				Rs.	907806.0
Add. Significance fee (+)				Rs.	70047.0
				Total Rs.	6071657.0
Less: 0.14% below (-)				Rs.	8500.0
Per Agreement					

Total Rs. 6063157.0

Suvedi
08/09/23
J.E.

08/09/23
A.E.