

Road Name - PWD Road Manggashil Suraqsha.
Barid via Baramahar larkat.

(MR-3054)
Shedule XLV Form No. 134.

Shepard DIVISION

Moguna. SUB-DIVISION

Measurement Book

Agency - Bindeghwar Yachar

1553

10/5/23

प्रमाणित किया जाता है कि इस
मापी हुईका में कुल 100 (एक सौ)
मशीन द्वारा प्रमाणित हुए हैं जो
श्री चन्दन कुमार, सहायक अभियंता
अधीन कार्य विभाग, कार्य अवरुद्ध
मशीन के नाम से निर्गत किया
जाता है।

10/5/23
Executive Engineer
Rural Works Department
Works Division, Supaul
10/5/23

Sch. XLV - Form No. 134

Supaul DIVISION
Marghera SUB-DIVISION

Measurement Book

No.

Name of Officer _____

Date of first entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd and Final Bill</u>					
Name of work: PWD Road to mangasihal Suraksha Bandh Tak (2.950km)					
Agency: Bindeshwar Yadav					
Aggr No: 02/MSD/2023-24					
Date of Commence - 10/05/23					
Date of Comp - 09/02/24					
Actual comp. - 08/08/23					
Rate ——— 1.27% below					

Measurement

05/08/23

1/9/ comp. of PCC Pavement

m-30 Grade —

10x 30.0 x 3.75 x 20.1602 180.00ms

10x 30.0 x 3.75 x 20.1602 180.00ms

01x 6.0 x 3.75 x 20.1602 3.66ms

Total 363.60ms

2/11) P.W. and fixing Kinkstone

post

04ms

3/12) P.W. and fixing 200m

stonepost

12ms

BIF 265 21665

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
41/42/ Perimeter Two coats with epoxy paint p-36					
109.08 m ² @ 116.51/m ²					127092
42/43/ PIV Dewatering in concreting p-36					
2250 hrs @ 20.00/hr					45000L
					✓
					265793742
Add @ 18% LST				47	842872
Add @ 1% L cell				2	657942
Add @ 10% Sifer					370762
					✓
					316665312
Less 1.27% below				4	021652
					✓
					312643662
Less P/Payment				251	767882
					✓
					60875782
<u>Prime</u> 08/08/23 JG					
<u>09/08/23</u> AB					
<u>09/08/23</u> epp					
material statement					
1) stone chips @ 886.00/m ³					327.24m ³
2) coarse sand @ 494.00/m ³					163.62m ³
					(163.62m ³)