

Ag. No - 01 (SAD) / 2017-18

Agency:- Lalaji Prasad Singh
At - Kamata.

Sikandra Sheikhpura Road to Bhikhani (GEN)

MMGSY

Schedule XLV From No. 134.

Sheikhpura

DIVISION

Chaidara

SUB-DIVISION

Measurement Book

1145

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd & Final Bill</u>					
Name of work:- Construction and Maintenance of Road & CD works from Sirkadam Sheikhpura Road to Bhikhari Road under head Ministry (Central)					
Name of Agency:- Sri Lalun Prasad Singh At - Kamta, Post - Hathiyama, Dist - Sheikhpura.					

Agreement No. - 01 (SBD) /					
2017-18					
Agreement value:-					
Construction cost: Rs 48,45,983/-					
Maintenance cost: Rs 1,58,189/-					
Total cost: Rs 50,04,172/-					
Date of Commencement					
:- 31.12.2016					
Date of Completion					
:- 30.09.2017					
Date of actual completion					
:- 29.09.2017					
Date of entry:- 30.12.2017					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BE: R 40, 01/23 = 00
(34) Dismantling of existing structure like culverts cement concrete.	36				
prev. qty vide T.M.B. P-41					
1.620 m ³ @ R 382.55/m ³ R 620 = 00					
(35) Dismantling of existing structures like culverts, cement mortar.	37				
prev. qty vide T.M.B. Page (41)					
61.12 m ³ @ R 382.55					
R 23379.55					
(36) Removing all types of H.P.	38				
prev. qty vide T.M.B. page (42)					
10.00 RM @ R 171.94/RM R 1719 = 00					
					R 40, 20, 856 = 00
deduct 10% below					
as per agreement (-) R 40, 086 = 00					
					R 36, 18, 770 = 00
Less previous					
Payment vide T.M.B. page (42) (-) R 36, 18, 770 = 00					
					Nil.

Continuation

[illegible]

Continuation