

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.

1

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Record Entry

Name of work:- Repair and maintenance
 of road from L048 Approach
 Road L023 to Mubarakpur
 Palk. under NMP-2018.

Agency:- Mangi Kumar Singh.

H- Tedha, P.O. + P.S. - Tsuapur.

Dist. Chapra.

Ag. No. - 01/MBD/2023-24

Date of commencement - 05-06-2023

Date of completion as per ag. - 04-06-2024

Date of Entry:- 10.06.2023.

2/ NO. 1/1 clearing and grubbing
 of road land

----- Sub. Area

1st km - $2 \times 33 \times 30.00 \times 1.00 = 1980.00 \text{ m}^2$

$2 \times 10.00 \times 1.00 = 20.00 \text{ m}^2$

2nd km - $2 \times 32 \times 30.00 \times 1.00 = 1920.00 \text{ m}^2$

$2 \times 10.00 \times 1.00 = 20.00 \text{ m}^2$

3rd km - $2 \times 20 \times 30.00 \times 1.00 = 1200.00 \text{ m}^2$

$2 \times 6 \times 30.00 \times 1.00 = 360.00 \text{ m}^2$

5560.00 m²

= 0.556 ha

[Signature]
 10.06.23
 JC

[Signature]
 10.6.23
 A.M.

Continuation

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
<u>2nd and Final Bill</u>						
NAME of work: - Repair and maintenance of road from						
L048 Approach road L023 to						
Mubarakpur Path under						
NMP 2018.						
Agency:- Mangi Kumar Singh,						
At Teelha, P.O. & P.S. - Isuapet						
Dist- Chabra.						
Agx. No. 01/MBD/2023-24.						
Date of commencement- 05.06.2023.						
Date of completion as per agx- 04.06.24.						
Date of actual completion- 14.9.23						
Date of Estx:- 14.09.23.						
21 No. 1/2. Construction of						
Subgrade and						
earthen shoulder						
----- tech. & spec.						
5x 30.00x0.40x0.60 = 36.00m ³						
4x 30.00x0.40x0.60 = 28.80m ³						
1x 30.00x0.90x0.50 = 13.50m ³						
10x 30.00x0.60x0.60 = 108.00m ³						
6x 30.00x0.50x0.50 = 45.00m ³						
3x 30.00x0.50x0.50 = 22.50m ³						
4x 30.00x0.50x0.40 = 24.00m ³						
4x 30.00x0.45x0.40 = 21.60m ³						
Continuation					294.40m ³	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF	244-1.0 m ²
	4x	30.00	0.50	0.50	30.00 m ³
	3x	30.00	0.50	0.40	18.00 m ³
	4x	30.00	0.50	0.50	30.00 m ³
	4x	30.00	0.50	0.50	30.00 m ³
	1x	30.00	0.30	0.80	7.20 m ³
	1x	20.00	0.30	0.80	6.24 m ³
	1x	30.00	0.30	0.90	8.10 m ³
	3x	30.00	0.50	0.40	18.00 m ³
					446.94 m ³
2/ No. 2/15. Providing and					
erecting and					
erecting and					

and place identifi-					
Board - - -					
2x 1.20 x 0.80 = 1.92 m ²					
2/ No. 3/28. Painting two coats					
on New concrete					
Surface - - -					
2x 6.15 x 0.40 = 4.92 m ²					
2x 6.15 x 0.50 = 6.15 m ²					
4x 0.40 x 0.50 = 0.80 m ²					
2x 6.15 x 1.00 = 12.30 m ²					
24.17 m ²					
14.9.23					
14.9.23					

Continuation