

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT of cost					
2nd & Final Bill					
N/Work Surface Removal of Road					
from Banks Pongry Road to					
Pakauliya					
Plan No - MR-1/22-23, D/undata/05					
Agency, Naval Kishor					
Ref Agreement No - 40/1130/2021-23					
Date of Contract - 07.06.23 After L.O.A					
Ref Supplementary Agreement No. 64/MRD/2023-24					
Dated. 17/06/2023					
Actual Date of Completion - 07/08/2023					

1/1) clearing & grubbing road land.

2.240 Hect P - (24)

Rs 59726.13/Hect ————— Rs 133787.00

2/2) scarifying the existing bituminous road surface

4607.14 m² P - (24)

Rs 4.80/m² ————— Rs 100442.00

3/3) Construction of embankment with approved material and up to 10000

3768.75 m³ P - (24)

Rs 193.32/m³ ————— Rs 727632.00

4/4) Construction of sub-grade & finished shoulder

3105.00 m³ P - (24)

Rs 261.68/m³ ————— Rs 812576.00

Rs 1775308.00

Continuation

Executive Engineer
Rural Works Department
Controlling Officer Dhamdaha (Pune)