

Part-A 5051 to 5414, Part-B 5051 to 5414, Part-C 5051 to 5414
4x18.75m Span with approach road 200m

UNDER MMGSY PART-A

Schedule XLV-Form No. 134

MMGSY-SC
Road

DIVISION

Bareilly

SUB-DIVISION

Kaduna

MEASUREMENT BOOK

MB No-1946

RUP DRAKSH SINGH

55-5135-22-22

Agreement

5th on A/c Bill
5th and final Bill

60

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
PART - 'A'					
Name of work: - Construction and Maintenance of Road from Sasi to Nagaripur					
Name of Agency: - Sri Rup prakash Singh					
Agreement No: - 55/SBD/ 2021-22					
Date of Agreement = 11.12.2021					
Date of Completion = 10.12.2022					
Actual Date of Completion = on going.					

Abstract

(1/1) p/v and fixing of working Bench mark					
(i) Bench mark pillar					
= 1 Nos vide dt TMB p-46					
@ Rs 4366.89/No = Rs 4367.00					
(ii) Reference pillar					
= 3 Nos vide dt TMB p-46					
@ Rs 2016.90/No = Rs 6051.00					
(2/2) clearing and Grubbing of Road Land					
= 0.49 Hact vide dt TMB p-46					
0.189 Hact - do - P-53					

Attested,

Amrinder
12/09/23
Executive Engineer
Rural Works Department
Works Division, Barsoi