

Schedule XLV-Form No. 134

MB No:- 2967

RMD Work's DIVISION

RMD Work SAHARA
SUB-DIVISION

KAHRA

MEASUREMENT BOOK

MB No:- 2967

1st and Final Bill

G

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- Construction of Road					
From Bariyah NH-107 To					
Harigan Colony Barlandi Devi					
Ke Ghas Tok under MMGSY					
(GEN) Scheme.					
Name of Agency:- Laxman Kr. Singh					
At:- Marwarie Pathshala					
W. No. 11, Supaul					
Agreement No.-12-SBD/MMGSY/2022-23					
Length of Road :-					
Agreement Value-Rs 28,14,935/- Main Work					
& Rs 1,73,938/- Maint. Work					
Agreement Rate-25.01% Below on BoQ Rate					
Date of Commencement:- 24.03.2022					
Date of Completion:- 23.12.2022					
Date of Measurement:- 15.05.23					
& Record Entry					
Item ①: Setting out pillars & fixing					
Temporary Benchmark pillars.					
Quantity = 01 No.					
② P/N & fixing reference pillar					
-- all complete jobs					
Quantity = 01 No.					

Continuation

ABSTRACT OF COST

10

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Date of Entry: - 20.08.23					
1) P/v and fixing working benchmark & reference pillar - El					
Qty in vol - 1 item 1 @ 200					
1/ Benchmark Pillar Qty = 01 No					
Rs 4153 = 202/each - Rs 4153 =					
2/ Reference pillar, Qty = 01 No					
Rs 1890 = 59/each - Rs 1900 =					
2) Clearing & grubbing road land - El					
Qty in vol - 2 item (3) = 0.30 Hectare					
Rs 53879 = 81/Hect - Rs 16164 =					
3) Box cutting - Excavation for roadway cutting soil - El					
Qty in vol - 2 item (4) = 65.27 m ³					
Limit Qty = 57.50 m ³ @ 75 = 61/m ³ - Rs 4348 =					
4/5) Construction of embankment with deposited soil - El					
Qty in vol - 3 item (5) = 39.16 m ³					
Limit = 34.50 m ³ @ 26 = 71/m ³ - Rs 922.50 =					
5/5) Construction of embankment with soil obtained from borrow pit with 1000 m Leard - El					
Qty in vol - 3 item (6) = 2439.50 m ³					
Limit = 2403.69 m ³ @ 190 = 42/m ³ - Rs 45771 =					
Continuation					Rs 485198 =

Sch.XLV-Form No. 134					
Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
15/15) P/v and laying 300 mm dia hume pipe Utility Pipe for Irrigation Purpose - Ea					
Oty side P-(5) Lm(9) = 20.00 m					
C/B 937 = w/m — B 18740 = w					/
Total — B 3265476 = w					
Add 12% For GST — C/B 391857 = w					
Add 1% For L.Cess — B 32655 = w					
Add For Sundryage Fee — B 47752 = w					
Total Payable Amt — B 3737740 = w					
Less 25.01% Below					
As per agreement — C/B 934809 = w					
					1
Payable Amt — B 2802931 = w					
<i>(Signature)</i> 20/08/23 JB	<i>(Signature)</i> 20/8/23 P.E.			<i>(Signature)</i> 19-09-2023	
MATERIAL					